



NOTES:

1. SALVAGE AND REPLACE EXISTING TOPSOIL. SCREEN PRIOR TO PLACEMENT, AND FERTILIZE UPON STABILIZATION.
2. PROVIDE SILT FENCE ALONG ORANGE CONSTRUCTION FENCE ON ALL AREAS DOWN GRADIENT OF CONSTRUCTION ACTIVITY, AND ALL STOCKPILES.
3. PROVIDE INLET PROTECTION ON ALL INLETS (SHOWN OR NOT SHOWN) DOWN GRADIENT OF CONSTRUCTION ACTIVITY.
4. ALL DISTURBED AREAS SHALL BE RESTORED WITH 4" MIN. TOPSOIL AND REPLACED WITH SOD AS SHOWN ON PLANS.
5. ORANGE CONSTRUCTION FENCE SHALL BE PROVIDED AROUND ENTIRE PERIMETER OF CONSTRUCTION AREA. SEE DETAIL 4, SHEET C1.0.
6. PROVIDE ROCK CONSTRUCTION ENTRANCES. IF TRACKING SHOULD OCCUR, IT IS THE CONTRACTORS RESPONSIBILITY TO SWEEP STREETS AS NECESSARY TO MINIMIZE SEDIMENT TRACKING.
7. ALL SILT FENCE SHALL BE HEAVY DUTY WITH STEEL MESH REINFORCEMENT.

SEQUENCE OF CONSTRUCTION:

1. INSTALL STABILIZED ROCK CONSTRUCTION ENTRANCES.
2. CONSTRUCT ORANGE CONSTRUCTION FENCE AROUND PERIMETER OF CONSTRUCTION AREA.
3. INSTALL SILT FENCE ON SITE.
4. CONTACT OWNER'S REPRESENTATIVE TO INSPECT BMP'S. GENERAL CONTRACTOR SHALL HOLD A STORM WATER PRE-CON MEETING WITH ALL HIS SUB-CONTRACTORS PRIOR TO CONSTRUCTION.
5. PROVIDE ALL INLET PROTECTION ON INLETS DOWN GRADIENT OF CONSTRUCTION ACTIVITY.
6. BEGIN GRADING THE SITES.
7. TEMPORARILY SEED DISTURBED AREAS AND STABILIZE WITHIN 24 HOURS OF ACTIVELY BEING WORKED.
8. INSTALL STORM SEWER AND ASSOCIATED PIPING AND STRUCTURES.
9. INSTALL RIP RAP AT OUTLETS.
10. BACKFILL ALL TRENCHES IMMEDIATELY, AND AT THE END OF EACH WORKING DAY. NO OPEN TRENCHES ALLOWED OVERNIGHT.
11. REINSTALL ANY DISTURBED INLET PROTECTION DEVICES, OR INLET PROTECTION DEVICES ON NEW STORM SEWER SYSTEM.
12. PREPARE SITE FOR PAVING.
13. PAVE AS INDICATED ON PLANS.
14. COMPLETE FINAL GRADING WITH SALVAGED (SCREENED) TOPSOIL. FERTILIZE AND STABILIZE WITH MNDOT SALT RESISTANT SOD SPEC. # 3878.2C IMMEDIATELY AFTER COMPLETION OF GRADING. NO NETTING SHALL BE ALLOWED IN EROSION CONTROL BLANKETS OR STABILIZATION MATS.
15. ALL EROSION AND SEDIMENT CONTROL BMP'S TO BE APPROVED BY THE V.A.
16. CONTRACTOR TO HAVE CERTIFIED PERSONNEL TO FOLLOW ALL SWPPP REQUIREMENTS.
17. REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL DEVICES (ONLY IF SITE IS STABILIZED, AND APPROVED BY THE V.A.).
18. CONTRACTOR TO WORK WITH V.A. TO OBTAIN ALL REQUIRED PERMITS.
19. ALL DISTURBED AREAS SHALL BE RESTORED AND STABILIZED WITHIN 7 DAYS OF CONSTRUCTION.

	= SOD PER MNDOT SPECIFICATION # 2575.3
	= CLASS III RIPRAP
	= SILT FENCE
	= ORANGE CONSTRUCTION FENCE
	= CONSTRUCTION SAFETY TAPE

EROSION CONTROL QUANTITIES:	
SOD	6,420 SY
SILT FENCE	1,770 LF
INLET PROTECTION	4 EA
ROCK CONSTRUCTION ENTRANCE	125 SY
ORANGE CONSTRUCTION FENCE	2,380 LF
CLASS III RIPRAP	100 SY

OWNER:
GARY E. JOHNSON CHIEF, PROJECTS SECTION ST. CLOUD VA HEALTHCARE SYSTEM 4800 VETERANS DRIVE ST. CLOUD, MN 56303
GENERAL CONTRACTOR:
SITE SUPERINTENDENT:

ESC TIME SCHEDULE	
NOTE: GENERAL CONTRACTOR TO COMPLETE TABLE WITH THEIR PROJECT SCHEDULE	
CONSTRUCTION SEQUENCE (MONTH)	
TEMPORARY CONTROL MEASURES	
STRIP AND STOCKPILE TOPSOIL	
ROUGH GRADE / SEDIMENT CONTROL	
STRUCTURE CONSTRUCTION	
SITE CONSTRUCTION	
PERMANENT CONTROL STRUCTURES	
FINISH GRADING	
TURF ESTABLISHMENT	



100% CD's - FOR CONSTRUCTION

Revisions	Date

CONSULTANTS:

ARCHITECT/ENGINEERS:

JLG
architects

Alexandria
525 Broadway Street
Alexandria, MN 56308
phone 320.759.9030
facsimile 320.759.9062
www.jlgarchitects.com
copyright © 2011

Design Tree
ENGINEERING AND SURVEYING

2510 Broadway Street South
Alexandria, MN 56308
(320) 762-1200 (Phone)
(320) 762-8054 (Fax)

3339 W. St. Germain St., Suite 250
St. Cloud, MN 56301
(320) 217-5557 (Phone)
(320) 217-5597 (Fax)

Drawing Title	Erosion Control/ SWPPP Plan
Approved	<i>Daniel J. Folsom</i> Daniel J. Folsom License# 23897
Date	April 4, 2012

Project Title	Replace Parking Lost Due To Construction
Location	St. Cloud VA Health Care System
Date	April 4, 2012
Checked	DJF
Drawn	RJK

Project Number	656-12-214
Building Number	
Drawing Number	C5.0
Dwg. 6 of 9	

