Iowa City VA Health Care System Patient Support Services PHASING TASK SCHEDULE December 17, 2012

ID	0	Task Name
1		Design and Approval Phase
2	-	Review 75% CD's with Contracting Officer
3		Shive-Hattery Production Time
4		Deliver 100% CD's to Contracting Officer
5		VA Review of 100% CD Documents
6		Review 100% CD with Contracting Officer
7		Shive-Hattery Production Time
8		Deliver 100% Reproducibles to Contracting Officer
9		VA Legal and Contracting Review
10		
11		Bidding and Negotiation
12		Advertise for Bids
13		Bidding Period
14		Receive Bids
15		Negotiate Contracts
16		Issue Construction Contract
17		Contractor Mobilization and Approval
18		
19		Engineering Shops, Building 1 - Basement
20		Bio-Med
21		Install new Liebert Unit for Telephone Room [SB06]
22		Remove existing Telephone Liebert Unit located in [BE01A]
23		Renovate [BE07] for J's Box BE09A
24		Move J's Box to BE09A
25		Relocate Plumbing Inventory to [SB04] and [SB08] and Plumbing Staff to Building 21(?)
26		Relocate RM Storage to Undetermined Location
27		Lower Steam Pressure Reducing Valves
28		Build Basement Floor Structure and Egress Stair BST13 in [BE01A]
29		Build out Lighting for Plumbing Shop [SB05B]
30		Build-out Finishes for Bio-Medicine BN01
31		Move Bio-Med [BE12B-DI to BN01
32		Housekeeping / Locksmith
33		Renovate [BN01] for Housekeeping Supervisor
34		Move Housekeeping Supervisor [BE05] to BN01
35		Relocate Bio-Med Engineer (Kate) [BE09] to Building 21-1B030
36		Relocate Bio-Med Office (Jen and Nick) [BE12A] to Building 21-1B031
37		Relocate Bio-Med Intern to Building 21-1B0031
38		Relocate Housekeeping [BE02], [BE02A] and [BE02B] to [BE09] and [BE16]
39		Revovate [BE02], [BE02A], [BE02B], and [BE05] for Locksmith BE02 and Hskpg Breakroom BE04
40		Move Locksmith [BE18] to BE02
41		Move Housekeeping to BE04, BE04A, and BE04B
42		North Bubble: Inventory Control / Lounge-Kitchen / Work Order Clerk / Misc. Cart Storage
43	+	Remove AHU from Linen Chute Room [BE13]
	1	Assessment of the ment of the room [DE 10]

Page 1

Iowa City VA Health Care System Patient Support Services PHASING TASK SCHEDULE December 17, 2012

ID	0	Task Name
44		Build new Electrical Panel Room BE22
45		Renovate [BE12B-D] for Inventory Supply BE14
46		Renovate [BE12], [BE12A], and [BE09] for Work Order/Inventory Control BE11 and Misc. Cart Storage BE09
47		Move/Consolidate inventory to Inventory Supply BE14
48		Move Work Order/Inventory Control from [BE23] to BE11
49		Move/Consolidate Miscellaneous Carts to BE09
50		Move/Consolidate Kitchen/Lounge to BE15 (Kitchen function only)
51		East Wing: Machine Shop, Electrical Shop, Laborers
52		Move Engineering Supervisor [BE24A] (Phil) to Building 21-1B06C
53		Renovate [BE24A] and Stair [BST03] for Medasys and Power Logic Server Room BE19A
54		Move Medasys and Power Logic Servers to BE19A
55		Relocate AC Shop Personnel [BE24 North] to BE15
56		Clear out [BE20]
57		Not Used
58		Relocate Machine Shop Equipment [BE24 South] to [BE15] and [BE23]
59		Renovate [BE24] (6 bays) for Machine Shop
60		Move Machine Shop Equipment to BE19.2
61		Move 2 Laborers and 4 Electricians to BE19.2 Workstations
62		South Wing: Paint Shop, Carpentry Shop, AC Shop
63		Move Engineering Supervisor [BE16] (Keith) to Building 21-1B06A
64		Relocate Jay to Building 21-1B05
65		Relocate Project Documents to Building 21-1B06B
66		Relocate Carpentry Shop to [BE15] and [BE14]
67		Renovate for BE17.1, BE17.2 and BE17A-D for Paint and Carpentry Shop/AC Shop including East Half of [BE15]
68		Move Paint Shop to BE17.3, BE17C and BE17D
69		Move Carpentry Shop to BE17.2 and BE17B
70		Move Project Documents to BE17A
71		Move 4 AC Technicians to BE17.1 Workstations & 2 Laborers to BE19
72		Move 2 Painters to BE17.3 Workstations
73		Move 2 Carpenters to BE17.2 Workststions
74		Core Area: Supervisor Offices, Maintenance Engineer Office, Plan Room
75		Renovate Core Area ([BE14], West Half of [BE15], and [BE23]
76		Move Maintenance Engineer (Randall) to BE12
77		Move Maintenance Supervisors (Keith and Phil) to BE16 and BE18
78		Move Jay to Workstation BE19.1E
79		Move Electrical Shop Floor Equipment to BE19.1
80		Renovate [BE11] for Library and Plan Review and Complete Finishes in Corridor BCE02
81		Move Library and Plan Review
82		Complete Finishes in Kitchen/Lounge BE15
83		
84		Building 2
85	1	Relocate Painter to SB11
86	1	Develop New Entrance from Newton Road

Page 2

Iowa City VA Health Care System Patient Support Services PHASING TASK SCHEDULE December 17, 2012

ID	0	Task Name
87		Build Temporary Loading Dock
88		Develop Clear Protected Path of Travel to West Warehouse Entrance
89		Relocate Dumpsters
90		Reroute O2 Main
91		Asbestos Abatement
92		Demolition
93		Site Prep Utility Relocation
94		Contaminated Soil Removal
95		Drill, Form and Pour Foundations
96		Primary Structure
97		Exterior Masonry Walls
98		Window Installation
99		Build-out for Facility Design
100		Move Facility Design and Safety Office
101		Build-out for Tissue Typing
102		Move Tissue Typing
103		
104		Director's Office, Building 1 - 10th Floor East
105		Selective Demolition of North Wing
106		Gut Demolition of East Wing
107		Build-out Director's Suite and Support Areas
108		Move Director's Office

Page 3



































