




1. OBTAIN INFECTION CONTROL PERMIT BEFORE CONSTRUCTION BEGINS.
2. PHYSICALLY ISOLATE HVAC SYSTEM IN THE AREA WHERE RENOVATION WORK IS BEING PERFORMED; I.E. REMOVE AND CAP DUCTWORK LEADING TO ADJACENT PORTIONS OF THE BUILDING.
3. ERECT BARRIERS BETWEEN ALL INTERIOR AREAS OFF THE PROJECT AREA AND ADJACENT AREAS. BARRIERS WILL BE CONSTRUCTED FROM FLOOR TO DECK USING WOOD/METAL WALL STUDS AND DRYWALL OR EQUIVALENT SHEETING. BARRIERS WILL BE CONSTRUCTED TO ENSURE A COMPLETE SEAL OF THE CONSTRUCTION AREAS FROM ADJACENT AREAS. WALLS SHALL BE DUSTPROOF WITH SEALS MAINTAINED AT THE FLOOR LINE AND BARRIERS WHICH ALLOW FOR MINIMIZATION OF DUST COLLECTION AND SPREAD. BARRIERS SHALL REMAIN IN PLACE UNTIL THE PROJECT AREA IS SATISFACTORILY CLEANED BY THE VA'S ENVIRONMENTAL SERVICES DEPARTMENT.
4. MAINTAIN NEGATIVE AIR PRESSURE WITHIN THE CONSTRUCTION AREA UTILIZING HIGH EFFICIENCY PARTICULATE AIR (HEPA) MACHINES; A MINIMUM OF TWO (2) - 2,000 CUBIC FEET PER MINUTE (CFM) RATED AIR HANDLERS SHALL BE UTILIZED AT ALL TIMES AND VENTED TO OUTSIDE THE BUILDING.
5. THE CONTRACTOR SHALL ENSURE THAT DURING DEMOLITION AND THE TRANSPORT/LOADING OF CONSTRUCTION DEBRIS, NO VISIBLE EMISSIONS ARE GENERATED. THE CONTRACTOR SHALL KEEP ALL WINDMILLS AND AIR CURTAINS TO THE PROJECT AREA CLOSED, AND UTILIZE COVERED CARTS DURING TRANSPORT OF DEBRIS. IF NECESSARY, USE WET METHODS DURING DUMPING ACTIVITIES TO MINIMIZE VISIBLE EMISSIONS, I.E. WETTING OF DEBRIS PRIOR TO TRANSFER INTO ROLL OFF DUMPSHED OR DUMP TRUCK. DURING TRANSPORT, ALL DUMPSHED OR DUMP TRUCKS SHALL BE SATISFACTORILY COVERED TO AVOID WIND AGITATION OF CONSTRUCTION DEBRIS.
6. THE CONTRACTOR SHALL COLLECT AND PROPERLY DISPOSE OF LIQUID DRAIN SLUDGE ENCOUNTERED DURING THE DEMOLITION OF PLUMBING.
7. THE CONTRACTOR SHALL IMPLEMENT SATISFACTORY FIRE WATCH OR HOT WORK PERMIT SYSTEM FOR ALL HOT WORK ACTIVITIES; I.E. WELDING, BURNING, GRINDING, ETC. FIRE EXTINGUISHERS SHALL BE PROVIDED BY THE CONTRACTOR.
8. THE PROJECT AREA SHALL BE SECURED AND MONITORED BY THE CONTRACTOR DURING ALL CONSTRUCTION ACTIVITIES TO MINIMIZE ACCESS OF UNAUTHORIZED PERSONNEL.
9. DISRUPTION OF UTILITIES SHALL BE COORDINATED WITH SITE PERSONNEL TO MINIMIZE DISRUPTION TO ADJACENT AREAS.
10. MEDICAL WASTE, MOLD, AND ASBESTOS CONTAINING MATERIALS (ACM) SHOULD NOT BE ENCOUNTERED DURING CONSTRUCTION ACTIVITIES. THE CONTRACTOR SHALL STOP WORK AND IMMEDIATELY NOTIFY SITE PERSONNEL IF SUSPICIOUS MEDICAL WASTE, MOLD OR ACM IS OBSERVED
11. ALL HAZARDOUS MATERIALS SHALL BE TRANSPORTED THROUGH THE ELEVATOR AND TO THE FIRST FLOOR, THEN OUT OF THE BUILDING THROUGH EXISTING MAILROOM A-113.
12. ALL DEMOLITION AND NEW WORK TO BE DONE DURING SECOND SHIFT AND COORDINATED WITH THE COTR.

 12" X 12" FLOOR TILE, WHITE/GRAY
(MASTIC NEGATIVE)

1 ASBESTOS REMOVAL - BASEMENT FLOOR PLAN
SCALE = $\frac{1}{8}" = 1'-0"$

		<div>CONSULTANTS:</div> <div></div>		<div>ARCHITECTS/ENGINEERS:</div> <div><div>6587 HAMILTON AVENUE PITTSBURGH, PA 15206 PH: 412.287.7333 FAX: 412.287.7334 www.ae-works.com</div></div>	Drawing Title ASBESTOS REMOVAL - BASEMENT FLOOR PLAN		Project Title BUILDING 9 - SECOND FLOOR RENOVATION		Project Number 542-13-105		<div>Office of Construction and Facilities Management</div> <div> Department of Veterans Affairs</div>
							Building Number 9				
					Approved: Project Director		Location 1400 Blackhorse Hill Road Coatesville, PA 19320		Drawing Number ASB-0		
							Date 05 / 12 / 14	Checked RAL	Drawn JFZ	Dwg. 8 of 125	
Revisions:	Date										