

RFI FORM

Contractor Name: SFM Constructors, Inc.

Address: 29970 Technology Drive, Suite 212; Murrieta CA 92563

Phone/Fax: (951) 225-1340

Send to: cecil.nichols@va.gov

RFI (REQUEST FOR INFORMATION)			
PROJECT NO.:	691GE-16-116LA	RFI NO.:	1
PROJECT NAME:	REPLACE Medical Vacuum System, VA LA ACC	DATE REQUESTED:	7/5/2016
SOLICITATION NO.:	VA262-16-Q-0918	REFERENCE:	
DRAWING:	N/A	SPECIFICATION SECTION:	
DESCRIPTION OF PROBLEM OR INFORMATION BEING REQUESTED			
<p>Please be specific as possible:</p> <p>Confirm what was mentioned on site reference dump valves can be re-used?</p> <p>Will existing power at Building operate new unit being specified by government (VA)?</p> <p>Will new tank being specified by government (VA) fit on existing vibration isolators or must new ones be core drilled and epoxy installed?</p> <p>What is the diameter of new tank being specified by government (VA)?</p> <p>Are we replacing both pumps and tanks or just one of them?</p> <p>Existing power has two conduit runs, one below slab and one above. Are we to reuse these conduit runs or install a second above ground / slab run and abandon in-place the below slab conduit?</p> <p>Can government (VA) supply a drawing or sketch with limits of pipe and conduit replacement?</p>			
PROJECT MANAGER'S RESPONSE			
<p>yes, but contractor and VA shall jointly confirm valves are functional before disconnecting.</p> <p>new system is same horse power as existing but load shall be verified by contractor.</p>			

new isolators must be installed.

SOW indicates type of system to be installed and defined configuration with one (1) tank and two (2) pumps.

SOW indicates tank capacity at 24" x 75".

SOW is written allowing use of existing electrical but **new** electrical may be required (have to be installed) due to back-up vacuum needed during new installation.

VA is unable to provide drawing or sketch depicting limits of pipe / conduit replacement, but VA is willing to go over this with any potential contractor.

TRACKING NO.:

AMENDMENT NO.:

VA PROJECT ENGINEER/MANAGER:

DATE:

Frank Schmidt, Facility Manager

07/05/2016