

DEVELOPER/OWNER DEPARTMENT OF VETERANS AFFAIRS VA ROSEBURG HEALTHCARE SYSTEM CONTACT: STEVEN BOYER (steven.boyer@va.gov) 913 NW GARDEN VALLEY BOULEVARD ROSEBURG, OREGON 97470 PHONE: 541-440-1371 CIVIL ENGINEERING/SURVEYING FIRM BALZHISER & HUBBARD ENGINEERS ENGINEERING CONTACT: TINA GUARD, PE, LEED AP (tguard@bhengineers.com) SURVEYING CONTACT: JAMEY MONTOYA, PLS (jmontoya@bhengineers.com) 100 W 13TH AVENUE EUGENE, OREGON 97401 PHONE: 541-686-8478 NARRATIVE DESCRIPTIONS SITE CONSISTS OF 3.0 ACRES OF AN EXISTING GOLF COURSE WITH SLOPES RANGING FROM 2 TO 20 PERCENT. THE EXISTING VEGETATION IS MADE UP OF TREES, SHRUBS, AND VARIOUS GRASSES NEW PSYCHIATRIC FACILITY WITH ASSOCIATED BUILDING AND SITE UTILITIES, PARKING AREA, AND (PER NATIONAL RESOURCES CONSERVATION SERVICE (NCRS) SOIL SURVEY OF DOUGLAS COUNTY 188D PENGRA SILT LOAM, 2 TO 20 PERCENT SLOPES, SOMEWHAT POORLY DRAINED. SOUTH UMPQUA RIVER VIA PRIVATE PIPED STORM DRAIN SYSTEM OWNED BY THE DEPARTMENT OF **VETERANS AFFAIRS** GENERAL EROSION AND SEDIMENT CONTROL PLAN (ESCP) NOTES STOCK PILES OF NATIVE SOILS AND/OR FILL MATERIALS SHALL NOT BE EXPOSED TO THE WEATHER WITHOUT PROVISIONS OF SECONDARY CONTAINMENT AND TREATMENT MEASURES AS OUTLINED SECONDARY CONTAINMENT SHALL CONSIST OF INSTALLED BIO BERM AND/OR CONTAINMENT DITCH AT TOE OF SLOPE AROUND STOCKPILE PERIMETER. BERM AND/OR DITCH SHALL BE OF SUFFICIENT SIZE TO CONTAIN STOCKPILED MATERIALS IN PLACE. STOCK PILES ON SITE DURING WET WEATHER SEASON (OCTOBER 1 THROUGH MAY 31) SHALL BE COVERED WITH 6 MIL (MIN. THICKNESS) POLYETHYLENE PLASTIC SHEETING. SHEETING SHALL BE INSTALLED AND MAINTAINED TIGHTLY IN PLACE USING APPROVED ANCHORING SYSTEM ON A 10' (MAX) GRID SPACING IN ALL DIRECTIONS. ALL SEAMS BETWEEN ADJACENT SHEETS SHALL BE LAPPED 12" (MIN) AND TAPED OR WEIGHTED DOWN FULL LENGTH OF SEAM. FOR SEAMS PARALLE TO THE SLOPE CONTOUR, THE UPHILL SHEET SHALL OVERLAP THE DOWNHILL SHEET. NO RUNOFF SHALL BE ALLOWED TO RUN UNDER THE PLASTIC COVERING DEMOLITION AND/OR CONSTRUCTION DEBRIS, WASTE AND GARBAGE PILES OR CONSTRUCTION MATERIALS CONTAINING TOXIC CONTAMINANTS SHALL NOT BE PLACED WITHIN 25 FEET OF ANY NATURAL DRAINAGE FEATURE, STORM DRAIN INLET STRUCTURE OR DESIGNATED PROTECTED LOCATION OF CONSTRUCTION MATERIAL STORAGE AREAS AND DEBRIS, WASTE AND GARBAGE PILE AREAS SHALL BE PROVIDED BY THE CONTRACTOR TO THE DEQ OR VA AT THE TIME OF THE INITIAL ESC CONTROL INSPECTION. CONCRETE WASH AREA PROVIDE MINIMUM OF ONE CONCRETE TRUCK WASH AREA FOR USE ON CLEANING OF DEPARTING CONCRETE TRUCKS. CONCRETE TRUCK WASH AREAS SHALL BE LOCATED ADJACENT TO ANY CONSTRUCTION ENTRANCE USED BY DEPARTING CONCRETE TRUCKS. CONCRETE TRUCK WASH AREAS SHALL BE CONSTRUCTED OF ONE OF THE FOLLOWING: A. STRAW BALE BARRIER WITH PLASTIC LINER B. STACKED SAND BAGS OR BIO-BAGS AS A BARRIER WITH PLASTIC LINER. C. PORTABLE CONTAINMENT POND. SUGGESTED LOCATIONS OF CONCRETE TRUCK WASH AREA(S) ARE SHOWN ON THE EROSION SEDIMENTATION CONTROL PLAN, SHEET <u>CS-101</u>. LOCATION OF CONCRETE TRUCK WASH AREA(S) SHALL BE PROVIDED BY THE CONTRACTOR TO THE DEQ OR VA AT THE TIME OF THE INITIAL ESC INSPECTION. TABILIZED CONSTRUCTION ENTRANCE STABILIZED CONSTRUCTION ENTRANCE(S) SHALL BE ESTABLISHED AT THE BEGINNING OF CONSTRUCTION AND MAINTAINED FOR THE DURATION OF THE PROJECT IN A CONDITION THAT WILL PREVENT TRACKING OR FLOWING OF SEDIMENT INTO PUBLIC RIGHT-OF-WAY OR OUTSIDE THE CONSTRUCTION SITE. ADDITIONAL ROCK SHALL BE ADDED PERIODICALLY, IF NECESSARY, TO MAINTAIN PROPER FUNCTION OF THE PAD. INSTALL VEHICLE BARRIERS AT ANY SITE ENTRANCE NOT USED AS STABILIZED CONSTRUCTION ENTRANCE TO RESTRICT SITE ACCESS. IF ESTABLISHED ENTRANCES DO NOT ADEQUATELY REMOVE DIRT AND MUD FROM VEHICLE WHEELS SUCH THAT MUD AND DIRT TRACKING IS EVIDENT OFF SITE, ADDITIONAL MEASURES MUST BE TAKEN. SUCH MEASURES MAY INCLUDE WHEEL WASHING BEFORE VEHICLES LEAVE THE SITE OR OTHER CONSTRUCTION TECHNIQUES/WORK OPERATION MODIFICATIONS. WHEEL WASHING SHOULD BE DONE ON THE GRAVEL PAD AND WASH WATER SHOULD DRAIN THROUGH A SILT-TRAPPING STRUCTURE PRIOR TO LEAVING THE CONSTRUCTION SITE. REFER TO DETAIL 3/CS-101, TRUCK WHEEL WASH. IT IS THE CONTRACTOR'S RESPONSIBILITY TO CLEAN UP ANY SEDIMENT/MUD TRACKED INTO ADJACENT RIGHT-OF-WAY OR OUTSIDE THE CONSTRUCTION SITE. CONTRACTOR SHALL IDENTIFY AND MARK ALL EXISTING TREES TO BE PROTECTED PRIOR TO CONSTRUCTION ACTIVITY. ENCIRCLE TREE WITH SAFETY FENCING AT TREE DRIP LINE. SAFETY FENCING SHALL BE MAINTAINED AND REPAIRED, AS NECESSARY, UNTIL FINAL LANDSCAPING IS INSTALLED. EXPOSED CUT OR FILL AREAS SHALL BE STABILIZED THROUGH THE USE OF TEMPORARY SEEDING AND MULCHING, EROSION CONTROL BLANKETS OR MATS, MID-SLOPE SEDIMENT FENCES OR WATTLES. OR OTHER APPROPRIATE MEASURES. SLOPES EXCEEDING 25% MAY REQUIRE ADDITIONAL EROSION CONTROL MEASURES. TEMPORARY SLOPE STABILIZATION MEASURES MAY INCLUDE COVERING EXPOSED SOIL WITH PLASTIC SHEETING, INSTALLATION OF STRAW MULCHING AND/OR WOOD CHIPS, OR OTHER APPROVED MEASURES. LONG TERM SLOPE STABILIZATION MEASURES SHALL INCLUDE THE ESTABLISHMENT OF PERMANENT VEGETATIVE COVER VIA SEEDING WITH APPROVED SEED MIX AND APPLICATION RATE

THE FOLLOWING WERE REVIEWED AND DO NOT PERTAIN TO THIS PROJECT A. THERE ARE NO NATURAL RESOURCE SITES. B. THERE ARE NO BORROW SITES.

THE EXISTING VEGETATION IS MADE UP OF TREES, SHRUBS, AND VARIOUS GRASSES.

REFER TO LANDSCAPE PLANS FOR PERMANENT VEGETATION.

4. ALL ESC MEASURES WILL BE COMPLETED IN A SINGLE PHASE

C. THERE ARE NO CONSERVATION ZONES.

SITE WORK WILL BE COMPLETED IN A SINGLE PHASE

6. EXPECTED TIME PERIOD OF LAND DISTURBING ACTIVITIES IS 18 MONTHS.

SCHEDULE FOR CONSTRUCTION AND IMPLEMENTATION OF ESCP CONTROLS HOLD PRE-CONSTRUCTION CONFERENCE.

2. FLAG OR FENCE CLEARING LIMITS.

INSTALL ESC MEASURES PRIOR TO CONSTRUCTION.

MAINTAIN EROSION CONTROL MEASURES IN ACCORDANCE WITH DEQ STANDARDS AND MANUFACTURER'S RECOMMENDATIONS

PERFORM DAILY INSPECTIONS OF THE ESC FACILITIES AND MAINTAIN WRITTEN RECORDS OF INSPECTIONS.

UPGRADE ESC MEASURES TO HANDLE MAJOR CHANGE IN SITE/WEATHER CONDITIONS.

STABILIZE ALL AREAS WITHIN 7 DAYS OF REACHING FINAL GRADE.

SWEEP STREETS ADJACENT TO CONSTRUCTION ENTRANCES A MINIMUM OF ONCE PER WEEK. USE OF WATER TRUCKS TO WASH DOWN STREETS IS NOT ALLOWED AFTER BEGINNING OF PAVEMENT PLACEMENT.

REESTABLISH GROUND COVER OR LANDSCAPE AND STABILIZE ALL DISTURBED AREAS PRIOR TO REMOVING ESC MEASURES (POST-CONSTRUCTION). REFER TO LANDSCAPE PLANS FOR PERMANENT GROUND COVER/LANDSCAPING.

PRIVATE EROSION AND SEDIMENT CONTROL PLAN (ESCP) NOTES THIS ESCP, NOTES AND DETAILS ARE DEVELOPED TO REMAIN EFFECTIVE UNTIL COMPLETION OF ALL

CONSTRUCTION WITHIN THE LIMITS SHOWN OR UNTIL PERMANENT GROUND COVER IS ESTABLISHED.

THE EROSION SEDIMENT CONTROL (ESC) MEASURES SHOWN ON THE PLAN ARE THE MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS.

DURING THE CONSTRUCTION PERIOD THESE ESC FACILITIES SHALL BE UPGRADED, AS NEEDED, FOR UNEXPECTED STORM EVENTS AND TO ENSURE THAT SEDIMENT-LADEN WATER DOES NOT LEAVE THE SITE.

THE BOUNDARIES OF THE LIMITS OF DISTURBANCE SHOWN ON THIS PLAN SHALL BE CLEARLY FLAGGED IN THE FIELD BY THE CONTRACTOR PRIOR TO CONSTRUCTION. DURING THE CONSTRUCTION PERIOD. NO DISTURBANCE BEYOND THE FLAGGED LIMITS SHALL BE PERMITTED. THE FLAGGING SHALL BE MAINTAINED BY THE PERMIT HOLDER AND/OR THE CONTRACTOR FOR THE DURATION OF CONSTRUCTION.

OF THESE ESC FACILITIES IS THE RESPONSIBILITY OF THE CONTRACTOR UNTIL ALL CONSTRUCTION IS COMPLETED AND APPROVED.

THE ESCP FACILITIES SHALL BE INSPECTED DAILY BY THE PERMIT HOLDER AND/OR THE CONTRACTOR AND MAINTAINED, AS NECESSARY, TO ENSURE THEIR CONTINUED FUNCTIONING. CONTRACTOR SHALL MAINTAIN DAILY LOG OF INSPECTIONS.

THE ESC FACILITIES SHOWN ON THIS PLAN MUST BE CONSTRUCTED IN CONJUNCTION WITH ALL CLEARING AND GRADING ACTIVITIES, AND IN SUCH A MANNER AS TO ENSURE THAT SEDIMENT-LADEN WATER DOES NOT ENTER THE DRAINAGE SYSTEM OR VIOLATE APPLICABLE WATER STANDARDS

ALL DETAILS SHOWN ON SHEET CS-101 MAY NOT BE REQUIRED

NO HAZARDOUS SUBSTANCES, SUCH AS PAINT, THINNERS, FUELS, AND OTHER CHEMICALS SHALL BE RELEASED ONTO THE SITE, ADJACENT PROPERTIES, OR INTO WATER FEATURES, STORM WATER SYSTEMS, OR RELATED NATURAL RESOURCES.

ALL UTILITY CONNECTIONS SHALL MEET ESC REQUIREMENTS. CONTRACTOR SHALL INSTALL SEDIMENT BARRIERS DOWN GRADE OF DISTURBED AREAS AND PROTECT DOWNSTREAM STORM WATER INLETS.

ALL SEDIMENT BARRIERS WILL REMAIN IN PLACE UNTIL DRAINAGE FACILITIES ARE CONSTRUCTED AND PERMANENT GROUND COVER HAS BEEN RE-ESTABLISHED.

12. ALTERNATIVE INLET PROTECTION METHODS ARE ENCOURAGED ON THIS PROJECT. THIS ALLOWS THE OPPORTUNITY TO USE NEW AND INNOVATIVE EROSION PRODUCTS AND TECHNIQUES. COORDINATE ALL ENGINEER.

13. FOR CONSTRUCTION BETWEEN OCTOBER 1-MAY 31, ADDITIONAL WET WEATHER MEASURES ARE REQUIRED (ESTABLISHED GRASS, 2" MINIMUM STRAW MULCH COVER, OR 3" MINIMUM COMPOST/ORGANIC SOIL MULCH COVER REQUIRED ON ANY AREAS OF EXPOSED SOIL).

14. WHEN TRUCKING SATURATED SOILS FROM THE SITE, EITHER WATERTIGHT TRUCKS SHALL BE USED OR LOADS SHALL BE DRAINED ON SITE UNTIL DRIPPING HAS BEEN REDUCED TO NO MORE THAN ONE GALLON PER HOUR. SEDIMENT-LADEN DRIPPAGE WILL NOT BE ALLOWED TO ENTER THE STORM SYSTEM.

DEQ STANDARD EROSION AND SEDIMENT CONTROL PLAN (ESCP) NOTES

HOLD A PRE-CONSTRUCTION MEETING OF PROJECT CONSTRUCTION PERSONNEL THAT INCLUDES THE INSPECTOR TO DISCUSS EROSION AND SEDIMENT CONTROL MEASURES AND CONSTRUCTION LIMITS. (SCHEDULE A.5.b.i.(3))

THE ESCP MUST BE KEPT ONSITE AND ALL EROSION AND SEDIMENT CONTROL MEASURES SHOWN ON THE PLAN MUST BE INSTALLED IN SUCH A MANNER TO ENSURE THAT SEDIMENT OR SEDIMENT LADEN WATER THAT ENTERS OR IS LIKELY TO ENTER SURFACE WATERS OR CONVEYANCE SYSTEMS LEADING TO SURFACE WATER, ROADWAY, OR OTHER PROPERTIES DOES NOT OCCUR. (SCHEDULE A.3.a.) AND (SCHEDULE B.3.b.)

THE IMPLEMENTATION OF THE ESCP AND CONSTRUCTION, MAINTENANCE, REPLACEMENT, AND UPGRADING OF THE EROSION AND SEDIMENT CONTROL MEASURES IS THE RESPONSIBILITY OF THE PERMIT REGISTRANT UNTIL ALL CONSTRUCTION IS COMPLETED AND APPROVED BY THE LOCAL DEVELOPMENT AGENCY AND VEGETATION/LANDSCAPING IS ESTABLISHED. THE PERMIT REGISTRANT SHALL BE RESPONSIBLE FOR MAINTENANCE AFTER THE LOTS ARE APPROVED. UNTIL THE LOTS ARE SOLD AND THE 1200-C PERMIT IS TERMINATED. (SCHEDULE A.4.a.) AND (SCHEDULE D.3.)

THE PERMIT REGISTRANT MUST BE RESPONSIBLE FOR PROPER INSTALLATION AND MAINTENANCE OF ALL EROSION AND SEDIMENT CONTROL MEASURES, IN ACCORDANCE WITH LOCAL, STATE, OR FEDERAL REGULATIONS. (SCHEDULE A.5.a.) AND (SCHEDULE A.6.a.)

EROSION AND SEDIMENT CONTROL MEASURES INCLUDING PERIMETER SEDIMENT CONTROL MUST BE IN PLACE BEFORE VEGETATION IS DISTURBED AND MUST REMAIN IN PLACE AND BE MAINTAINED, REPAIRED, AND PROMPTLY IMPLEMENTED FOLLOWING PROCEDURES ESTABLISHED FOR THE DURATION OF CONSTRUCTION, INCLUDING PROTECTION FOR ACTIVE STORM DRAIN INLETS AND CATCH BASINS AND APPROPRIATE NON-STORMWATER POLLUTION CONTROLS. (SCHEDULE A.5.b.ii.(2)), (SCHEDULE A.5.b.ii.(7)), (SCHEDULE A.7.d.i.(2)) & (SCHEDULE A.7.f.)

DEQ STANDARD EROSION AND SEDIMENT CONTROL PLAN (ESCP) NOTES (CONTINUED)

BEGIN LAND CLEARING, EXCAVATION, TRENCHING, CUTTING OR GRADING AND EARTHWORK-SURFACE ROUGHING AFTER INSTALLING APPLICABLE SEDIMENT. EROSION PREVENTION AND RUNOFF CONTROL MEASURES NOT IN THE DIRECT PATH OF WORK. (SCHEDULE A.5.B.ii.(5)(A)), (SCHEDULE A.7.c.i.(1)) AND (SCHEDULE A.7.c.ii.(1))

APPLY TEMPORARY AND/OR PERMANENT SOIL STABILIZATION MEASURES IMMEDIATELY ON ALL DISTURBED AREAS AS GRADING PROGRESSES AND FOR ALL ROADWAYS INCLUDING GRAVEL ROADWAYS. (SCHEDULE A.5.b.ii.(5).(b), (SCHEDULE A.5.b.ii.(5)(c) & (SCHEDULE A.5.b.ii.(6).)

WET WEATHER BMPS: CONSTRUCTION ACTIVITIES MUST AVOID OR MINIMIZE EXCAVATION AND CREATION OF BARE GROUND ON SLOPES GREATER THAN FIVE (5) PERCENT FROM OCTOBER 1 THROUGH MAY 31 EACH YEAR. (SCHEDULE A.7.a.i.)

WET WEATHER BMPS: TEMPORARY STABILIZATION OF THE SITE MUST BE INSTALLED AT THE END OF THE SHIFT BEFORE A HOLIDAY OR WEEKEND OR AT THE END OF EACH WORKDAY IF RAINFALL IS FORECAST IN THE NEXT 24 HOURS AND EACH WEEKEND AND HOLIDAY. (SCHEDULE A.7.a.ii.)

IDENTIFY, MARK, AND PROTECT (BY FENCING OFF OR OTHER MEANS) CRITICAL RIPARIAN AREAS AND VEGETATION INCLUDING IMPORTANT TREES AND ASSOCIATED ROOTING ZONES AND VEGETATION AREAS TO BE PRESERVED. IDENTIFY VEGETATIVE BUFFER ZONES BETWEEN THE SITE AND SENSITIVE AREAS (E.G., WETLANDS), AND OTHER AREAS TO BE PRESERVED, ESPECIALLY IN PERIMETER AREAS. PRESERVE EXISTING VEGETATION AND RE-VEGETATE OPEN AREAS WHEN PRACTICABLE BEFORE AND AFTER GRADING OR CONSTRUCTION. (SCHEDULE A.5.b.i.(1) & (2)) AND (SCHEDULE A.7.c.iii.(1))

PROVIDE PERMANENT EROSION PREVENTION MEASURES ON ALL EXPOSED AREAS TO PREVENT FROM BECOMING A SOURCE OF EROSION AND REMOVE ALL TEMPORARY CONTROL MEASURES, UNLESS LOCAL ORDINANCES REQUIRE OTHERWISE, AS AREAS ARE STABILIZED. (SCHEDULE A.5.b.ii.(8)) AND (SCHEDULE A.7.c.ii.(2))

10. ALL TEMPORARY SEDIMENT CONTROLS MUST REMAIN IN PLACE UNTIL PERMANENT VEGETATION OR OTHER PERMANENT COVERING OF EXPOSED SOIL IS ESTABLISHED. IDENTIFY THE TYPE OF VEGETATIVE SEED MIX USED. (SCHEDULE A.7.c.iii.(3)) & (SCHEDULE A.7.c.iii.(4))

SEDIMENT CONTROLS MUST BE INSTALLED AND MAINTAINED ALONG THE SITE PERIMETER ON ALL DOWN GRADIENT SIDES OF THE CONSTRUCTION SITE AND AT ALL ACTIVE AND OPERATIONAL INTERNAL STORM DRAIN INLETS AT ALL TIMES DURING CONSTRUCTION. (SCHEDULE A.7.d.i.(1) - (2))

12. PRIOR TO ANY LAND DISTURBING ACTIVITIES EACH SITE MUST HAVE GRAVELED, PAVED, OR CONSTRUCTED ENTRANCES EXITS AND PARKING AREAS WITH EXIT TIRE WASH TO REDUCE THE TRACKING OF SEDIMENT ONTO PUBLIC OR PRIVATE ROADS. (SCHEDULE A.7.d.iii.(1))

13. WHEN TRUCKING SATURATED SOILS FROM THE SITE, EITHER WATERTIGHT TRUCKS MUST BE USED OR LOADS MUST BE DRAINED ON-SITE UNTIL DRIPPING HAS BEEN REDUCED TO MINIMIZE SPILLAGE ON ROADS. (SCHEDULE A.7.d.iii(3))

TEMPORARY STABILIZATION OR COVERING OF SOIL STOCKPILES AND PROTECTION OF STOCKPILE LOCATED AWAY FROM CONSTRUCTION ACTIVITY MUST OCCUR AT THE END OF EACH WORKDAY OR OTHER BMPS, SUCH AS DIVERSION OF UNCONTAMINATED FLOWS AND INSTALLATION OF SEDIMENT FENCES AROUND STOCKPILES, MUST BE IMPLEMENTED TO PREVENT TURBID DISCHARGES TO SURFACE WATERS. (SCHEDULE A.7.e.i.(1)) & (SCHEDULE A.7.e.ii.(1) - (3))

15. BMPS THAT WILL BE USED TO PREVENT OR MINIMIZE STORMWATER FROM BEING EXPOSED TO POLLUTANTS FROM SPILLS, NO DISCHARGE OF CONCRETE TRUCK WASH WATER, VEHICLE AND EQUIPMENT CLEANING, VEHICLE AND EQUIPMENT FUELING, MAINTENANCE, AND STORAGE, OTHER CLEANING AND MAINTENANCE ACTIVITIES, AND WASTE HANDLING ACTIVITIES. THESE POLLUTANTS INCLUDE FUEL, HYDRAULIC FLUID, AND OTHER OILS FROM VEHICLES AND MACHINERY, AS WELL AS DEBRIS, LEFTOVER PAINTS, SOLVENTS, AND GLUES FROM CONSTRUCTION OPERATIONS. (SCHEDULE A.7.e.i.(2))

16. ANY USE OF TOXIC OR OTHER HAZARDOUS MATERIALS MUST INCLUDE PROPER STORAGE, APPLICATION, AND DISPOSAL (SCHEDULE A.7.e.iii.(2))

17. SOLID WASTE AND HAZARDOUS MATERIALS MANAGEMENT. FOLLOW PROJECT WRITTEN SPILL PREVENTION AND RESPONSE PROCEDURES. EMPLOYEE TRAINING ON SPILL PREVENTION AND PROPER DISPOSAL PROCEDURES: REGULAR MAINTENANCE SCHEDULE FOR VEHICLES AND MACHINERY: AND MATERIAL DELIVERY AND STORAGE CONTROLS. TRAINING AND SIGNAGE, MATERIAL USE, COVERED STORAGE AREAS FOR WASTE AND SUPPLIES. (SCHEDULE A.7.e.iii(3))

THE PERMITTEE MUST PROPERLY MANAGE HAZARDOUS WASTES, USED OILS, CONTAMINATED SOILS, CONCRETE WASTE SANITARY WASTE, LIQUID WASTE, OR OTHER TOXIC SUBSTANCES DISCOVERED OR GENERATED DURING CONSTRUCTION AND MEET ALL STATE AND FEDERAL REGULATIONS AND APPROVALS. (SCHEDULE A.7.e.iii.(4))

19. THE ESCP MEASURES SHOWN ON THIS PLAN ARE MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS. DURING THE CONSTRUCTION PERIOD. THESE MEASURES MUST BE UPGRADED AS NEEDED TO COMPLY WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL EROSION AND SEDIMENT CONTROL REGULATIONS. CHANGES TO THE ESCP MUST ALSO BE SUBMITTED IN THE FORM OF AN ACTION PLAN TO DEQ OR ITS AGENT FOR APPROVAL. (SCHEDULE A.7.f.)

20. SIGNIFICANT AMOUNTS OF SEDIMENT, WHICH LEAVES THE SITE, MUST BE CLEANED UP WITHIN 24 HOURS AND PLACED BACK ON THE SITE AND STABILIZED OR PROPERLY DISPOSED. THE CAUSE OF THE SEDIMENT RELEASE MUST BE FOUND AND PREVENTED FROM CAUSING A RECURRENCE OF THE DISCHARGE WITHIN THE SAME 24 HOURS. ANY IN-STREAM CLEAN UP OF SEDIMENT SHALL BE PERFORMED ACCORDING TO THE OREGON DIVISION OF STATE LANDS REQUIRED TIME FRAME. (SCHEDULE A.7.f.i.(1))

21. VACUUMING OR DRY SWEEPING MUST BE USED TO CLEAN-UP RELEASED SEDIMENT AND MUST NOT BE INTENTIONALLY WASHED INTO STORM SEWERS, DRAINAGE WAYS, OR WATER BODIES. (SCHEDULE A.7.f.i.(2))

ALTERNATE PROTECTION METHODS WITH THE GOVERNING JURISDICTION'S EROSION PREVENTION TEAM AND THE 22. THE APPLICATION RATE OF FERTILIZERS USED TO REESTABLISH VEGETATION MUST FOLLOW MANUFACTURER'S RECOMMENDATIONS TO MINIMIZE NUTRIENT RELEASES TO SURFACE WATERS. TIME-RELEASE FERTILIZERS SHOULD BE USED WITH CARE WITHIN ANY WATERWAY RIPARIAN ZONE. (SCHEDULE A.7.f.i.(3))

> 23. SEDIMENT MUST BE REMOVED FROM BEHIND A SEDIMENT FENCE WHEN IT HAS REACHED A HEIGHT OF 1/3 THE HEIGHT OF THE FENCE ABOVEGROUND AND BEFORE FENCE REMOVAL. (SCHEDULE A.7.f.ii.(1))

SEDIMENT MUST BE REMOVED FROM BEHIND BIO BAGS AND OTHER BARRIERS IT HAS REACHED A HEIGHT OF TWO (2) INCHES AND BEFORE BMP REMOVAL. (SCHEDULE A.7.f.ii.(2))

25. REMOVAL OF TRAPPED SEDIMENT IN A SEDIMENT BASIN OR SEDIMENT TRAP OR CATCH BASINS MUST OCCUR WHEN THE SEDIMENT RETENTION CAPACITY HAS BEEN REDUCED BY FIFTY (50)% AND AT COMPLETION OF PROJECT. (SCHEDULE A.7.f.ii.(3) & (4))

26. DEQ MUST APPROVE OF ANY TREATMENT SYSTEM AND OPERATIONAL PLAN THAT MAY BE NECESSARY TO TREAT CONTAMINATED CONSTRUCTION DEWATERING OR SEDIMENT AND TURBIDITY IN STORMWATER RUNOFF. (SCHEDULE A.7.f.iii.)

27. SHOULD ALL CONSTRUCTION ACTIVITIES CEASE FOR THIRTY DAYS OR MORE, THE ENTIRE SITE MUST BE TEMPORARILY STABILIZED USING VEGETATION OR A HEAVY MULCH LAYER, TEMPORARY SEEDING, OR OTHER METHOD. (SCHEDULE A.8.a.)

28. SHOULD CONSTRUCTION ACTIVITIES CEASE FOR FIFTEEN (15) DAYS OR MORE ON ANY SIGNIFICANT PORTION OF A CONSTRUCTION SITE TEMPORARY STABILIZATION IS REQUIRED FOR THAT PORTION OF THE SITE WITH STRAW. COMPOST OR OTHER TACKIFIED COVERING THAT PREVENT SOIL OR WIND EROSION UNTIL WORK RESUMES ON THAT PORTION OF THE SITE. (SCHEDULE A.8.b.)

29. DAILY INSPECTIONS WHEN RAINFALL AND RUNOFF OCCURS OF THE BMPS AND DISCHARGE OUTFALLS MUST BE THE PROJECT ESCP INSPECTOR. THESE INSPECTIONS AND OBSERVATIONS MUST BE RECORDED IN A LOG THAT IS AVAILABLE ON SITE. (SCHEDULE A.6.b.i.) & (SCHEDULE B.1.b(1))

30. BMPS MUST BE INSPECTED BEFORE, DURING, AND AFTER SIGNIFICANT STORM EVENTS. (SCHEDULE A.7.f.)


31. ALL ESCP CONTROLS AND PRACTICES MUST BE INSPECTED VISUALLY ONCE TO ENSURE THAT BMPS ARE IN WORKING ORDER PRIOR TO THE SITE BECOMING INACTIVE OR IN ANTICIPATION OF SITE INACCESSIBILITY AND MUST BE INSPECTED VISUALLY ONCE EVERY TWO (2) WEEKS DURING INACTIVE PERIODS GREATER THAN SEVEN (7) CONSECUTIVE CALENDAR DAYS. (SCHEDULE B.1.b.(2)-(3))

32. IF PRACTICAL, INSPECTIONS MUST OCCUR DAILY AT A RELEVANT AND ACCESSIBLE DISCHARGE POINT OR DOWNSTREAM LOCATION DURING PERIODS WHICH THE SITE IS INACCESSIBLE DUE TO INCLEMENT WEATHER. (SCHEDULE B.1.b.(4))

BMP TABLE WITH ESCP IMPLEMENTATION SCHEDULE YES NO RATIONALE MONTH 10 11 12 1 2 3 4 5 6 7 8 9 10 11 12 1 2 3 RUNOFF CONTROLS STABILIZE STREAM BANKS / CONSTRUCT PRIMARY RUNOFF CONTROL MEASURES NERGY DISSIPATERS X SEE BELO RUN-ON DIVERSION X SEE BELO TEMPORARY DIVERSION DIKES GRASS-LINED CHANNEL (TURF REINFORCEMEN X SEE BELOW TRENCH DRAINS (COLLECTED RUNOFF TO TREATMENT BMP) ROP INLETS HECK DAMS CLEARING & GRUBBING PRACTICES EMPORARY SEEDING & PLANTING ERMANENT SEEDING & PLANTING | X | | /CORRHIZAE / BIOFERTILIZERS OMPOST BLANKETS X SEE BELO X SEE BELO ROSION CONTROL BLANKETS & MATS X SEE BELO OIL BINDERS OIL TACKIFIERS ODDING VEGETATIVE BUFFER STRIPS X SEE BELOV PROTECTION OF TREES WITH CONSTRUCTION FENCING VEGETATIVE EROSION CONTROLS .IVE FASCINES / BRUSH WATTLES (STABILIZATION) X SEE BELOV STABILIZATION MATS (STABILIZATION PRACTICE) SEE BELOV POLE PLATING (STREAM BANK STABILIZATION) BRUSH BOX (STREAM BANK STABILIZATION) X SEE BELOV GRASS-LINED CHANNEL (TURF REINFORCEMEN X SEE BELOW FASCINES WITH SUB-DRAINS (STREAM BANK STABILIZATION) LIVE POLE DRAINS (STREAM BANK STABILIZATION MAY HAVE TO BE REMOVED FOR STABILIZATION) BRUSH PACKING (STREAM BANK STABILIZATION) (SEE BELOV LIVE GULLY FILL REPAIR (STREAM BANK X SEE BELOW EROSION CONTROL PRACTICES SEDIMENT FENCING SAND BAG BARRIER X SEE BELOV GRAVEL BAG BERM (WITH COMPOST BERM) EARTH DIKES (STABILIZED) X SEE BELO X SEE BELO RAINAGE SWALES SUBSURFACE DRAINS - DAYLIGHT TO SURFACE X SEE BELO ROCK OUTLET PROTECTION SEDIMENT TRAP OCK & BUSH FILTERS (STREAM BANK TABILIZATION) OMPOST BERM / COMPOST SOCK X SEE BELO BER ROLLS / STRAW WATTLES ISTING STORM INLET PROTECTION EW STORM INLET PROTECTION TEMPORARY / PERMANENT SEDIMENTATION X SEE BELOW NPAVED ROADS GRAVELED OR OTHER BMP ON HE ROAD OR DOWN GRADIENT X SEE BELOW DEWATERING AND PONDED WATER MANAGEMENT PAVING OPERATIONS CONTROLS EMPORARY EQUIPMENT BRIDGE X SEE BELO BMPs TO PREVENT ILLICIT CONNECTION BMPs TO PREVENT ILLEGEL DISCHARGE REUSE & RECYCLE CONSTRUCTION WASTES STABILIZED CONSTRUCTION ENTRANCE CONCRETE WASHOUT AREA UST CONTROL X X** = MEASURES TO BE INSTALLED PRIOR TO ANY GROUND DISTURBING ACTIVITY

RATIONALE STATEMENT

A COMPREHENSIVE LIST OF AVAILABLE BEST MANAGEMENT PRACTICE (BMP) OPTIONS BASED ON DEQ'S 1200-C PERMIT APPLICATION AND ESCP GUIDANCE DOCUMENT HAS BEEN REVIEWED TO COMPLETE THIS EROSION AND SEDIMENT CONTROL PLAN. SOME OF THE ABOVE LISTED BMPs WERE NOT CHOSEN BECAUSE THEY WERE DETERMINED TO NOT EFFECTIVELY MANAGE EROSION PREVENETION AND SEDIMENT CONTROL FOR THIS PROJECT BASED ON SPECIFIC SITE CONDITIONS, INCLUDING SOIL CONDITIONS, TOPOGRAPHIC CONSTRAINTS, ACCESSIBILITY TO THE SITE, AND OTHER RELATED CONDITIONS. AS THE PROJECT PROGRESSES AND THERE IS A NEED TO REVISE THE ESCP, AN ACTION PLAN WILL BE SUBMITTED



NO SCALE

PROJECT LOCATION ROSEBURG DOUGLAS COUNTY, OREGON LATITUDE= 43.2261° LONGITUDE= 123.3645°

PROPERTY/SITE DESCRIPTION TAX LOT 300 (DOUGLAS COUNTY TAX MAP 27-06-13) LOCATED IN THE NW 1/4 OF SECTION 13, TOWNSHIP 27 SOUTH, RANGE 06 WEST, WILLAMETTE MERIDIAN . DOUGLAS COUNTY. OREGON

TOTAL SITE AREA = 3.35 ACRES

TOTAL DISTURBED AREA = 3.35 ACRES

ARCHITECT/ENGINEERS:



FIRE PROFESSION OF THE PROFESS

INA L. GUARD

EXPIRES 6/30/13

Tina Ely architect 2915 Wingate Street / Eugene, OR 97408 541.521.2477 / Tina. Ely@comcast.net

EROSION AND SEDIMENT CONTROL NOTES Approved: Project Director

Project Title
SEISMIC REPLACEMENT BLDG 2 VA Project Number 653-322 PHASE 1 MINOR Building Number **ACUTE PSYCHIATRIC WARD** 086 ROSEBURG, OREGON

Office of Construction and Facilities Management Department of Veterans Affairs

ENGINEERS 653.0322.086.cs501.dwg

CONSULTANTS:


100 WEST 13TH AVENUE EUGENE, OR 97401 P: 541-686-8478 F: 541-345-5303


BALZHISER


& Hubbard

Drawing Title


Sheet Number Drawn CS-501 Checked JAH/CB TLG 30 APR 2012









STANDARD STORM SEWER MANHOLE



VA FORM 08-623



STANDARD SANITARY SEWER MANHOLE



4 STORMWATER TREATMENT STRUCTURE NO SCALE



