

- 3. TRANSFORMER "T73." 4. TRANSFORMER "T81."
- 5. TRANSFORMER "T79."
- 6. TRANSFORMER "T69."
- HIGH VOLTAGE ENTRANCE EQUIPMENT LOCATED INSIDE BUILDING 123.
- 8. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP." B. HIGH VOLTAGE SWITCH "SL2." C. TRANSFORMER "SL2." D. PANEL "SL2."
- 9. HIGH VOLTAGE PRIMARY (BOXES) TWO EXISTING
- 10. HIGH VOLTAGE PRIMARY (BOXES) "HVP."
- 11. TRANSFORMER "BUILDING 1301."
- 12. TRANSFORMER "XF40."
- 13. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP16."
- B. TRANSFORMER "XF119." C. HIGH VOLTAGE SWITCH "HVS16."
- 14. TRANSFORMER "102."

e eigntn inch

- 15. TRANSFORMER "XF49."

evisions:

16. HIGH VOLTAGE PRIMARY (BOX) "HVP15."

- 18. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP18." B. HIGH VOLTAGE SWITCH "HVS18."
- 19. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP27." B. TRANSFORMER "XF27." C. PANEL "27."
- 20. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE SWITCH "112." B. TRANSFORMER "112."
- 21. HIGH VOLTAGE PRIMARY (BOX) "HVP2."
- 22. HIGH VOLTAGE SWITCH "HVS SL1."
- 23. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVPK." B. TRANSFORMER "XFK." C. PANEL "K."
- 24. TRANSFORMER "XF43."
- 25. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP4."
- 26. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP11." B. HIGH VOLTAGE SWITCH "HVS11." C. TRANSFORMER "XF 39." D. PANEL "39."

- 29. PANEL "2." 30. TRANSFORMER "XF3."
 - 31. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP29."
 - B. TRANSFORMER "5." 32. TRANSFORMER "97."
 - 33. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP36." B. HIGH VOLTAGE SWITCH "HVS36."
 - C. TRANSFORMER "XF20." D. TRANSFORMER "XF36." E. PANEL "2A."
 - A. TRANSFORMER "108." B. PANEL "108."

34. THE FOLLOWING IS LOCATED AT THIS LOCATION:

- 35. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "HVP31." B. TRANSFORMER "5."
- 36. HIGH VOLTAGE SWITCH "XS2."
- 38. THE FOLLOWING IS LOCATED AT THIS LOCATION: A. HIGH VOLTAGE PRIMARY (BOX) "XVP30." B. TRANSFORMER "XF11." C. PANEL "11."

Dept. of Veterans Affairs

39. TRANSFORMER "XF12."

Medical Center

ELECTRICAL PHASING REQUIREMENTS

GENERAL CONDITIONS COMMON FOR ALL PHASING OPERATIONS A. THE CONTRACTOR SHALL REVIEW THE INTENDED PHASING OF WORK AND

- ASSESS THE IMPACT ON CONSTRUCTABILITY, SAFETY CONCERNS, AND OUTAGE DURATIONS. B. THE CONTRACTOR SHALL IDENTIFY ANY SITE CONDITIONS OR DESIGN
- CONDITIONS WHICH MAY NEGATIVELY IMPACT PHASING AND ITS IMPACT. ANY CONCERNS SHALL BE COMMUNICATED IN WRITING AS A REQUEST FOR C. THE CONTRACTOR SHALL NOT PERFORM ANY WORK ON ENERGIZED EQUIPMENT
- AND SHALL BE IN COMPLIANCE WITH NFPA 70E "ELECTRICAL SAFETY IN THE
- . ALL ENERGIZED EQUIPMENT AFFECTING THE SAFE INSTALLATION OF CABLES AND CONNECTIONS SHALL BE SHUT-OFF, LOCKED-OUT AND TAGGED IN COMPLIANCE WITH NFPA 70E.
- E. ALL WORK REQUIRING SHUT-DOWN OF ENERGIZED EQUIPMENT SHALL BE PERFORMED IN MAXIMUM 4 HOUR OUTAGES.
- F. BEFORE ANY OUTAGE MAY OCCUR THE FOLLOWING CONDITIONS SHALL BE
- 1. ALL EXISTING FEEDERS IN THE EXISTING BUILDING 115 WEST CABLE VAULT
- HAVE BEEN PROPERLY IDENTIFIED AND LABELED. 2. THE NEW MEDIUM VOLTAGE SWITCHGEAR BUILDING IS COMPLETED AND WATERTIGHT.
- 3. THE NEW SWITCHGEAR BUILDING IS TEMPERATURE CONTROLLED. 4. THE NEW METAL CLAD VACUUM SWITCHGEAR HAS BEEN RECEIVED, SET IN
- 5. THE NEW 15 KV FEEDER SECTIONS HAVE BEEN PULLED INTO THE EXISTING BUILDING 115 WEST CABLE VAULT. (THIS MAY OCCUR IN STAGES AS FEEDER TIE-INS OCCUR, SO AS NOT TO IMPEDE WORKING SPACE INSIDE THE VAULT. 6. MEDIUM VOLTAGE CABLES HAVE BEEN PRELIMINARY TESTED ON THE REELS, SO AS NOT TO INSTALL DAMAGED OR COMPROMISED CABLE. CAREFULLY RESEAL CABLE ENDS AND ELEVATE OFF GROUND TO PREVENT THE WICKING
- 7. THE 15 kV SECTIONALIZING TERMINATION CABINETS ARE INSTALLED AND HAVE BEEN SUCCESSFULLY ACCEPTANCE TESTED.

PLACE AND SUCCESSFULLY ACCEPTANCE TESTED.

OF MOISTURE INTO THE CABLE.

- 8. THE RUBBER TERMINATION BOLTED DEAD-BREAK ELBOWS HAVE BEEN INVENTORIED AND INSPECTED FOR COMPATIBILITY WITH THE DIAMETERS OF THE CABLE BEING USED. TEST OPERATION OF ELBOWS AND INSPECT FOR ANY FLAWS OR VISIBLE DAMAGE.
- 9. THE SHORT CIRCUIT, COORDINATED PROTECTION AND ARC FLASH STUDY HAS BEEN COMPLETED FOR NEW SYSTEM AND HAS BEEN REVIEWED AND APPROVED BY THE ENGINEER PRIOR TO ANY OUTAGES.
- G. THE CONTRACTOR SHALL ATTEND A PLANNING MEETING WITH THE VA RESIDENT ENGINEER 10 WORKING DAYS IN ADVANCE OF EACH OUTAGE TO DISCUSS
- AND DOCUMENT THE FOLLOWING: 1. WHAT LOADS WILL BE AFFECTED BY THE OUTAGE.
- 2. THE ANTICIPATED LENGTH OF EACH OUTAGE.
- 3. ANY SPECIAL NEEDS FOR TEMPORARY POWER.
- 4. CONTINGENCY PLANS IF AN UNPLANNED OUTAGE WERE TO OCCUR AT THE SAME TIME AS THE PLANNED OUTAGE.
- 5. OTHER MAINTENANCE WORK BEING PERFORMED BY THE VA DURING THE OUTAGE AND ITS IMPACT ON THE OUTAGE DURATION. 6. REQUIREMENT FOR BARRIERS, SIGNAGE AND PUBLIC SAFETY.
- H. THE CONTRACTOR SHALL ATTEND A FINAL PLANNING MEETING THE MORNING OF THE OUTAGE TO CONFIRM ALL ITEMS PREVIOUSLY DISCUSSED AND DETERMINE WHETHER ANY CORRECTIONS TO PREVIOUS DECISIONS ARE NECESSARY. CONTRACTOR SHALL NOTIFY OWNER OF ANY EXPECTED CHANGES AT THIS TIME.
- THE CONTRACTOR SHALL ATTEND AN OUTAGE STATUS MEETING SCHEDULED BY THE VA JUST PRIOR TO THE OUTAGE TO DISCUSS COMMUNICATIONS AND AUTHORIZATIONS AND ANY OTHER SPECIAL NEEDS.
- DURING WEEKENDS AND EVENINGS. K. OSHA CONFINED SPACE PROCEDURES SHALL BE FOLLOWED WHENEVER WORK
- IS OCCURRING IN CABLE VAULTS AND MANHOLES. CONTRACTORS SHALL BE RESPONSIBLE FOR LOCK-OUT AND TAG-OUT PROCEDURES FOR THE WORK THEY PERFORM AND SHALL PARTICIPATE IN LOCK OUT AND TAG OUT OF WORK BEING PERFORMED BY THE VA OR WE-ENERGIES
- WHICH MAY IMPACT THE SAFETY OF THE CONTRACTOR'S EMPLOYEES. M. THE CONTRACTOR SHALL ATTEND PLANNING MEETINGS SCHEDULED BY THE VA WITH WE-ENERGIES IN ATTENDANCE TO DISCUSS THE REQUIREMENT S FOR TRANSFERING WE-ENERGIES FEEDERS FROM THE OLD SWITCHGEAR TO THE NEW

MOUNTING HEIGHTS FOR DEVICES AND EQUIPMENT TO BE MEASURED FROM FINISHED FLOOR TO

FIXTURE DESIGNATION (SEE SCHEDULE)

SINGLE POLE SWITCH - TOGGLE TYPE - MOUNT AT 44" AFF, UNLESS NOTED OTHERWISE

(P) WITH PILOT LIGHT INDICATION

SWITCH DESIGNATION

(3) 3 WAY

SWITCH TYPE

P PHOTO-CONTROL

— CIRCUIT SWITCH LEG. NO DESIGNATION INDICATES PORTION OF

CIRCUIT SWITCHED FROM UN-SWITCHED LEG OF CIRCUIT.

EMERGENCY BATTERY POWER SPOT ILLUMINATION UNIT - DUAL HEAD

LIGHT - WALL MOUNT 12" BELOW CEILING UNLESS NOTED OTHERWISE.

SYMBOLS LIST:

CENTERLINE OF DEVICE.

LIGHTING:

FLUORESCENT STRIP LIGHT

— CIRCUIT NUMBER

- N. IT IS INTENDED THAT THE NEW SWITCHGEAR IS ENERGIZED WITH ALL THREE INCOMING WE-ENERGIES LINES. SIMULTANEOUSLY THE EXISTING SWITCHGEAR SHALL BE ENERGIZED BY THE TWO EXISTING WE-ENERGIES INCOMING LINES, UNTIL ALL FEEDERS ARE TRANSFERRED OVER TO NEW SWITCHGEAR.
- O. ONE FEEDER SHALL BE TRANSFERRED FROM THE OLD SWITCHGEAR TO THE NEW SWITCHGEAR PER OUTAGE.
- P. REMOVAL OF THE EXISTING SWITCHGEAR CAN OCCUR 1 WEEK AFTER COMPLETE ENERGIZIATION OF THE NEW SWITCHGEAR AND THE TRANSFER OF FEEDERS HAS OCCURRED AND THE EXISTING SWITCHGEAR HAS BEEN DE-ENERGIZED.
- Q. THE CONTRACTOR SHALL BE RESPONSIBLE FOR DEMOLITION AND REMOVAL OF EXISTING BUILDING 115 AND ITS CONTENTS

TRANSFER OF INDIVIDUAL FEEDERS

1. BUILDING 144 FEEDER OUTAGE

- a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT.
- b. TERMINATE NEW FEEDER SECTION FROM SECTIONALIZING CABINET TO NEW SWITCHGEAR.
- c. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

- (PERFORM ONLY AFTER SUCCESSFUL ACCEPTANCE TEST OF NEW FEEDER
 - SECTION IN STEP 1) a. OPENED AND RACKED-OUT EXISTING AND NEW FEEDER CIRCUIT BREAKERS, LOCK-OUT AND TAG-OUT BOTH CIRCUIT BREAKERS.
- b. REMOVE EXISTING TERMINATIONS AND PULL BACK EXISTING 15 kV FEEDER SECTION INTO EXISTING BUILDING 115 WEST CABLE VAULT.
- c. TERMINATE EXISTING FEEDER SECTION TO REMAIN IN CORRESPONDING SECTIONALIZING CABINET.
- d. PERFORM MAINTENANCE TEST ON THE EXISTING FEEDER SECTION. e. ENERGIZE FEEDER FROM NEW SWITCHGEAR.

- a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED
- AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT. b. TERMINATE NEW FEEDER SECTION FROM SECTIONALIZING CABINET TO
- NEW SWITCHGEAR. c. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

(PERFORM ONLY AFTER SUCCESSFUL ACCEPTANCE TEST OF NEW FEEDER

- SECTION IN STEP 1) a. CONNECT VA PORTABLE GENERATOR TO BUILDING 123.
- b. OPENED AND RACKED-OUT EXISTING AND NEW FEEDER CIRCUIT
- BREAKERS, LOCK-OUT AND TAG-OUT BOTH CIRCUIT BREAKERS. C. REMOVE EXISTING TERMINATIONS AND PULL BACK EXISTING 15 kV
- FEEDER SECTION INTO EXISTING BUILDING 115 WEST CABLE VAULT. d. TERMINATE EXISTING FEEDER SECTION TO REMAIN IN CORRESPONDING
- SECTIONALIZING CABINET. e. PERFORM MAINTENANCE TEST ON THE EXISTING FEEDER SECTION.
- f. ENERGIZE FEEDER FROM NEW SWITCHGEAR.

3. BUILDING 70 WING A/B AND WING D FEEDER OUTAGE

a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED

- AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT. b. TERMINATE NEW FEEDER SECTION FROM SECTIONALIZING CABINET TO
- NEW SWITCHGEAR. c. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

POWER:

MOTOR STARTER

DISCONNECT SWITCH

ransformer

LIGHTNING PROTECTION SYSTEM

DENOTES THE FOLLOWING:

 \mathbf{X} JUNCTION BOX

XXX — INDICATES TYPE

- (PERFORM ONLY AFTER SUCCESSFUL ACCEPTANCE TEST OF NEW FEEDER SECTION IN STEP 1)
- a. START-UP GENERATORS FEEDING BUILDING 70 AND CLOSE TRANSITION TRANSFER TO GENERATOR POWER.
- b. OPENED AND RACKED-OUT EXISTING AND NEW FEEDER CIRCUIT BREAKERS, LOCK-OUT AND TAG-OUT BOTH CIRCUIT BREAKERS.

DUPLEX RECEPTACLE - MOUNTED 18" AFF UNLESS NOTED OTHERWISE

RECEPTACLE TYPE OR EQUIPMENT SERVED.

(WP) WEATHERPROOF WITH GFI RECEPTACLE

(GFI) GROUND FAULT INTERRUPTER

SPECIAL OUTLET- SEE SPECIAL OUTLET SCHEDULE

(MAN) - MANUAL

(MAG) - MAGNETIC

(COM) - COMBINATION

AIR TERMINAL ROOF DECK

GROUND TO DOWN CONDUCTOR

MOTOR CONNECTION - SEE MOTOR WIRING SCHEDULE

—— CIRCUIT NUMBER (SEE PLAN FOR PANEL BOUNDARIES) - TYPICAL

- c. REMOVE EXISTING TERMINATIONS AND PULL BACK EXISTING 15 kV FEEDER SECTION INTO EXISTING BUILDING 115 WEST CABLE VAULT.
- d. TERMINATE EXISTING FEEDER SECTION TO REMAIN IN CORRESPONDING SECTIONALIZING CABINET.
- e. PERFORM MAINTENANCE TEST ON THE EXISTING FEEDER SECTION.

4. BUILDING 70 WING C AND WING E FEEDER OUTAGE

f. ENERGIZE FEEDER FROM NEW SWITCHGEAR.

- a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED
- AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT. b. TERMINATE NEW FEEDER SECTION FROM SECTIONALIZING CABINET TO
- NEW SWITCHGEAR.
- c. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.
- (PERFORM ONLY AFTER SUCCESSFUL ACCEPTANCE TEST OF NEW FEEDER
- a. START-UP GENERATORS FEEDING BUILDING 70 AND CLOSE TRANSITION
- TRANSFER TO GENERATOR POWER. b. OPENED AND RACKED-OUT EXISTING AND NEW FEEDER CIRCUIT
- BREAKERS, LOCK-OUT AND TAG-OUT BOTH CIRCUIT BREAKERS.
- C. REMOVE EXISTING TERMINATIONS AND PULL BACK EXISTING 15 kV FEEDER SECTION INTO EXISTING BUILDING 115 WEST CABLE VAULT.
- d. TERMINATE EXISTING FEEDER SECTION TO REMAIN IN CORRESPONDING SECTIONALIZING CABINET.
- e. PERFORM MAINTENANCE TEST ON THE EXISTING FEEDER SECTION. f. ENERGIZE FEEDER FROM NEW SWITCHGEAR

- 5. NORTH CAMPUS FEEDER "HVS-A" FEEDER OUTAGE a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED
- AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT. b. START-UP GENERATORS FEEDING BUILDING 112 AND TRANSFER OVER TO
- GENERATOR POWER. c. OPENED AND RACKED-OUT EXISTING FEEDER CIRCUIT BREAKER,
- LOCK-OUT AND TAG-OUT. d. REMOVE EXISTING 15 kV FEEDER SECTION FROM EXISTING "HVS-A" TO
- e. TERMINATE NEW FEEDER SECTION IN EXISTING HIGH VOLTAGE SWITCH "HVS-A" AND IN NEW SWITCHGEAR.
- f. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

g. ENERGIZE FEEDER FROM NEW SWITCHGEAR

THE EXISTING SWITCHGEAR.

S. <u>BUILDING 113 TRANSFORMER #1 FEEDER OUTAGE</u> a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED

AND RACKED-OUTAND LOCKED-OUT AND TAGGED-OUT

- b. OPENED AND RACKED-OUT EXISTING FEEDER CIRCUIT BREAKER, LOCK-OUT AND TAG-OUT.
- c. REMOVE EXISTING 15 kV FEEDER FROM PRIMARY SIDE OF TRANSFORMER
- TO THE EXISTING SWITCHGEAR. d. TERMINATE NEW FEEDER ON PRIMARY SIDE OF TRANSFORMER IN
- BUILDING 113 AND IN NEW SWITCHGEAR. e. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

f. ENERGIZE FEEDER FROM NEW SWITCHGEAR

- 7. BUILDING 113 TRANSFORMER #2 FEEDER OUTAGE a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED
- b. OPENED AND RACKED-OUT EXISTING FEEDER CIRCUIT BREAKER, LOCK-OUT AND TAG-OUT.

AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT.

c. REMOVE EXISTING 15 kV FEEDER FROM PRIMARY SIDE OF TRANSFORMER TO THE EXISTING SWITCHGEAR.

f. ENERGIZE FEEDER FROM NEW SWITCHGEAR

d. TERMINATE NEW FEEDER ON PRIMARY SIDE OF TRANSFORMER IN BUILDING 113 AND IN NEW SWITCHGEAR.

e. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

8. <u>BUILDING 111 TRANSFORMER #4 FEEDER OUTAGE</u>

- a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT.
- b. START-UP GENERATORS FEEDING BUILDING 111 AND CLOSE TRANSITION TRANSFER ATS/4EQ AUTOMATIC TRANSFER SWITCH TO GENERATOR
- c. PERFORM PROCEDURE TO FEED 480V NORMAL SWITCHGEAR THROUGH
- TIE CIRCUIT BREAKER, LOCATED IN SG-3N. d. OPENED AND RACKED-OUT EXISTING FEEDER CIRCUIT BREAKER, LOCK-OUT AND TAG-OUT.
- e. REMOVE EXISTING 15 kV FEEDER FROM PRIMARY SIDE OF TRANSFORMER, TO THE EXISTING SWITCHGEAR.
- f. TERMINATE NEW FEEDER FROM NEW BUILDING 115 ON PRIMARY SIDE OF TRANSFORMER IN BUILDING 111 AND IN NEW SWITCHGEAR.
- g. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

h. ENERGIZE FEEDER FROM NEW SWITCHGEAR.

- 9. BUILDING 111 TRANSFORMER #3 FEEDER OUTAGE a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED
- AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT. b. START-UP GENERATORS FEEDING BUILDING 111 AND CLOSE TRANSITION TRANSFER ATS/3EQ AUTOMATIC TRANSFER SWITCH TO GENERATOR
- c. PERFORM PROCEDURE TO FEED 480V NORMAL SWITCHGEAR THROUGH
- TIE CIRCUIT BREAKER LOCATED IN SG-4N. d. OPENED AND RACKED-OUT EXISTING FEEDER CIRCUIT BREAKER,
- LOCK-OUT AND TAG-OUT. e. REMOVE EXISTING 15 kV FEEDER FROM PRIMARY SIDE OF TRANSFORMER,
- TO THE EXISTING SWITCHGEAR. f. TERMINATE NEW FEEDER FROM NEW BUILDING 115 ON PRIMARY SIDE OF
- TRANSFORMER IN BUILDING 111 AND IN NEW SWITCHGEAR. g. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

LOCK-OUT AND TAG-OUT.

h. ENERGIZE FEEDER FROM NEW SWITCHGEAR.

- 10. BUILDING 111 TRANSFORMER #2 FEEDER OUTAGE
- a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT. b. START-UP GENERATORS FEEDING BUILDING 111 AND CLOSE TRANSITION TRANSFER ATS/2CR AUTOMATIC TRANSFER SWITCH TO GENERATOR
- c. PERFORM PROCEDURE TO FEED 480V NORMAL SWITCHGEAR THROUGH
- TIE CIRCUIT BREAKER, LOCATED IN SG-1N. d. OPENED AND RACKED-OUT EXISTING FEEDER CIRCUIT BREAKER,
- e. REMOVE EXISTING 15 kV FEEDER FROM PRIMARY SIDE OF TRANSFORMER, TO THE EXISTING SWITCHGEAR.
- f. TERMINATE NEW FEEDER FROM NEW BUILDING 115 ON PRIMARY SIDE OF TRANSFORMER IN BUILDING 111 AND IN NEW SWITCHGEAR.

g. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION.

- h. ENERGIZE FEEDER FROM NEW SWITCHGEAR.

a. ENSURE THAT NEW ASSOCIATED CIRCUIT BREAKER HAS BEEN OPENED

- AND RACKED-OUT AND LOCKED-OUT AND TAGGED-OUT. b. START-UP GENERATORS FEEDING BUILDING 111 AND CLOSE TRANSITION
- TRANSFER ATS/1LS AUTOMATIC TRANSFER SWITCH TO GENERATOR
- C. PERFORM PROCEDURE TO FEED 480V NORMAL SWITCHGEAR THROUGH TIE CIRCUIT BREAKER, LOCATED IN SG-2N.

d. OPENED AND RACKED-OUT EXISTING FEEDER CIRCUIT BREAKER,

- LOCK-OUT AND TAG-OUT. e. REMOVE EXISTING 15 kV FEEDER FROM PRIMARY SIDE OF TRANSFORMER,
- f. TERMINATE NEW FEEDER FROM NEW BUILDING 115 ON PRIMARY SIDE OF TRANSFORMER IN BUILDING 111 AND IN NEW SWITCHGEAR.
- g. PERFORM ACCEPTANCE TEST ON NEW FEEDER SECTION. h. ENERGIZE FEEDER FROM NEW SWITCHGEAR.

TO THE EXISTING SWITCHGEAR.

ABBREVIATIONS:

ABOVE FINISHED FLOOR ABOVE FINISHED GRADE AVAILABLE INTERRUPTING CURRENT AUTOMATIC TRANSFER SWITCH BELOW FINAL GRADE BLDG BUILDING CIRCUIT BREAKER CIRCUIT CURRENT TRANSFORME ELEVATION REFERENCE

HORSEPOWER

MCB

TCP

EMERGENCY ELECTRIC METALLIC TUBING FULL LOAD AMPS GROUND FAULT INTERRUPTER GROUND HOA HAND-OFF-AUTO SWITCH

HEATING & VENTILATING - AIR CONDITIONING

LOW VOLTAGE MAIN CIRCUIT BREAKER MAIN LUGS ONLY PHOTO CONTROL RFLAY ROOM

TEMPERATURE CONTROL PANEL

TYPICAL WEATHERPROOF TRANSFORMER

IN THE CASE OF CONFLICTS OR DISCREPANCIES WITHIN OR AMONG

THE CONTRACT DRAWINGS, THE BETTER QUALITY, MORE STRINGENT

REQUIREMENTS OR GREATER QUANTITY OF WORK, AS DETERMINED

BY THE GOVERNMENT, SHALL BE PROVIDED.

SHEET INDEX:

- ELECTRICAL SYMBOLS, ABBREVIATIONS & PHASING ELECTRICAL SITE PLAN ES 100 E100 ELECTRICAL FLOOR PLANS ELECTRICAL CABLE VAULT - CABLE ROUTING ELECTRICAL DETAILS
- E601 ELECTRICAL SCHEDULE E700
- EXISTING ONELINE POWER DIAGRAM

ONELINE POWER DIAGRAM TECHNOLOGY FLOOR PLANS

CONSTRUCTION DOCUMENTS

695-12-118 Office of Building Number **Facilities**

PROJECT LEADER/STRUCTURAL ENGINEER

CHEQUAMEGON BAY ENGINEERING, INC.

PHONE: (715) 682-6004 FAX: (715) 682-6025 MILWAUKEE. WI 1109 N. MAYFAIR RD., MILWAUKEE, WI. 53226 PHONE: (414) 258-6004

ASHLAND, WI, 54806

211 6TH STREET WEST

ABBREVIATIONS & ASHLAND, WI

Systems:

GENERAL:

H HEAT DETECTOR - RATE OF RISE

SMOKE DETECTOR (PHOTO-ELECTRIC TYPE)

ELECTRICAL PANEL - SEE SCHEDULE

INDICATES DESIGNATION

DRAWING NOTE SYMBOL

SEE DETAIL SYMBOL

FEEDER IDENTIFICATION

/ (INDICATES SHEET NUMBER)

INDICATE WIRE SIZES (AWG).

(INDICATES DETAIL DESIGNATION)

CM FIRE ALARM SYSTEM ADDRESSABLE CONTROL MODULE

CONDUCTOR QUANTITY IN A RACEWAY. NUMBERS

— INDICATES PHASE CONDUCTOR

—— INDICATES GREEN GROUND CONDUCTOR

INDICATES NEUTRAL CONDUCTOR

MOUNTING HEIGHT TO CENTER LINE OF UNIT

FIXED TEMP TYPE - TEMPERATURE THRESHOLD VALUE

PHASING Approved: Project Director

ELECTRICAL SYMBOLS

VA Medical Center.Milwaukee. W

Checked By: ||Drawn By: G+L

Replace Electrical Sub-Station

Drawing Number

Project Number

Department of Veterans Affairs

Management

VA FORM 08-6231, OCT 1978

5000 W. National Avenue 1ilwaukee, WI



41. THE FOLLOWING IS LOCATED AT THIS LOCATION:

42. THE FOLLOWING IS LOCATED AT THIS LOCATION:

45. THE FOLLOWING IS LOCATED AT THIS LOCATION:

46. THE FOLLOWING IS LOCATED AT THIS LOCATION:

47. THE FOLLOWING IS LOCATED AT THIS LOCATION:

A. HIGH VOLTAGE PRIMARY (BOX) "HVP40."

A. HIGH VOLTAGE PRIMARY (BOX) "HVP41."

B. HIGH VOLTAGE SWITCH "HVS41."

43. HIGH VOLTAGE PRIMARY (BOX) "HVP42."

C. PANEL "41."

B. PANEL "62."

44. TRANSFORMER "6."

C. PANEL "14."

B. PANEL "17."

B. PANEL "16."

A. TRANSFORMER "62."

B. TRANSFORMER "14."

A. TRANSFORMER "17."

A. TRANSFORMER "16."

#**SIGMA**

CONSULTANTS:


G GEIGER+LARSON ENGINEERING Single Source. Sound Solutions. GROUP www.thesigmagroup.com 1300 West Canal Street Milwaukee, WI 53233 Phone: 414-643-4200 Fax: 414-643-4210


GEIGER+LARSON ENGINEERING INC 316 N Milwaukee St | Suite 202 | Milwaukee, WI 53202 T: 414-273-1432 | www.GeigerEng.com


FAX: (414) 258-6154

Drawing Title

G+L







MAIN BKRS #NW-1; NE-1; SE-1; SW-1	BKR OPEN/CLOSED		REFER TO NOTE 3	
BUS DIFF TRIP 87/86-NW; NE; SE; SW	BUS DIFFERENTIAL RELAY TRIP	х	REFER TO NOTE 3	4
MAIN BKRS #NW-1; NE-1; SE-1; - LOSS OF WE ENERGIES (27, 47, AND/OR 59)	LOSS OF WE EN. TRIGGER ATS.	х	REFER TO NOTE 3	4
MAIN BKRS #NW-1; NE-1; SE-1; SW-1	RELAYTRIP	х	REFER TO NOTE 3	4
MAIN BKRS #NW-1; NE-1; SE-1; SW-1	RELAYFAILURE	х	REFER TO NOTE 3	4
TIE BKRS NW/NE AND SE/SW	BKR OPEN/CLOSED		REFER TO NOTE 3	
FEEDERS #NW-4A; NE-3A; NW-3B; NE-3A; NE-3B; SE-3A; SE-3B; SW-3A; SW-3B; SW-4A; SW-4B	BKR OPEN/CLOSED		REFER TO NOTE 3	
FEEDERS #NW-4A; NE-3A; NW-3B; NE-3A; NE-3B; SE-3A; SE-3B; SW-3A; SW-3B; SW-4A; SW-4B	RELAYTRIP	х	REFER TO NOTE 3	11
FEEDERS #NW-4A; NE-3A; NW-3B; NE-3A; NE-3B; SE-3A; SE-3B; SW-3A; SW-3B; SW-4A; SW-4B	RELAY FAILURE	х	REFER TO NOTE 3	11
SPARE FEEDERS #NW-5B; SE-4B	BKR OPEN/CLOSED		REFER TO	
SPARE FEEDERS #NW-5B; SE-4B	RELAYTRIP	X	NOTE 3 REFER TO	2
SPARE FEEDERS #NW-5B; SE-4B	RELAY FAILURE	x	NOTE 3	2
FUTURE CAPACITOR FEEDERS #NW-4B; SW-5B			NOTE 3	
FUTURE CAPACITOR FEEDERS #NW-4B; SW-5B	BKR OPEN/CLOSED		REFER TO NOTE 3	
FUTURE CAPACITOR FEEDERS #NW-4B; SW-5B	RELAYTRIP	х	REFER TO NOTE 3	2
FOTORE CAPACITOR FEEDERS #NVV-4B, 3VV-3B	RELAY FAILURE	х	REFER TO NOTE 3	2
FUTURE FEEDERS #NW-5A; NE-4A; NE-4B; SE-4A; SW-5A	BKR OPEN/CLOSED		REFER TO	
FUTURE FEEDERS #NW-5A; NE-4A; NE-4B; SE-4A; SW-5A	RELAYTRIP	х	REFER TO NOTE 3	5
FUTURE FEEDERS #NW-5A; NE-4A; NE-4B; SE-4A; SW-5A	RELAY FAILURE	х	REFER TO NOTE 3	5
DAISY CHAIN RELAYS (TO BE CONNECTED TO THE EATON "POWER XPERT" SYSTEM)	MODBUS RS-485 OR ETHERNET TCP		х	DIGITAL SIGNAL
DAISY CHAIN METERS (TO BE CONNECTED TO THE EATON "POWER XPERT" SYSTEM)	MODBUS RS-485 OR ETHERNET TCP		X	DIGITAL SIGNAL
ATS PLC SYSTEM				
ATS PLC SYSTEM	SYSTEM NORMAL AND ACTIVE		Х	1
ATS PLC SYSTEM	SYSTEM NORMAL AND OFF		X	1
ATS PLC SYSTEM	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED		x x	1
ATS PLC SYSTEM	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER		x x x	1
ATS PLC SYSTEM	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED		x x	1
ATS PLC SYSTEM	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED		x x x	1 1
ATS PLC SYSTEM	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED		x x x	1 1 1
ATS PLC SYSTEM	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED		X X X X	1 1 1 1
ATS PLC SYSTEM	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES	X	X X X X X	1 1 1 1
CONTROL HOUSE	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE	X	X X X X X	1 1 1 1 1 1 1 1 1
	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM		X X X X X	1 1 1 1 1 1 1 1 1
	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM HIGH TEMPERATURE	X	X X X X X	1 1 1 1 1 1 1 1 1 1 1 1
	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM HIGH TEMPERATURE LOW TEMPERATURE	X X	X X X X X	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
CONTROL HOUSE AC CONTROL POWER AUTO: TRANSFER SWITCHES	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM HIGH TEMPERATURE LOW TEMPERATURE WATER IN BASEMENT	X X	X X X X X X	1 1 1 1 1 1 1 1 1 1 1 1 1 1
CONTROL HOUSE AC CONTROL POWER AUTO: TRANSFER SWITCHES	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM HIGH TEMPERATURE LOW TEMPERATURE WATER IN BASEMENT ON BACK-UP AC SUPPLY	X X	x x x x x x	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
CONTROL HOUSE AC CONTROL POWER AUTO: TRANSFER SWITCHES	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM HIGH TEMPERATURE LOW TEMPERATURE WATER IN BASEMENT ON BACK-UP AC SUPPLY	X X	x x x x x x x x	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
CONTROL HOUSE AC CONTROL POWER AUTO: TRANSFER SWITCHES	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM HIGH TEMPERATURE LOW TEMPERATURE WATER IN BASEMENT ON BACK-UP AC SUPPLY LOSS OF AC SUPPLY LOW DC	X X	x x x x x x x x x	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
CONTROL HOUSE AC CONTROL POWER AUTO: TRANSFER SWITCHES	SYSTEM NORMAL AND OFF SYSTEM TRANSFER ENABLED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM HIGH TEMPERATURE LOW TEMPERATURE WATER IN BASEMENT ON BACK-UP AC SUPPLY LOSS OF AC SUPPLY LOW DC HIGH DC	X X	x x x x x x x x x x	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
AC CONTROL POWER AUTO: TRANSFER	SYSTEM NORMAL AND OFF SYSTEM TRANSFERRED ERROR IN SYSTEM TRANSFER 2ND STAGE TRANSFER ENABLED 2ND STAGE TRANSFER DISABLED 2ND STAGE TRANSFER IN 20-MINUTES PLC FAILURE GENERAL ALARM HIGH TEMPERATURE LOW TEMPERATURE WATER IN BASEMENT ON BACK-UP AC SUPPLY LOSS OF AC SUPPLY LOW DC HIGH DC DC FAILURE	X X	X X X X X X X X X X X X X X X X X X X	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1

POWER

XPERT

(EATON)

NO. OF POINTS

GRAPHICS

DDC (JCI)

ALARM & MONITOR POINTS LIST

POINT DESCRIPTION

LOCATION

Revisions:

VA FORM 08-6231, OCT 1978

MAIN BKRS #NW-1; NE-1; SE-1; SW-1

1. VERFIY ALARM SET POINTS WITH RESIDENT ENGINEER.

2. UPDATE AND OR CREATE PROGRAM AND GRAPHICAL USER INTERFACE. 3. EACH CIRCUIT BREAKER PROTECTIVE RELAY SHALL DIGITALLY COMMUNICATE THIS ALARM OVER THE DAISY CHAINED COMMUNICATION SYSTEM TO THE POWER XPERT GATEWAY.

		IR	RIBUTION PANEL	LOKE	Lon		LOCATION: BUILDING 1
CKT #	CB AMPS	Р	CIRCUIT DESCRIPTION	CKT #	CB AMPS	Р	CIRCUIT DESCRIPTION
1	20	1	INDOOR OUTDOOR LIGHTING	2	20	2	ELECTRIC DADIANT HEATING
3	20	1	DATA RACK RECEPTACLE	4	20	2	ELECTRIC RADIANT HEATING
5	20	1	PULL-DOWN RECEPTACLES	6	20	2	ELECTRIC RADIANT HEATING
7	20	1	CONVIENCE RECEPTACLES 1ST FLOOR	8	20	_	ELECTRIC RADIANT FIEATING
9	20	1	CONVIENCE RECEPTACLES 1ST FLOOR	10	15	2	CIRCULATION FAN (CF-1)
11	20	1	CONVIENCE RECEPTACLES CABLE VAULT	12		_	
13	20	1	DIRECT DIGITAL CONTROLLER	14	100	2	AC-1
15	20	1	SECURITY CARD ACCESS	16	100	_	
17 19	100	2	BATTERY CHARGER	18 20	100	2	AC-2
21 23	20	2	SWITCHGEAR CUBICLE HEATER	22 24	20	2	SWITCHGEAR CUBICLE HEATER
25 27	20	2	SWITCHGEAR CUBICLE HEATER	26 28	20	2	SWITCHGEAR CUBICLE HEATER
29 31	20	2	SWITCHGEAR CUBICLE HEATER	30 32	20	2	SWITCHGEAR CUBICLE HEATER
33 35	20	2	SWITCHGEAR CUBICLE HEATER	34 36	20	2	SWITCHGEAR CUBICLE HEATER
37 39	20	2	SWITCHGEAR CUBICLE HEATER	38 40	20	2	SWITCHGEAR CUBICLE HEATER
41 43	20	2	SWITCHGEAR CUBICLE HEATER	42	20	2	SWITCHGEAR CUBICLE HEATER
45 47	20	2	SWITCHGEAR CUBICLE HEATER	46 48	20	2	SWITCHGEAR CUBICLE HEATER
49 51	20	2	SWTCHGEAR CUBICLE HEATER	50 52	20	2	SWITCHGEAR CUBICLE HEATER
53 55	20	2	SWITCHGEAR CUBICLE HEATER - FUTURE	<u>54</u> 56	20	2	SWITCHGEAR CUBICLE HEATER - FUTURE
57 59	20	2	SWITCHGEAR CUBICLE HEATER - FUTURE	58 60	20	2	SWITCHGEAR CUBICLE HEATER - FUTURE
61	20	1	SPARE	62	20	1	SPARE
63	20	1	SPARE	64	20	1	SPARE
65	20	1	SPARE	66	20	1	SPARE
67	20	1	SPARE	68	20	1	SPARE
69	20	1	SPARE	70	20	1	SPARE
71	20	1	SPARE	72	20	1	SPARE
73	20	-	SPARE	74	20	1	SPARE
75	20	_	SPARE	76	20	1	SPARE
77	-		SPACE	78	-		SPACE
79	-		SPACE	80	-	1	SPACE
81	-		SPACE	82	-		SPACE
83	_	1	SPACE	84	-	1	SPACE

NOTES:

1. ALL LOADS SERVED BY 20 AMP CIRCUIT BREAKERS SHALL BE #12 Cu MINIMUM IN 3/4" C UNLESS OTHERWISE SPECIFIED.

PANELBOARD SCHEDULE DC DISTRIBUTION PANEL LOCATION: BUILDING 115 LOAD TYPE LOAD TYPE SPRING CB TRIP, CB TRIP, CHARGING CHARGING RELAY & CB CLOSE MOTOR & RELAY & CB CLOSE MOTOR & # AMPS P CIRCUIT DESCRIPTION LIGHT & LIGHT METER MISC # AMPS P CIRCUIT DESCRIPTION LIGHT & LIGHT METER 1 30 2 NW-1 5 30 2 NORTH TIE 9 30 2 NW-1 10 30 2 NE-3,4A 13 30 2 NORTH TIE 14 30 2 NE-3,4B 17 19 30 2 NW-3,4,5A 18 30 2 NE-1 & 3,4A X 21 30 2 NW-3,4,5B 22 30 2 NORTH TIE, NE-3,4B 26 20 2 ATS-PLC-2 25 27 30 2 NORTH TIE, NW-1, 3, 4, 5A 29 31 33 20 2 NW-3,4,5B 35 20 2 ATS-PLC-1 30 20 2 TEST CABINET 41 43 30 2 SOUTH TIE 42 44 30 2 SE-3,4,5A SOUTH TIE SW-3,4,5A SW-3,4,5B SW-1 & 3,4,5A 62 20 2 SPARE SOUTH TIE SW-3,4,5B 67 20 2 SPARE 71 20 2 SPARE 73 20 2 SPARE 77 20 2 SPARE 81 20 2 SPARE 83 20 2 SPARE

VOLTAGE: 48 VDC

1. ALL LOADS SERVED BY 20 AMP CIRCUIT BREAKERS SHALL BE #12 Cu MINIMUM IN 3/4" C. 2. ALL LOADS SERVED BY 30 AMP CIRCUIT BREAKERS SHALL BE #10 Cu MINIMUM IN 3/4" C.

							FEED FRC	M	OCPD BRANCH WIRIN					}	CONNI	ECTION REQUIRE	SEE			
NO.	SERVING	LOC.	VOLT	PHASE	LOAD	PANEL	CIRCUIT	BRANCH	SIZE	POLE	NO.	SIZE	COND	GRD SIZE	OPTIONS	NEMA TYPE	MTG HEIGHT	NOTE		
1	DIRECT DIGITAL CONTROLLER (DDC)	B115	120	1	500	AC	13	LS	20	1	2	12	3/4	12	3					
2	SECURITY CARD ACCESS PANEL	B115	120	1	500	AC	15	LS	20	1	2	12	3/4	12	3					
RH	ELECTRIC RADIANT HEATER	B115	240	1	4000	AC	SFP	LS	20	2	2	12	3/4	12	3					
PR I	PULL-DOWN RECEPTACLE	B115	120	1	500	AC	SFP	LS	20	1	2	12	3/4	12	3			1		
BBRE	MATIONS:	l	l			1		OPTIONS:		1										
N = 1	NORMAL BRANCH	CB =	AMPERE I	RATED C	IRCUIT BF	REAKER		1	= SINC	GLE RE	CEPT	ACLE	= CONCEALED							
LS = LIFE SAFETY BRANCH S = AMPERE RATED SWITCH							_	= DUF		CH										
CR = CRITICAL CARE BRANCH F = AMPERE RATED FUSES							1	= DIRE							= VERIFY WITH MANUFACTURER PRIOR TO INSTALLATION					
	EQUIPMENT SYSTEM				ROTECTIV	/E DEVICE		1				SCONN	ECT		= SURFACE MOU					
	EMERGENCY SYSTEM		SEE FLOO					1	= FUS						= FLUSH MOUNT					
ES = I	ESSENTIAL SYSTEM	SA=	SEE ARCI	HITECTU	RAL DETA	NLS		1	= WEA			-			= GFI RECEPTAC	CLE STREAM GFI BREA				

OF TUBS: 1 BUSSING: 100A, MCB PANEL TYPE: BRANCH MOUNTING: SURFACE

SPECIAL OUTLET SCHEDULE NOTES: 1. REFER TO DETAIL 5/E501 FOR PULL-DOWN RECEPTACLE DETAILS.

					FE	MC	OCPD			BRANCH WIRING						MOTOR CONTROLLER						DISCONNECT SWITCH							
NO.	SERVING	LOC.	VOLT	PHASE	HP	FLA	PANEL	CKT	BRANCH	TYPE	SIZE	POLE	NO.	SIZE	GRD (Y/N)	COND	GRD SIZE	FURN BY	INST BY	WIRE BY	LOC.	TYPE	OPTIONS	FURN BY	INST BY	WRE BY	LOC.	OPTIONS	SE NO
1	CIRCULATION FAN (CF-1)	B115	120	1	1/3	7.2	AC	10,12	LS	СВ	20	1	2	12	Υ	3/4	12	MFR	MFR	EC	IU	cs		EC	EC	EC	NU		
2	AC-1	B115	240	1	3	50	AC	14,16	LS	СВ	100	2	2	6	Υ	1	6	MFR	MFR	EC	IU	CS		EC	EC	EC	NU		
3	AC-2	B115	240	1	3	50	AC	18,20	LS	СВ	100	2	2	6	Υ	1	6	MFR	MFR	EC	IU	cs		EC	EC	EC	NU		
N = LS =	LORMAL BRANCH SUITE SAFETY BRANCH CRITICAL CARE BRANCH	S	= AMPE = AMPE = AMPE	RE RATE	D SWIT	CH	<u> </u> EAKER		MAN = MAG =		ETIC CO	ONTRO	LLER					NU =	IN UNI NEAR ON UN	UNIT					WEAT	HER P			<u> </u>

RVS = REDUCE VOLTAGE CONTROLLER

VFD = VARIABLE FREQUENCY DRIVE

2SP = 2 SPEED MAGNETIC CONTROLLER

ES = ESSENTIAL SYSTEM FSEC = FOOD SERVICE EQUIP. CONTRACTOR **MOTOR WIRING SCHEDULE NOTES:**

EM = EMERGENCY SYSTEM EC = ELECTRICAL CONTRACTOR

EQ = EQUIPMENT SYSTEM OCPD = OVERCURRENT PROTECTIVE DEVICE

Dept. of Veterans Affairs Medical Center 5000 W. National Avenue Milwaukee, WI



CONSULTANTS:
Fingle Source. Sound Solutions. GROU
www.thesigmagroup.com 1300 West Canal Street Milwaukee, WI 53233 Phone: 414-643-4200 Fax: 414-643-4210





PROJECT LEADER/STRUCTURA	L ENGINEER:	Dra E
	ASHLAND, WI	S
	211 6TH STREET WEST ASHLAND, WI, 54806	
CHEQUAMEGON BAY	PHONE: (715) 682-6004 FAX: (715) 682-6025	LΔp
ENGINEERING, INC.	MILWAUKEE, WI	Ap
© CBE 2002-2012	1109 N. MAYFAIR RD., SUITE 208 MILWAUKEE, WI, 53226	
	PHONE: (414) 258-6004 FAX: (414) 258-6154	

		CONSTR
Drawing Title ELECTRICAL SCHDULES	Project Title Replace Electrical Sub-Station	Project Number 695-12-118 Building Number 115
Approved: Project Director	Location	Drawing Number

695-12-118 Building Number Drawing Number VA Medical Center, Milwaukee, WI

LMRS = LOCKABLE MOTOR RATED SWITCH

MC = MECHANICAL CONTRACTOR

MFR = MANUFACTURER

Department of Veterans Affairs

Office of

Facilities

Management

CONSTRUCTION DOCUMENTS

Checked By: Drawn By: G+L G+L

SFP = SEE FLOOR PLANS

SFS = SEE FOOD SERVICE PLANS

SD = SEE ONELINE DIAGRAM

