

Project Data At-A-Glance

COTR (or Point of Contact) Name	Sam Powell		
COTR (or POC) Extension	4175		
Project Title	Bldg 217 HR (PIV) Renovation		
Work Location	B500 Basement B217		
Project Number	613	11	132 135
Contractor (or TBD)	TBD		
Contractor Supervisor (CO if TBD)	TBD		
Contractor Contact Number	TBD		
Project Start Date	Abt 6/11/2013		
Est. Project Duration	9 months		

Project Description

A. Interior renovation of existing service space GD 101 through GD 126 in the basement of building 500 into office and conference spaces for the Police Department to expand and improve the Police Department capabilities. Work includes general construction, alterations, mechanical and electrical work, utility systems, equipment relocation, environmental work for asbestos, lead and mold abatement, necessary removal of existing systems and construction and certain other items.

B. Interior renovation of existing service spaces 1A 134, 1A 138A & B, 1A 183, 1A 164, and 1A 164A on the first floor of Building 500 for the Police Department. These areas are and will continue to be Holding and Observation. The Arms area will be located to the Basement of building 500 vault area: Work includes general construction, alterations, mechanical and electrical work, utility systems, equipment relocation, environmental work for asbestos, lead and mold abatement, necessary removal of existing systems and construction and certain other items.

C. Interior renovation of existing service spaces 217-100, 217-100A, B,&C in building 217 presently used by the Police Department. The newly renovated offices will be occupied by the Payroll Department: Work includes general construction, alterations, mechanical and electrical work, utility systems, equipment relocation, environmental work for asbestos, lead and mold abatement, necessary removal of existing systems and construction and certain other items.

D. all areas have asbestos floor tile, floor tile mastic, and duct mastic that shall be removed. Mold in the basement is to be abated.

E. Replacement of the mechanical unit AC-3 which services GD 101 through GD 126 and other surrounding rooms in the basement of Building 500.

ICRA Signers		
Title	Signer/Alternate	Extension
Project Section Supervisor	Anthony Petredis	4400
	Brad Lawton	2126
Safety Program Manager	Dennis Pennett	4582
	Jill Schattell	3412
Infection Control	Shari Self	3626
	Shirley York	4574
	Allyson Welling	3627
Industrial Hygiene	Krista Bowen*	4715
	Jill Schattell	3412

ILSM Signers		
Title	Signer/Alternate	Extension
Project Section Supervisor	Anthony Petredis	4400
	Brad Lawton	2126
Safety Program	Dennis Pennett	4582
	Jill Schattell	3412
Police Department	John Shade	4100
	Richard Love	4103
Fire Department	Donnie Grubb	4314
	Mark Morrison	4611 / 4612
	Ed Sankbeil	4611 / 4612
	Eric Gray	4611 / 4612

*Note: Krista Bowen can also sign on behalf of Safety Office for the Construction Start-Work Permits

I acknowledge that it is my responsibility to submit signed safety documents to Contracting prior to solicitation.

I certify that all project information is correct and complete to the best of my knowledge. I will ensure the precautions listed in the ICRA and ILSM, including those added by the ICRA and ILSM signers and/or their alternates, will be upheld.

COTR signature

Date

3/12/2013

MARTINSBURG VA MEDICAL CENTER INFECTION CONTROL RISK ASSESSMENT

Project Title:	Bldg 217 HR (PIV) Renovation				Project Start Date:	Abt 6/11/2013	
Project Number:	613	11	132		Estimated Duration:	9 months	
Location of Work	B500 Basement B217				COTR Extension	4175	
VA COTR:	Sam Powell				Contractor Telephone:	TBD	
Contractor:	TBD						
Contractor's Supervisor	TBD						

TYPE OF CONSTRUCTION	PATIENT RISK GROUP	CLASS OF PRECAUTIONS
TYPE A	GROUP 1: Low Risk	CLASS I
TYPE B	X GROUP 2: Medium Risk	CLASS II
X TYPE C	GROUP 3: High Risk	X CLASS III

Please mark Construction Types and

Risk Groups with X's.

Precaution Classes will populate automatically based on this matrix.

Patient Risk Group	Type of Construction			Class of Precaution
	A	B	C	
Low Risk Group	I	II	II	}
Medium Risk Group	I	II	III	
High Risk Group	II	III	III	

Type of Construction	
Type A	Inspection and Non-Invasive Activities
	Small scale removal of ceiling tiles for visual inspection or minor installation (limited to 1 tile per 50 sq. ft.)
	Painting (but not sanding)
	Wall covering, electrical trim work, minor plumbing, and activities that do not generate dust or require cutting of walls or access to ceilings other than for visual inspection.
Type B	Small scale, short duration activities that create minimal dust.
	Installation of telephone and computer cabling.
	Access to chase spaces.
	Cutting of walls or ceiling where dust migration can be controlled.
Type C	Work that generates a moderate to high level of dust or requires demolition or removal of any fixed building components, assemblies, or new construction.
	Sanding of walls for painting or wall covering.
	Removal of floor coverings, ceiling tiles, and casework
	New wall construction.
	Uncontained duct, HVAC, or electrical work above ceilings.
	Major cabling activities, major plumbing activities (including items that expose sewage, such as work on a major stoppage.)
	Any other project where high levels of dust are generated.
	Any activity that cannot be completed within a single work shift/ activities that require consecutive work shifts
	Activities that require heavy demolition or removal of a complete cabling system
	New construction

Patient Risk Groups			
Low Risk	Vacant Floor	Administrative Offices	Lobbies
	Public Corridors	Elevators	Day Rooms
	Canteen Retail Store	Outdoors	Non-Patient Care Space
Medium Risk	Cardiology	Outpatient Clinics	Endoscopy
	Food Service/ Dietary Care	Nuclear Medicine	Laboratory (non-specimen)
	Physical Therapy	Pharmacy	Radiology/MRI
	Primary Care and Urgent Care	Respiratory Therapy	Interim Care/ Medical Units
High Risk	CCU/Emergency Room	Areas w/ immuno-compromised patients	Negative Pressure Isolation Rooms
	Central Sterile Supply	Labor & Delivery	Protective Care 6A
	Laboratories (Specimen)	Oncology	Newborn Nursery/Pediatrics
	Interventional Radiology	Outpatient Surgery	Pharmacy I.V. Room
	Surgical Units	Operating Rooms	Medical Units
	SPD Storage/Sterilization	Post Anesthesia Care Unit	Intensive Care Units
		Bronch Suite	Endocardiography

Continued on next page

CLASS I	<ol style="list-style-type: none"> 1. Obtain infection control permit. 2. Execute work by methods to minimize raising dust from construction operations. 3. Immediately replace any ceiling tile displaced for visual inspection. 4. Clean work area upon completion of task.
CLASS II	<ol style="list-style-type: none"> 1. Obtain infection control permit before construction begins. 2. Notify staff in the immediate area. 3. Provide active means to prevent air-borne dust from dispersing into atmosphere. 4. Isolate HVAC system in areas where work is being performed. Upon completion, remove isolation. 5. Water mist work surfaces to control dust while cutting. 6. Seal unused doors with duct tape. 7. Block off and seal air vents. 8. Place dust mat at entrance and exit of work area. 9. Contain construction waste before transport in tightly covered containers. 10. Upon completion, wipe work surfaces with disinfectant, wet mop and/or vacuum with HEPA filtered vacuum.
CLASS III	<ol style="list-style-type: none"> 1. Obtain infection control permit before construction begins, and notify staff in the immediate area. 2. Complete all critical barriers or implement control cube method before construction begins. 3. Isolate HVAC system in areas where work is being performed. Upon completion, remove isolation. 4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units. 5. Cover transport receptacles or carts. Tape covering. 6. Seal holes, pipes, conduits and punctures appropriately. 7. Place dust mats at entrance and exit of work area. 8. Vacuum work with HEPA filtered vacuums. 9. Wet mop with disinfectant. 10. Do not remove barriers from work area until completed project is thoroughly cleaned by Environmental Management Service. 11. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction. 12. Contain construction waste before transport in tightly covered containers.

ADDITIONAL CONCERNS

Will the project produce any fumes or vapors, or otherwise affect air quality?	YES	NO
		X

Will the project create vibrations that could loosen dust or other particulates, impair construction barriers, or otherwise affect areas outside of the work area?	YES	NO
		X

Will work activity include asbestos abatement or containment, or take place in areas where ACM has been found?	YES	NO
	X	

ADDITIONS AND/OR MODIFICATIONS TO CLASS III PRECAUTIONS

ENSURE AMMUNITION STORAGE AREA MEETS
CRITERIA OF UFG, BOCA, ETC. FOR FIRE
PROTECTION / SECURITY.

Why the AIR WASH GD-111

VENTILATION - LAMINAR FLOW in interview
ROOM GD-119

RECESS SPRINKLER HEAD in GD-119

Infection Control	<i>[Signature]</i>	Date:	3/12/13
Industrial Hygiene	<i>[Signature]</i>	Date:	3/12/13
Safety Program Manager	<i>[Signature]</i>	Date:	3/12/13
Project Section Supervisor	<i>[Signature]</i>	Date:	3/12/13

**MARTINSBURG VA MEDICAL CENTER
INTERIM LIFE SAFETY MEASURES PERMIT**

Project Title:	Bldg 217 HR (PIV) Renovation		
Work Location:	B500 Basement B217		
Project Number:	613	11	132
Point of Contact:	Sam Powell	Extension:	4175
Deficiency:			
Start Date:	Abt 6/11/2013	Estimated Duration:	9 months

PART I: PROJECT EVALUATION Review each of the following categories and indicate whether each is acceptable to the project/Life Safety code deficiency by checking the appropriate response.

A. EXITS

Does the project/deficiency have the potential of affecting an exit or other components of the means of egress?	YES	NO X	N/A
Will affected exit be used by other than contractor personnel?	YES	NO X	N/A
Will alternate exit route be sufficiently marked and lit?	YES	NO X	N/A

B. EMERGENCY ACCESS

Does the project/deficiency have the potential of obstructing access to emergency departments, services or vehicles?	YES	NO X	N/A
Does the project/deficiency have the potential of obstructing access of emergency responders to the construction area?	YES	NO X	N/A

C. FIRE PROTECTION

Does the project/deficiency have the potential of impairing existing fire alarm, fire detection, or fire suppression systems?	YES	NO X	N/A
Will temporary fire protection systems be required as part of the project/deficiency?	YES	NO X	N/A

D. TEMPORARY PARTITIONS

Will construction involve the use of temporary partitions?	YES X	NO	N/A
--	----------	----	-----

E. ADDITIONAL FIRE FIGHTING EQUIPMENT and TRAINING

Does the area affected by the project/deficiency warrant placement of additional fire protection equipment?	YES	NO X	N/A
Will additional fire safety training be required of affected personnel?	YES	NO X	N/A

F. COMBUSTIBLE FUEL LOAD LEVELS

Does the project/deficiency involve the storage of flammable or combustible materials?	YES	NO X	N/A
Does the project/deficiency have the potential of creating flammable or combustible debris?	YES	NO X	N/A

G. FIRE DRILLS

Does the project/deficiency warrant additional fire drills?	YES	NO X	N/A
---	-----	---------	-----

H. HAZARD SURVEILLANCE

Does the project/deficiency present added hazards, such as: excavations; construction/ chemical storage; or field offices, which warrant increased hazard surveillance?	YES	NO X	N/A
Contractor or COTR is to provide Material Safety Data Sheets to the Safety Office for all chemicals, cleaning agents, solvents, etc., to be used during project. Has this been done?	YES X	NO	N/A
Will hazard communication training be provided, including location of spill kits, and advisement to notify Fire Department in the event of spills?	YES X	NO	N/A

I. ADDITIONAL PERSONNEL TRAINING

Does the project/deficiency have the potential to affect structural features of the fire safety system?	YES X	NO X	N/A
Does the project/deficiency have the potential to affect compartmentation features of the fire safety systems?	YES	NO X	N/A

J. FACILITY-WIDE TRAINING

Does the project/deficiency present Life Safety Code deficiencies or construction hazards, which warrant facility-wide education of personnel concerning these Interim Life Safety Measures?	YES	NO X	N/A
--	-----	---------	-----

K. FIRE/SMOKE BARRIERS

Will the project cause penetrations to be made in Fire/Smoke Barriers?	YES X	NO	N/A
Will fire/smoke barriers be temporarily sealed with a UL-Listed material filler on both sides of the barrier?	YES X	NO	N/A
Will these temporary UL-Listed material adequately compensate for the penetrations made in the fire/smoke barriers?	YES X	NO	N/A

L. GENERAL SAFETY

Will the project cause noise levels greater than or equal to 90 decibels?	YES	NO X	N/A
Does Personal Protective Equipment and relevant training need to be provided for staff, patients or visitors?	YES	NO X	N/A
Does project involve relocation (or changes in designation) of functions or services requiring eyewashes or chemical showers?	YES	NO X	N/A

M. ACCESSIBILITY

Will signage be required to limit access to work area?	YES X	NO	N/A
Will there be sufficient clearance around the construction site to prevent tripping hazards, falling debris, or other safety concerns?	YES X	NO	N/A

PART II: INTERIM LIFE SAFETY MEASURES: Provide a description of all items indicated as applicable in Part I. Explain Interim Life Safety measures or procedures which will then be incorporated into the project.

This project involves mainly floor, wall, and ceiling finishes upgrades. Also, the mechanical unit AC-3 will be replaced. There should be minimal or no impact on ILSM's.

Will need to Re-evaluate when project starts

Construction Safety Committee Chair - ILSM Evaluator

3-11-13
Date

Safety Program Manager

Date

Fire Chief

3-11-13
Date

Police Service Representative

3-11-13
Date

Project Re-Evaluation And Review

Projects are to be re-evaluated every sixty (60) days from initial start of construction to ensure all information is correct, complete, and current. Changes to the work location, construction type, or other factors necessitating any modification to the Infection Control Precautions as listed must be documented below, with approval from Infection Control, Industrial Hygiene, Safety, and Project Section.

Project Re-Evaluation	Date
Since the original risk assessment, has the location of the work changed to a different Patient Risk Group? (Low Risk, Medium Risk, High Risk)	
Since the original risk assessment, has the nature of the work to be performed changed to a different Construction Type? (Type A, Type B, Type C)	
Have any other factors changed that would cause a modification to the Infection Control Precautions? (Asbestos or other hazardous material, timing changes, correlation with other projects, etc.)	

Yes	No

If "No" to all of the above, COTR certifies that no changes need to be made to Infection Control Precautions as listed on the ICRA.

COTR Signature

Date

If "Yes" to any of the above, Infection Control, Industrial Hygiene, Safety, and Project Section must review and initial the changes/remarks below.

	Circle Changes Below		
	New Construction Type		
	A	B	C
	New Risk Group		
	1	2	3
	New Class of Precautions		
	I	II	III

Initial and Date Below

Infection Control

Industrial Hygiene

Projects Section Supervisor

Safety Program Manager

Project Re-Evaluation	Date
Since the original risk assessment, has the location of the work changed to a different Patient Risk Group? (Low Risk, Medium Risk, High Risk)	
Since the original risk assessment, has the nature of the work to be performed changed to a different Construction Type? (Type A, Type B, Type C)	
Have any other factors changed that would cause a modification to the Infection Control Precautions? (Asbestos or other hazardous material, timing changes, correlation with other projects, etc.)	

Yes	No

If "No" to all of the above, COTR certifies that no changes need to be made to Infection Control Precautions as listed on the ICRA.

COTR Signature

Date

If "Yes" to any of the above, Infection Control, Industrial Hygiene, Safety, and Project Section must review and initial the changes/remarks below.

	Circle Changes Below		
	New Construction Type		
	A	B	C
	New Risk Group		
	1	2	3
	New Class of Precautions		
	I	II	III

Initial and Date Below

Infection Control

Industrial Hygiene

Projects Section Supervisor

Safety Program Manager

This work permit is to be printed by Project COTR. Infection Control, Safety and Fire Department are to check the boxes as applicable and sign the permit before work may begin.

Construction Start Work Permit

613 11 132

Project Title:

Start Date:

Est. Duration: 9 months

Project Location: B500 Basement B217

Point Of Contact: Sam Powell

P.O.C. Phone Ext. 4175

After-Hours Contact #:

Notice: For projects with Class II and III Infection Control precautions, work is not to begin until after permit has been signed.

INFECTION CONTROL (Construction Barriers - Containment - Ventilation)

- Is the Infection Control Risk Assessment (ICRA) visibly posted on-site?
- Is the ICRA complete and up-to-date (including re-evaluation forms as necessary)?
- Are the project conditions/scope the same as indicated on the signed ICRA?
- Have all conditions/controls indicated in the ICRA been satisfied?
- Have staff in immediate area been notified of construction?

Yes	No	N/A

Hazard Surveillance and Life Safety

- Is the Interim Life Safety Measures evaluation (ILSM) visibly posted on-site?
- Is the ILSM form complete and up-to-date?
- Are construction barriers made of fire-rated or fire-resistant material?
- Are means of egress clear and free of obstruction in construction and adjacent areas?
- Is access for the fire department and emergency services clear and free of obstruction?
- Are temporary signage, exit routes, etc., in place?
- Are fire extinguishers readily available in construction area?
- Are flammables and combustibles in proper containers?

Yes	No	N/A

Fire Detection and Prevention Systems

- Is fire sprinkler system active?
- Is fire alarm system active?
- Are smoke detectors active and uncovered?
- If "No" to any of the above, are temporary measures in place?

Yes	No	N/A

General Safety and Security

- Is there proper signage in place at the entrance to the construction site denoting appropriate PPE required for entry?
- Are workers properly attired and equipped with appropriate PPE?
- Are workers properly identified with appropriate badges?
- Are entrances to construction site closed and locked as appropriate?
- Has the proper fall protection equipment been provided?
- Is scaffolding compliant with OSHA standards?
- Are Material Safety Data Sheets present on-site for all chemicals to be used during the project?
- Are lock-out/tag-out procedures developed and present on-site?

Yes	No	N/A

Description/Scope/Remarks/Details (To be filled out by Infection Control, Fire Department, or Safety Program Representatives)

Infection Control Representative	(Shari Self, x3626)	Alternates: Shirley York, x4574 Roberta Harris, x4875	Date
Fire Chief/Fire Dept. Representative	(Donnie Grubb, x4314)	Alternates: x4611; x4612	Date
Safety Program Representative	(Dennis Pennett x4582)	Alternates: Krista Bowen, x4715 Jill Schattel, x3412	Date