

# VA PUGET SOUND

PROJECT OVERVIEW – AUGUST 21, 2013

PUGET SOUND HEALTH CARE SYSTEM

PHASE 1 – PARKING STRUCTURE AND ENTRY DRIVE



STANTEC | DESIGN PARTNERSHIP 

# PROJECT OVERVIEW

1. DESIGN
2. SITE PHASING
3. RISK ANALYSIS

### OUR PRINCIPLES DURING DESIGN AND DOCUMENTATION:

- CONSIDER THE NEEDS OF THE VETERAN FIRST,
- PROVIDE CALM AND PEACEFUL ENVIRONMENTS,
- PROVIDE FOR THE NEEDS OF THE STAFF

### ADDITIONALLY, WE WOULD ADD:

- CONSIDER THE PHASING NEEDS AND CONSTRAINTS OF THE STATION PRIOR TO, DURING, AND AFTER CONSTRUCTION

# PHASE 1 – PARKING STRUCTURE AND ENTRY DRIVE

## DESIGN TEAM

**Ian Lawlor**

Project Director / Stantec

**Baron Hershberger**

Project Manager/ Design Partnership

**David Gonzalez**

Structural Lead / Degenkolb

**Gregory Luth**

Structural Engineer/Gregory Luth & Assoc.

**Michael Tatoyan**

Mechanical/Plumbing Lead / Stantec

**Katrina Corbett**

Electrical Lead / Sparling

**Matt Flanders**

Telecommunications Lead / TEECOM

**John Farleigh**

Civil Lead / Coughlin Porter Lundeen

**Audrey West**

Landscape Lead/ Nakano Associates

## VA TEAM

**Michael Murphy**

Director / VAPSHCS

**Michael Tadych**

Deputy Director / VAPSHCS

**TBD**

Director – Facilities / VAPSHCS

**Erik Steimle**

Project Coordinator/ VAPSHCS

**William Ulibarri**

Senior Project Manager / VA CFM

**Warren Yip**

Project Manager / VA CFM

**Ronald Ferrer**

Contracting Officer / VA CFM

**Stephen Knapowski**

Senior Resident Engineer / VAPSHCS



# DESIGN





# PARKING STRUCTURE

## EXISTING FACILITIES

NT – Nursing Tower  
CLC – Community Living Center  
D&T – Diagnostics & Treatment  
B1 – Old Main Building  
B16 – Auxiliary Generator  
CUP – Central Utility Plant  
ED – Emergency Department

## DEMOLISHED FACILITIES

B18 – Administration Building  
B20 – Retail Store  
B22 – Canteen Building  
B24 – Temp Office Building

## NEW FACILITIES

MHR – Mental Health & Research  
PS – Parking Structure (1000 Car)











## PROJECT BACKGROUND

### PARKING STRUCTURE

- TOWER- POST TENSIONED CAST IN PLACE CONCRETE STRUCTURE.
- UNDERGROUND EAST WING- CONVENTIONAL CAST IN PLACE CONCRETE STRUCTURE
- CLASSIFICATION: TYPE IIB, OPEN STRUCTURE (TOWER), CLOSED BELOW GRADE STRUCTURE (EAST WING)
- TOTAL NUMBER OF LEVELS: 7
- FULLY SPRINKLERED
- BUILDING AREA: 411,859 SF
- TOTAL PARKING COUNT: 1014 STALLS (TYP 90 DEG PARKING CONFIGURATION) INCLUDES 100 ACCESSIBLE STALLS  
*(Accessible stalls =26, SCI/D Van=26, SCI/D = 38, DAV= 10)*
- NUMBER OF STAIRS= 5 (4 IN TOWER AND 1 IN EAST WING)
- NUMBER OF ELEVATORS = 5  
*3 TRACTION ELEVATORS IN TOWER ,  
2 HYDRAULIC ELEVATORS IN UNDERGROUND EAST WING*



### PROJECT BACKGROUND

#### ENTRY DRIVE

THE NEW ENTRY DRIVE WILL ACT AS THE MAIN PUBLIC ACCESS TO THE FACILITY .  
APPROX. AREA 120,660 SQ. FT


PHASE 1 IMPROVEMENTS WILL INCLUDE :

- ACCESS TO THE PARKING STRUCTURE AND ACCESS TO THE ED AND MAIN HOSPITAL BUILDING . THE ENTRY DRIVE ROAD WILL TAKE ADVANTAGE OF THE SLOPING SITE AND PROVIDE 2 VEHICULAR ENTRANCES AT DIFFERENT LEVELS TO THE PARKING STRUCTURE.
- A TURN-AROUND FOR CARS AND BUSES.
- A TEMPORARY DROP OFF AND TEMPORARY WALKWAY FOR PEDESTRIANS CONNECTING THE ED, MAIN HOSPITAL AND PARKING STRUCTURE.
- PULL OUT /DROP OFF FOR BUSES ON THE EAST SIDE (FOR PUBLIC TRANSIT)
- SITE CANOPIES (BUS DROP OFF AND LINK CANOPY)
- THE EAST GARAGE GATEWAY PAVILION WHICH WILL PROVIDE ACCESS TO BELOW GRADE LEVELS (B2- B3) IN THE EAST WING.
- A NEW PLAZA AT THE EAST END OF DRIVE (NEAR ED) WHICH WILL TRANSITION INTO THE PHASE 2 PLAZA DESIGN.
- RAIN GARDENS -THE STORM WATER SYSTEM WILL BENEFIT FROM THE SITE TOPOGRAPHY AND UTILIZE SEVERAL NATURAL DRAINAGE FEATURES ALONG THE DRIVE.



LEVEL B3 (B2 SIMILAR)


- ← Pedestrian Pathway
- Vertical Circulation







# LEVEL 1 ( LEVEL B1, 2, 3, 4 SIMILAR)

- ← Pedestrian Pathway
- Vertical Circulation






# BUILDING SECTIONS



NORTH SOUTH




EAST WEST






# WEST & EAST ELEVATIONS




- 1 Perforated aluminum panel
- 2 Glass and steel guardrail system

WEST




EAST

# NORTH & SOUTH ELEVATIONS



NORTH



SOUTH

- 1 Perforated aluminum panel
- 2 Glass and steel guardrail system
- 3 Glass curtain wall
- 4 Photovoltaic panels

# SITE PHASING

# 2



EXISTING ACCESS

- PUBLIC/DROP-OFF
- ACCESSIBLE/SCI
- BUS ACCESS
- AMBULANCE ACCESS




TASK	DURATION	FY 2013				FY 2014				FY 2015				FY 2016			
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
SEISMIC PACKAGE PHASE 1 PARKING STRUCTURE	30 Mo. 18 Mo.																
				BID													
ESTIMATED PARKING SPACES		1,628	1,628	1,459													





# PHASE 1 PARKING STRUCTURE - PART 1 : LOT A DROP-OFF & TEMPORARY ACCESS

- PUBLIC/DROP-OFF
- ACCESSIBLE/SCI
- BUS ACCESS
- AMBULANCE ACCESS



TASK	DURATION	FY 2013				FY 2014				FY 2015				FY 2016			
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
SEISMIC PACKAGE PHASE 1 PARKING STRUCTURE Part 1: Lot A Drop-off & Temp Access	30 Mo.																
	18 Mo.				BID												
	3 Mo.																
ESTIMATED PARKING SPACES		1,628	1,628	1,459	1,181												





PHASE 1 PARKING STRUCTURE - PART 2 : PARKING STRUCTURE

- PUBLIC/DROP-OFF
- ACCESSIBLE/SCI
- BUS ACCESS
- AMBULANCE ACCESS



TASK	DURATION	FY 2013				FY 2014				FY 2015				FY 2016			
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
SEISMIC PACKAGE	30 Mo.																
PHASE 1 PARKING STRUCTURE	18 Mo.																
Part 1: Lot A Drop-off & Temp Access	3 Mo.																
Part 2A: Below Grade PS & Turnaround	9 Mo.																
Part 2B: Parking Structure	15 Mo.																
PHASE 2 MH&R	27 Mo.																
ESTIMATED PARKING SPACES		1,628	1,628	1,459	1,181	1,181	1,181	1,181									





# PHASE 2 MH&R - PART 1 : MENTAL HEALTH & RESEARCH BUILDING

- PUBLIC/DROP-OFF
- ACCESSIBLE/SCI
- BUS ACCESS
- AMBULANCE ACCESS



TASK	DURATION	FY 2013				FY 2014				FY 2015				FY 2016			
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>SEISMIC PACKAGE</b>	<b>30 Mo.</b>																
<b>PHASE 1 PARKING STRUCTURE</b>	<b>18 Mo.</b>																
Part 1: Lot A Drop-off & Temp Access	3 Mo.																
Part 2A: Below Grade PS & Turnaround	9 Mo.																
Part 2B: Parking Structure	15 Mo.																
<b>PHASE 2 MH&amp;R</b>	<b>27 Mo.</b>																
Part 1: MH&R Building	24 Mo.																
<b>ESTIMATED PARKING SPACES</b>		1,628	1,628	1,459	1,181	1,181	1,181	1,181	993	993	1,993	1,993	1,993	1,993			





# PHASE 1 MH&R - PART 2 : PASSENGER LOADING/ PLAZA/ LOOP ROAD

- PUBLIC/DROP-OFF
- ACCESSIBLE/SCI
- BUS ACCESS
- AMBULANCE ACCESS



TASK	DURATION	FY 2013				FY 2014				FY 2015				FY 2016			
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>SEISMIC PACKAGE</b>	<b>30 Mo.</b>																
<b>PHASE 1 PARKING STRUCTURE</b>	<b>18 Mo.</b>																
Part 1: Lot A Drop-off & Temp Access	3 Mo.																
Part 2A: Below Grade PS & Turnaround	9 Mo.																
Part 2B: Parking Structure	15 Mo.																
<b>PHASE 2 MH&amp;R</b>	<b>27 Mo.</b>																
Part 1: MH&R Building	24 Mo.																
Part 2: Pass. Loading/Plaza Roads	6 Mo.																
<b>ESTIMATED PARKING SPACES</b>		1,628	1,628	1,459	1,181	1,181	1,181	1,181	993	993	1,993	1,993	1,993	1,993	1,993	1,993	





# PHASE 2 MH&R - PART 3 : DEMO BUILDINGS 18, 20, 22, & 24

- PUBLIC/DROP-OFF
- ACCESSIBLE/SCI
- BUS ACCESS
- AMBULANCE ACCESS



TASK	DURATION	FY 2013				FY 2014				FY 2015				FY 2016			
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
<b>SEISMIC PACKAGE</b>	<b>30 Mo.</b>																
<b>PHASE 1 PARKING STRUCTURE</b>	<b>17 Mo.</b>			BID													
Part 1: Lot A Drop-off & Temp Access	3 Mo.																
Part 2A: Below Grade PS & Turnaround	9 Mo.																
Part 2B: Parking Structure	15 Mo.																
<b>PHASE 2 MH&amp;R</b>	<b>27 Mo.</b>						BID										
Part 1: MH&R Building	24 Mo.																
Part 2: Pass. Loading/Plaza Roads	6 Mo.																
Part 3: Demo Bldgs 18, 20, 22 ,& 24	3 Mo.																
<b>ESTIMATED PARKING SPACES</b>		1,628	1,628	1,459	1,181	1,181	1,181	1,181	993	993	1,993	1,993	1,993	1,993	1,993	1,993	2,056



# RISK ANALYSIS

3

### RISK ANALYSIS

- COMMUNICATIONS / COORDINATION

GOOD LINES OF COMMUNICATION, PROCESS AND PROTOCOL WILL NEED TO BE DEFINED BETWEEN CONTRACTOR, VARIOUS VA STAKEHOLDERS, AND OTHER CONTRACTORS WORKING ON SITE, AS INEFFECTIVE COMMUNICATION AND COORDINATION COULD LEAD TO PROJECT INTERRUPTION OR DELAYS, WITH POSSIBLE SCOPE CREEP AND COST IMPACTS.

- SCHEDULE / PHASING

CONTRACTOR SCHEDULE AND SEQUENCE OF WORK WILL HAVE TO PAY UTMOST ATTENTION TO UTILITY REPLACEMENT & RELOCATION, ROADWAY WORK, OR ACCESS TO ADJACENT BUILDINGS & PARKING LOTS, AS PROJECT INTERRUPTION OR DELAYS AND COST IMPACTS ARE POSSIBLE IF WORK ISN'T PROPERLY SCHEDULED, COORDINATED AND REVIEWED WITH ALL STAKEHOLDERS





THANK YOU

