

To: Mr. Phil West
 Heapy Engineering
 1400 W. Dorothy Lane
 Dayton, OH 45409
 (937) 224-0861

From: Mr. Joseph A. Tussey, CHMM
 OH AHES #32388
 Terracon Consultants, Inc.

Date: April 23, 2014

Subject: Additional Asbestos Sampling – HP Steam Line at B147 & Tunnel
 Project: Install Steam Line Bypass B147 to B121
 VA Project No. 552-15-210
 Dayton VA Medical Center
 4100 West Third Street
 Dayton, Montgomery County, Ohio
 Terracon Project No. N1137167

<input type="checkbox"/> Approved	<input type="checkbox"/> URGENT	<input checked="" type="checkbox"/> For Your File
<input type="checkbox"/> Rejected	<input type="checkbox"/> For Your Review	<input type="checkbox"/> For Your Action
<input type="checkbox"/> Approved as Noted	<input type="checkbox"/> Reply ASAP	
<input type="checkbox"/> Revise & Resubmit	<input type="checkbox"/> Hard copy will follow	
	<input checked="" type="checkbox"/> Hard copy will not follow	

Remarks:

Per your request, Terracon return to the project site on March 26, 2014 to collect additional samples of suspect asbestos-containing pipe insulation on a high pressure steam line at the vicinity of the B147 and tunnel juncture. Specifically, samples were collected from: 1) hard fitting insulation on a high pressure steam line, which is insulated with fiberglass, inside the steam tunnel just beneath the manhole cover at the B147 juncture, and 2) pre-formed block pipe insulation on a high pressure steam line that enters B147 from the tunnel, and is located inside of a pit at the southwest corner. Three samples were collected randomly per EPA AHERA regulations from each distinct suspect homogeneous insulating material on the subject high pressure steam line. Samples were submitted to a NVLAP-accredited laboratory for analyses by polarized light microscopy (PLM).

Analytical results for each homogenous suspect asbestos-containing insulation material (hard fitting insulation on a fiberglass insulated high pressure steam line in the tunnel and pre-formed block pipe insulation on a high pressure steam line in the southwest pit of B147) indicated that no asbestos was detected in these samples. The laboratory analytical report, sample chain of custody, and drawing of approximate sample locations is attached.

SUSPECT ACM - BULK MATERIAL SAMPLE LOG

Page 1 of 1

Date: Field date – March 26, 2014

Inspector: Joe Tussey


Project: Dayton VA – Install Steam Bypass B147 to B121

Project # N1137167



**611 Lunken Park Drive
Cincinnati, Ohio 45226
(513) 321.5816**

Sample Number	Description	Sample Location	Material Location(s)	Comments / Results
01-PI1-01	Pre-formed block pipe insulation	On HP steam line, B147 at SW corner where line enters from tunnel at wall	Inside B147 at SW corner, where lines enter from tunnel	
01-PI1-02		On HP steam line, B147 at SW corner where line enters from tunnel ~ 1 ft E of wall		
01-PI1-03		On HP steam line, B147 at SW corner where line enters from tunnel ~4 ft E of wall		
02-MJ4-04	Mudded fitting insulation on fiberglass insulated lines	On HP steam line insulated with fiberglass, in tunnel below manhole entry next to B147, 1 st fitting W of large valve	Inside tunnel at end near B147 on HP steam line with fiberglass insulation and outer canvass jacket	
02-MJ4-05		On HP steam line insulated with fiberglass, in tunnel below manhole entry next to B147, 1 st fitting W of large valve		
02-MJ4-06		On HP steam line insulated with fiberglass, in tunnel below manhole entry next to B147, 2 nd fitting W of large valve		



Approximate location of additional samples collected from a high pressure steam line (March 26, 2014)

CERTIFICATE OF ANALYSIS

Client: Terracon
611 Lunken Park Drive
Cincinnati OH 45226

Report Date: 4/3/2014
Report No.: 329537
Project: Dayton VA Steam Bypass B147-B121
Project No.: N1137167

BULK SAMPLE ANALYSIS SUMMARY

Lab No.: 5272913 **Description / Location:** Off-White Insulation
Client No.: 02-MJ4-05 HPSteamLineTunnelBelowManholeEntryByB147

<u>% Asbestos</u>	<u>Type</u>	<u>% Non-Asbestos Fibrous Material</u>	<u>Type</u>	<u>% Non-Fibrous Material</u>
None Detected	None Detected	5	Fibrous Glass	95

Lab No.: 5272914 **Description / Location:** Tan Insulation
Client No.: 02-MJ4-06 HPSteamLineTunnelBelowManholeEntryByB147

<u>% Asbestos</u>	<u>Type</u>	<u>% Non-Asbestos Fibrous Material</u>	<u>Type</u>	<u>% Non-Fibrous Material</u>
None Detected	None Detected	40	Fibrous Glass	60

Accreditations: **NIST-NVLAP No. 101165-0** **NY-DOH No. 11021** **AIHA-LAP, LLC No. 100188**

*This confidential report relates only to those item(s) tested and does not represent an endorsement by NIST-NVLAP, AIHA or any agency of the U.S. government
This report shall not be reproduced except in full, without written approval of the laboratory.*

Analytical Method: US EPA 600/R-93/116 by Polarized Light Microscopy, (ELAP 198.1 where applicable)

Comments: Quantification at <0.25% by volume is possible with this method. (PC) Indicates Stratified Point Count Method performed. (PC-Trace) means that asbestos was detected but is not quantifiable under the Point Counting regimen. Analysis includes all distinct separable layers in accordance with EPA 600 Method. If not reported or otherwise noted, layer is either not present or the client has specifically requested that it not be analyzed (ex. analyze until positive instructions). Small asbestos fibers may be missed by PLM due to resolution limitations of the optical microscope. Therefore, PLM is not consistently reliable in detecting asbestos in non-friable organically bound (NOB) materials. Quantitative transmission electron microscopy (TEM) is currently the only method that can pronounce materials as non-asbestos containing.

Analysis Performed By: R. Kennedy

Date: 4/3/2014

Chain of Custody

-Bulk Asbestos -

Contact Information	
Client Company: Terracon Consultants, Inc.	Project Number: N1137167
Office Address: 611 Lunken Park Drive	Project Name: Dayton VA Steam Bypass
City, State, Zip: Cincinnati, OH 45226	Primary Contact: Joe Tussey
Fax Number: 513-321-0294	Office Phone: 513-321-0294
Email Address: jatussey@terracon.com	Cell Phone: 513-332-5034

PLM Instructions:	
<input checked="" type="checkbox"/> PLM: Bulk Asbestos Building Materials EPA 600 R-93/116, 1993	
<input type="checkbox"/> PLM: Bulk Asbestos Building Materials EPA 600 M-4/82-020, 1982	
<input type="checkbox"/> PLM: Bulk Asbestos Building Materials NIOSH 9002, 1985	
<input type="checkbox"/> PLM: Bulk Asbestos Building Materials NYSDOH-ELAP 198.1, 2002	
<input type="checkbox"/> PLM: Bulk Asbestos Building Materials NYSDOH-ELAP 198.6, 2010	
<input type="checkbox"/> TEM: Bulk Asbestos Building Materials NYSDOH-ELAP 198.4, 2009	
<input checked="" type="checkbox"/> PLM: Point Counting	<input type="checkbox"/> PLM: Analyze Until Positive (Positive Stop)
<input type="checkbox"/> PC: via ELAP 198.1	<input type="checkbox"/> AUP: by Homogenous Area as Noted
<input type="checkbox"/> PC: 400 Points	<input type="checkbox"/> AUP: by Material Type as Noted
<input type="checkbox"/> PC: 800 Points *	<input type="checkbox"/> PLM: NOB via 198.6
<input type="checkbox"/> PC: 1600 Points *	<input type="checkbox"/> PLM: Friable via EPA 600 2.3
<input checked="" type="checkbox"/> PLM: Instructions for Multi-Layered Samples	<input type="checkbox"/> If <1% by PLM, to TEM via 198.4 *
<input type="checkbox"/> Analyze and Report All Separable Layers per EPA 600	<input type="checkbox"/> If <1% by PLM, Hold for Instructions
<input type="checkbox"/> Report Composite for Drywall Systems per NESHAP	<input type="checkbox"/> PLM: Non-Building Material *** (Dust, Wipe, Tape)
<input type="checkbox"/> Report All Layers and Composite Where Applicable	<input type="checkbox"/> Soil or Vermiculite Analysis *
<input type="checkbox"/> Only Analyze and Report Specifically Noted Layer	<input type="checkbox"/> CARB 435
Special Instructions: _____	<div style="border: 2px solid red; padding: 5px; display: inline-block; color: red; font-weight: bold; font-size: 1.2em;"> EMAILED 4/3/14 DSM 15.1 </div>
* Additional charge and turnaround may be required ** Alternative Method (ex: EPA 600/R-04/004) may be recommended by Laboratory	

Turnaround Time	
Preliminary Results Requested Date: Thurs. April 3, 2014	<input type="checkbox"/> Verbal <input checked="" type="checkbox"/> Email <input type="checkbox"/> Fax
Specific date / time <input type="checkbox"/> 10 Day <input type="checkbox"/> 5 Day <input checked="" type="checkbox"/> 3 Day <input type="checkbox"/> 2 Day <input type="checkbox"/> 1 Day* <input type="checkbox"/> 12 Hour** <input type="checkbox"/> 6 Hour** <input type="checkbox"/> RUSH**	
* End of next business day unless otherwise specified. ** Matrix Dependent. ***Please notify the lab before shipping***	

Chain of Custody			
Relinquished (Name/Organization):	Date: March 28, 2014	Time: 2:31:30pm	<div style="border: 2px solid black; padding: 5px; display: inline-block; color: red; font-weight: bold; font-size: 1.5em;"> RECEIVED </div>
Received (Name / iATL):	Date:	Time:	<div style="border: 2px solid black; padding: 5px; display: inline-block; color: red; font-weight: bold; font-size: 1.5em;"> RECEIVED </div>
Sample Login (Name / iATL):	Date: 4/11/14	Time:	
Analysis(Name(s) / iATL):	Date: 4-3-14	Time: MAR 31 2014	
QA/QC Review (Name / iATL):	Date:	Time:	
Archived / Released: _____	QA/QC InterLAB Use: _____	Date:	