

CONSTRUCTION DURATION SCHEDULE

THE FOLLOWING DESCRIBES AMOUNTS OF TIME ALLOTTED FOR EACH PHASE OF CONSTRUCTION. CONTRACTOR SHALL REFER TO ADDITIONAL GENERAL, SHUTDOWN, COORDINATION, AND PHASING NOTES DESCRIBED ON DRAWING 1-M1. CONSTRUCTION DURATION BEGINS AT NOTICE-TO-PROCEED.

PHASE 1:

120 DAYS (DAY 1 TO DAY 120)

- INSTALL ALL PIPING UP TO AND CONNECTING TO PHASE 1 SCHEDULED EQUIPMENT. PHASE 1 SCHEDULED EQUIPMENT IS OUTLINED IN 'VA WADE PARK PROCESS CHILLED WATER LOADS SCHEDULE', DRAWING 1-M2.
- COMPLETE ALL ACTIVITIES ASSOCIATED WITH EQUIPMENT ACTIVATION OF PHASE 1 SCHEDULED EQUIPMENT.
- INSTALL PROCESS CHILLED WATER PIPING, PUMPS, APPURTENANCES, ETC. UP TO PHASE 2 SCHEDULED EQUIPMENT. PHASE 2 SCHEDULED EQUIPMENT SHALL REMAIN ACTIVE IN CURRENT CONDITION UNTIL PHASE 2. PHASE 2 SCHEDULED EQUIPMENT SHALL NOT BE CONNECTED TO PROCESS CHILLED WATER SYSTEM UNTIL PHASE 2 PERIOD.

PHASE 1 EQUIPMENT OPERATION PERIOD

21 DAYS (DAY 121 TO DAY 142)

FOLLOWING UNINTERRUPTED OPERATION OF PROCESS CHILLED WATER SYSTEM AND PHASE 1 SCHEDULED EQUIPMENT FOR ENTIRE 21 DAY OPERATION PERIOD, CONTRACTOR SHALL PROCEED WITH PHASE 2.

PHASE 2:

60 DAYS (DAY 143 TO DAY 203)

- INSTALL REMAINDER OF PIPING, EQUIPMENT, ETC. CONNECT PHASE 2 EQUIPMENT TO PROCESS CHILLED WATER LOOP. PHASE 2 SCHEDULED EQUIPMENT IS OUTLINED IN 'VA WADE PARK PROCESS CHILLED WATER LOADS SCHEDULE', DRAWING 1-M2.
- COMPLETE ALL ACTIVITIES ASSOCIATED WITH ACTIVATION OF PHASE 2 SCHEDULED EQUIPMENT.

TOTAL PROJECT TIME:

203 DAYS