

U.S. General Services Administration
 Furniture Requirements for Veteran's Administration
 Office of Information Technology
 Oakland, CA
 June 13, 2014

ID	Task Name	Duration	Start	Finish	May 21		June 1		June 11		June 21		July 1		July 11		July 21	
					5/18	5/25	6/1	6/8	6/15	6/22	6/29	7/6	7/13	7/20	7/27			
1	U.S. General Services Administration	38 days	Tue 6/3/14	Fri 7/25/14														
2	Project Initiation	12 days	Tue 6/3/14	Wed 6/18/14														
3	Kick-Off Meeting / Review of Agency Data	1 day	Tue 6/3/14	Tue 6/3/14														
4	Site Survey / Furniture Inventory/As Built	1 day	Wed 6/11/14	Wed 6/11/14														
5	Prepare & Submit Inventory List	3 days	Thu 6/12/14	Mon 6/16/14														
6	<i>GSA Agency Review and Approval</i>	<i>2 days</i>	<i>Tue 6/17/14</i>	<i>Wed 6/18/14</i>														
7	Adjust CADD Base Plan as Required	2 days	Thu 6/12/14	Fri 6/13/14														
8	Space Planning/Conceptual Furniture Layout	16 days	Mon 6/16/14	Tue 7/8/14														
9	Review of proposed Space Plan	1 day	Mon 6/16/14	Mon 6/16/14														
10	Conceptual V/P/D Plan	2 days	Tue 6/17/14	Wed 6/18/14														
11	Revisions to Propsoed Space plan	2 days	Thu 6/19/14	Fri 6/20/14														
12	<i>50% Submittal GSA/Agency Review and Approval</i>	<i>3 days</i>	<i>Mon 6/23/14</i>	<i>Wed 6/25/14</i>														
13	Final Space/Concept Furniture Plan	2 days	Thu 6/26/14	Fri 6/27/14														
14	Furniture Market Reseach	2 days	Mon 6/30/14	Tue 7/1/14														
15	Furniture Market Research Presentation/Teleconference (Demountable Walls)	1 day	Wed 7/2/14	Wed 7/2/14														
16	<i>100% Submittal GSA/Agency Review and Approval</i>	<i>3 days</i>	<i>Thu 7/3/14</i>	<i>Tue 7/8/14</i>														
17	90% Construction Documents	26 days	Mon 6/16/14	Tue 7/22/14														
18	Title Sheet/General Notes	4 days	Mon 6/16/14	Thu 6/19/14														
19	Demolition Plan	2 days	Mon 6/16/14	Tue 6/17/14														
20	Construction Plan/Floor Plans	4 days	Mon 6/16/14	Thu 6/19/14														
21	Fire Life Safey Plan/Accessibilty Plan	4 days	Fri 6/20/14	Wed 6/25/14														
22	Reflected Ceiling Plan	3 days	Thu 6/26/14	Mon 6/30/14														
23	Voice, Power, Data Plan	2 days	Mon 6/30/14	Tue 7/1/14														
24	Interior Elevations	3 days	Mon 6/30/14	Wed 7/2/14														
25	Interior Finishes Plan	6 days	Thu 7/3/14	Fri 7/11/14														
26	Details	6 days	Thu 7/3/14	Fri 7/11/14														
27	Schedules	3 days	Wed 7/9/14	Fri 7/11/14														
28	MEP and FP Drawings	10 days	Mon 7/7/14	Fri 7/18/14														
29	Specifications	6 days	Tue 7/8/14	Tue 7/15/14														
30	<i>90% Submittal GSA / Agency Review & Approval</i>	<i>5 days</i>	<i>Wed 7/16/14</i>	<i>Tue 7/22/14</i>														
31	100% Contract Documents	3 days	Wed 7/23/14	Fri 7/25/14														
32	Revsions/ Final Contacrt Documents Updates	2 days	Wed 7/23/14	Thu 7/24/14														
33	<i>100% Submittal GSA / Agency Review & Approval</i>	<i>1 day</i>	<i>Fri 7/25/14</i>	<i>Fri 7/25/14</i>														

Project: Schedule 060914 DRAFT
 Date: Fri 6/13/14

Task  Slippage  Milestone  Summary  Submittal Review 

Holidays not included: July 4th.