

VA Medical Center, San Francisco

Infection Control Construction Permit

Project Name: Replace B203 Exhaust System			Location of Construction: Bldg. 203 2B & 3B All Rooms (2B12, 17, 57, 65; 3B12, 18, 56, 62)		
Project Number: 662-16-003			Contractor:		
Project Engineer: Travis Dilts			Construction Start Date: , FY16		
Phone No: 415-221-4810 x23810			Plan Construction Completion Date:		
YES	NO	CONSTRUCTION ACTIVITY	YES	NO	INFECTION CONTROL RISK GROUP
<input type="checkbox"/>	<input type="checkbox"/>	TYPE A: Inspection, non-invasive activity	<input type="checkbox"/>	<input type="checkbox"/>	GROUP 1: Low Risk
<input type="checkbox"/>	<input type="checkbox"/>	TYPE B: Small scale; short duration; moderate to high levels	<input type="checkbox"/>	<input type="checkbox"/>	GROUP 2: Medium Risk
x	<input type="checkbox"/>	TYPE C: Activity generates moderate to high levels of dust; requires >1 work shift	x	<input type="checkbox"/>	GROUP 3: Medium/High Risk
<input type="checkbox"/>	<input type="checkbox"/>	TYPE D: Major duration and construction activities requiring consecutive work shifts	<input type="checkbox"/>	<input type="checkbox"/>	GROUP 4: Highest Risk
PRECAUTIONS DURING CONSTRUCTION			ACTIONS AFTER COMPLETION OF PROJECT		
Class I		1. Execute work by methods to minimize raising dust from construction operations. 2. Immediately replace a ceiling tile displaced for visual inspection upon completion of inspection.	Area is left exactly as it was prior to the start of project		
Class II		1. Provide active means to prevent airborne dust from dispersing into atmosphere. 2. Water mist work surfaces to control dust while cutting sheetrock, wood, tile or metal. 3. Seal unused doors with duct tape. 4. Block off and seal air vents. 5. Place dust mat at entrance and exit of work area. 6. Remove or isolate HVAC system in areas where work is being performed.	1. Wipe work surfaces with disinfectant. 2. Contain construction waste before transport in tightly covered containers. 3. Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area. 4. Remove isolation of HVAC system in areas where work is being performed. 5. Ensure that the air ventilation (intake/output is working properly).		
Class III		In addition to Class II Precautions:	In addition to Class II Actions:		
Date:		1. Obtain Infection Control Permit before construction begins.	1. Do not remove barriers from work area until completed project is inspected by the VAMC Safety Officer and Engineering Service.		
Initials:		2. Remove or Isolate HVAC system in area where work is being done to prevent contamination of the duct system.	2. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction.		
		3. Complete all critical barriers or implement control cube method before construction begins.	3. Vacuum work area with HEPA filtered vacuums.		
		4. Maintain negative pressure within work site utilizing HEPA equipped air filtration units.	4. Wet mop area to remove any dust film.		
		5. Contain construction waste before transport in tightly covered containers.	5. Remove isolation of HVAC system in areas where work is being performed.		
		6. Cover transport receptacles or carts. Tape covering unless solid lid.	6. Ensure that the air ventilation (intake/ output is working properly).		
Class IV		In addition to Class III Precautions:	In addition to Class III Actions:		
Date:		1. Obtain Infection Control Permit before construction begins.	1. Do not remove barriers from work area until completed project is inspected by the VAMC Safety Officer and Engineering Service.		
Initial:		2. Seal holes, pipes, conduits, and punctures properly.	2. Remove barrier material carefully to minimize spreading of dirt and debris associated with construction.		
		3. Construct ante-room and require all personnel to pass through this room so they can be vacuumed using a HEPA vacuum cleaner before leaving work site or have personnel wear cloth or paper coveralls that are removed each time they leave work site.	3. Cover transport receptacles or carts. Tape covering unless solid lid.		
			4. Contain construction waste before transport in tightly covered containers.		
			5. Vacuum work area with HEPA filtered vacuums.		
			6. Wet mop area with disinfectant.		
			7. Remove isolation of HVAC system in areas where work is being performed.		
Additional Requirements:					
Date:	Initial:	<input type="checkbox"/> Exceptions/additions to this permit are noted by attached memorandum			
Permit Requested By:			Permit Authorized by:		
Date:			Date:		

Post at Construction Site

DRAFT