

INFECTION CONTROL RISK ASSESSMENT

| | |
|---------------------------|------------------|
| Date: | 11/19/2015 |
| Project No.: | 502-14-118 |
| Project Title: | SPD Cart Wash |
| Location of Construction: | Basement Bldg. 7 |
| Contractor: | TBD |
| Project Coordinator: | James Monroe |
| Project Start Date: | TBD |
| Days | 180 |
| ICRA Needed: | TBD |
| | |

Ouida Gibson RN
Infection Control Nurse

Date: _____

James Monroe
General Engineer/COR

Date: _____

Step 1:

Using the following table, identify the **type** of construction activity (Type A–D).

| | | |
|---------------|--|----------|
| TYPE A | Inspection and noninvasive activities: Including, but not limited to: Removal of ceiling tiles for visual inspection, limited to one tile per 50 square feet; painting (but not sanding); wall covering; electrical trim work; minor plumbing; activities that do not generate dust or require cutting of walls or ceiling access, except for visual inspection. | |
| TYPE B | Small-scale activities of short duration that create minimal dust: Including, but not limited to: Installation of telephone and computer cable; access to chase spaces; and cutting of walls or ceilings where dust spread can be controlled. | |
| TYPE C | Work that produces a moderate to high amount of dust or requires demolition or removal of any fixed building components or assemblies: Including, but not limited to: Sanding of walls for painting or wall covering; removal of floor covering, ceiling tiles or casework; construction of new walls; minor duct work or electrical work above the ceiling; major cabling work; or any activity that cannot be completed within a single work shift. | |
| TYPE D | Major demolition and construction projects: Including, but not limited to: Activities that require consecutive work shifts; heavy demolition or removal of a complete cabling system; new construction. | X |

Step 2:

Using the following table, identify the **patient risk** groups that will be affected. If more than one risk group will be affected, select the highest risk group.

| Low Risk () | Medium Risk () | High Risk () | Highest Risk (X) |
|--|--|--|---|
| Office areas Lobbies / Corridors Mechanical Rooms Outside Grounds | Cardiology Echocardiography Endoscopy Physical Therapy Imaging/MRI Respiratory Therapy Outpatient Exam Rooms Patient Rooms – Patient will be removed from the room. | Evaluation & Treatment Unit Laboratory (specimen) Outpatient Surgery Pharmacy Recovery Surgical units | Any area caring for immunocompromised patients Central Sterile Supply ICU Medical Unit Negative Pressure Isolation Rooms Oncology Operating Rooms |

Step 3: Match the

Patient Risk Group (low, medium, high, or highest), with the planned...

Construction Project Type (A, B, C, D) on the following matrix, to find the...

Class of Precautions (I, II, III, IV) or the level of infection-control activities needed.

Class I–IV Coded precautions are delineated below:

IC Matrix = Class of Precautions: Construction Project by Patient Risk

| Patient Risk Group | Construction Project Type | | | |
|--------------------|---------------------------|--------|--------|--------|
| | Type A | Type B | Type C | Type D |
| LOW-Risk Group | | II | II | IV |
| MEDIUM-Risk Group | I | II | III | |
| HIGH-Risk Group | I | II | III | IV |
| HIGHEST-Risk Group | II | III | III | IV |

- **Note: Infection Control approval is required when the Construction Activity and Risk Level indicate that Class III or Class IV control procedures are necessary.**

Description of Required Infection Control

Precautions by Class

| | During Construction Project | Upon Project Completion |
|------------------|--|--|
| CLASS I | <ol style="list-style-type: none"> 1. Execute work by methods that minimize creating dust from construction work 2. Safety barriers to be constructed and maintained. 3. Monitor and re-route traffic, including foot traffic 4. Contain construction waste before transport in appropriate containers. 5. Remove construction waste routinely to prevent overfilled bins | <ol style="list-style-type: none"> 1. Do not remove barriers from the work area until completed project is inspected by the owner's Safety department and Infection Control department and thoroughly cleaned by the owner's Environmental Services department or Construction Crew, Grounds, ETC. |
| CLASS II | <ol style="list-style-type: none"> 1. Provide active means to prevent airborne dust from dispersing from the area 2. Water-mist work surfaces to control dust while cutting 3. Seal unused doors with duct tape 4. Block off and seal air vents 5. Place dust mats at the entrance and exit door(s) of work areas 6. Remove or isolate HVAC system in areas where work is being performed | <ol style="list-style-type: none"> 1. Wipe work surfaces with disinfectant 2. Contain construction waste before transport in tightly covered containers 3. Wet-mop and/or vacuum with HEPA-filtered vacuum before leaving the area 4. Remove isolation of HVAC system in areas where work was performed |
| CLASS III | <ol style="list-style-type: none"> 6. Remove or isolate HVAC system in area where work is being done to Prevent contamination of the duct system. 7. Complete all critical barriers—sheetrock, Plywood, plastic—to seal the area from non-work areas or implement control-cube method* before construction begins. 8. Maintain negative air pressure within the work site, utilizing HEPA-equipped air Filtration units. 9. Contain construction waste before transport in tightly covered containers. 5. Cover transport containers or carts. Tape covering unless the lid is solid. | <ol style="list-style-type: none"> 2. Do not remove barriers from work area until completed project is inspected by the Infection Control and Safety departments, and is thoroughly cleaned by Construction Crew, Grounds, ETC. 3. Remove barrier materials carefully to minimize risk of spreading dust and debris associated with construction 4. Vacuum work area with HEPA-filtered vacuums 5. Wet-mop area with disinfectant. 6. Remove isolation of HVAC system in area(s) where work was performed |

VHA DIRECTIVE 2011-036 States, that a pre-construction “Risk Assessment” to identify if the construction area is high risk for transmission of TB to the contractors. If the construction worker(s) have been determined to be at risk for transmission of TB to them based upon the TB preconstruction risk assessment, then the contractor must provide written certification that all contract employees assigned to the work site have had a pre-placement tuberculin screening within 90 days prior to assignment to the worksite and been found to be with negative screening reactions.

Is this construction area a high risk zone for transmission of TB to the contractors?

YES___ NO_XXX

| | | |
|--|--|---|
| <p>CLASS IV</p> <p>X</p> | <ol style="list-style-type: none"> 1. Isolate the HVAC system in an area where work is being done to prevent contamination of duct system. 2. Complete all critical barriers—sheetrock, plywood, plastic—to seal area from non-work area or implement control-cube method* before construction begins. 3. Maintain negative air pressure within work site, utilizing HEPA-equipped air filtration units. 4. Seal holes, pipes, conduits, and punctures appropriately. 5. Construct anteroom and require all personnel to pass through it so that they can be vacuumed using a HEPA vacuum cleaner before leaving work site; or they can wear cloth or paper coveralls, removing them each time they leave the work site. 6. All personnel entering work site are required to wear shoe covers. Shoe covers must be changed each time the worker exits the work area. 7. Do not remove barriers from the work area until completed project is inspected by the owner's Safety department and Infection Control department and thoroughly cleaned by the owner's Environmental Services department. | <ol style="list-style-type: none"> 1. Remove barrier material carefully to minimize spreading of dirt and debris associated with construction. 2. Contain construction waste before transporting in tightly covered containers. 3. Cover transport receptacles or carts. Tape covering unless solid lid. 4. Vacuum work area with HEPA-filtered vacuums. 5. Wet-mop area with disinfectant. 6. Remove isolation of HVAC system in areas where work was performed. |
|--|--|---|

*The control-cube method consists of the following: A cart with a plastic covering and sealed connection to the work site with a HEPA vacuum for vacuuming prior to exit.

Step 4. Identify the areas surrounding the project area, assessing potential impact:

| Unit below | Unit above | Lateral | Lateral | Behind | Front |
|------------|------------|-------------------------|--------------------------|------------|---------------------------------|
| Low | Low | Medium Staff Offices | High Sterile Supplies | High Decon | High Clean /Sterile Supplies |
| Risk Group | Risk Group | Risk Group | Risk Group | Risk Group | Risk Group |

| | | |
|-----------------------|---|---|
| Step 5 | Identify specific site of activity: | Basement of BLDG. 7 – SPS Cart Wash Area – Anti-room |
| Step 6 | Identify issues related to ventilation, plumbing and electrical (in the event of probable outages). | No issue, redundant systems. Possible ventilation, plumbing and electrical issues. |
| Step 7 | Identify containment measures: All Med Gas to be removed and sealed. Linen removed from cabinets etc. | N/A – Dust containment measures to prevent dust from entering the area. |
| | What type of barriers needed: Temporary | Construction Wall (Floor to ceiling) |
| | Is HEPA filtration required? | Yes |
| Step 8 | Consider potential risk of water damage. | Water damage to be considered. |
| Step 9 | Work Hours: Can or will the work be done outside of patient care hours? | Regular Business Hours |
| Design Considerations | Do plans allow for an adequate number of isolation/negative airflow rooms? | Yes |
| | Do plans allow for the required number and type of hand washing sinks or dispensers? | Yes |
| | Plans relative to clean and soiled utility rooms? | N/A |
| Containment Issues | Traffic Flow | Loading Dock Bldg 7, Pedestrian Traffic back entrance Bldg 7 from Lot M |
| | Housekeeping, pick-up and clean-up daily | Yes |
| | Debris Removal | Dumpster required, covered carts for removal. |
| | | |

Step 1-3 Adapted from V. Kennedy & B. Barnard, St. Luke Episcopal Hospital, Houston, TX. C. Fine. CA.

Step 4-14 Adapted from Fairview University Medical Center, Minneapolis, MN, by ECSI Inc., 2001.

Forms modified and provided courtesy of J. Barley, ECSI Inc., 2002.