

VA Providence, RI Elevators Upgrade and Modernization Estimated Project Construction Schedule/Issue for Construction Document Submission February 18, 2011
--

Option No. 1 Construction Schedule with Elevators P-4, P-3, P-2, S-1

Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68
Asbestos	20 days- 4 work weeks																20 days - 4 work weeks																20 days - 4 work weeks																20 days - 4 work weeks																			
Administration (Submittals)	23 days - 5 work weeks																																																																			
Elevator P-4 Upgrade					60 days- 12 work weeks																																																															
Elevator P-3 Upgrade																		60 days- 12 work weeks																																																		
Elevator P-2 Upgrade																																60 days- 12 work weeks																																				
Total																																43 work weeks																																				

Option No. 2 Construction Schedule with Elevators P-4, S-5, P-3, P-2, P-7 S-1, S-6

[illegible]

Option No. 3 Construction Schedule with Elevators P-4, S-5, P-3, P-2, P-7 S-1, S-6 and New Elevator Adjacent to Elevator P-7

Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67																																														
Asbestos	20 days-4 work weeks																	20 days - 4 work weeks																								20 days - 4 work weeks																								20 days - 4 work weeks																								20 days - 4 work weeks																							
Administration (Submittals)	23 days - 5 work weeks																																																																																																																
Elevator P-4 Upgrade						60 days-12 work weeks																																																																																																											
Dumbwaiter						40 days-8 work weeks																																																																																																											
Elevator S-5 Upgrade						48 days -10 work weeks																																																																																																											
Elevator P-3 Upgrade																		60 days -12 work weeks																																																																																															
Elevator P-2 Upgrade																															60 days - 12 work weeks																																																																																		
Elevator P-7 Upgrade																															60 days - 12 work weeks																																																																																		
Elevator S-1 Upgrade																																												60 days - 12 work weeks																																																																					
Elevator S-6 Upgrade																																																									60 days - 12 work weeks																																																								
New Elevator P-8																		70 days - 14 work weeks																																																																																															
Total																																68 work weeks																																																																																	