

SAVAHCS Infection Control Risk Assessment Matrix of Precautions for Construction & Renovation

Project: Emergency Rm Phase 4 **Date:** 12/10/09
BLDG 30 1ST & 2ND FLOOR CORRIDORS

Step One: Using the following table, *identify* the Type of Construction Project Activity

| | |
|--------|--|
| TYPE A | Inspection and Non-Invasive Activities. Includes, but is not limited to: <ul style="list-style-type: none"> • Removal of ceiling tiles for visual inspection limited to 1 tile per 50 square feet • Painting (but not sanding) • Wallcovering, electrical trim work, minor plumbing, and activities which do not generate dust or require cutting of walls or access to ceilings other than for visual inspection. |
| TYPE B | Small scale, short duration activities which create minimal dust Includes, but is not limited to: <ul style="list-style-type: none"> • Installation of telephone and computer cabling • Access to chase spaces • Cutting of walls or ceiling where dust migration can be controlled. |
| TYPE C | Work that generates a moderate to high level of dust or requires demolition or removal of any fixed building components or assemblies Includes, but is not limited to: <ul style="list-style-type: none"> • Sanding of walls for painting or wall covering • Removal of floor coverings, ceiling tiles and case work • New wall construction • Minor duct work or electrical work above ceilings • Major cabling activities • Any activity which cannot be completed within a single work shift. |
| TYPE D | Major demolition and construction projects Includes, but is not limited to: <ul style="list-style-type: none"> • Activities which require consecutive work shifts • Requires heavy demolition or removal of a complete cabling system • New construction. |

Step 1: TYPE B

Step Two:

Using the following table, *identify* the Patient Risk Groups that will be affected.

If more than one risk group will be affected, select the higher risk group:

| Low Risk | Medium Risk | High Risk | Highest Risk |
|--|--|---|---|
| <ul style="list-style-type: none"> Office areas | <ul style="list-style-type: none"> Cardiology Echocardiography Endoscopy <u>Nuclear Medicine</u> <u>Physical Therapy</u> Radiology/MRI Outpatient Clinics | <ul style="list-style-type: none"> Life Support Unit (LSU) Clinical Laboratories Pharmacy Outpatient Surgery Post Anesthesia Care Unit (PACU) Surgical Unit 2 South Respiratory Therapy / Bronchoscopy Suite | <ul style="list-style-type: none"> Any area caring for immunocompromised patients Cardiac Cath and Special Procedures Labs Supply, Processing and Distribution (SPD) Intensive Care Units Medical Units – 3 North, 3 East Geriatric Extended Care Inpatient Units Oncology Clinic 1 South Negative pressure isolation rooms Operating rooms |

Step Two: MEDIUM RISK

Step Three: Match the following and determine class of precaution:

Patient Risk Group (*Low, Medium, High, Highest*) with the planned ...
 Construction Project Type (*A, B, C, D*) on the following matrix, to find the ...
 Class of Precautions (*I, II, III or IV*) or level of infection control activities required.

Class I-IV or Color-Coded Precautions are delineated on the following page.

IC Matrix - Class of Precautions: Construction Project by Patient Risk
Construction Project Type

| Patient Risk Group | TYPE A | TYPE B | TYPE C | TYPE D |
|--------------------|--------|--------|--------|--------|
| LOW Risk Group | I | II | II | III/IV |
| MEDIUM Risk Group | I | II | III | IV |
| HIGH Risk Group | I | II | III/IV | IV |
| HIGHEST Risk Group | II | III/IV | III/IV | IV |

Note: (1) Infection Control approval will be required when the Construction Activity and Risk Level indicate that Class III or Class IV control procedures is necessary.

(2) Class of Precautions is the maximum level required. Construction Activity within a given project will vary dependent on construction phase i.e., excavation, demolition, early construction, end-stage construction. Precautions required may vary within a given project in accordance with type of current construction activity.

Step Three: TYPE B II

Description of Required Infection Control Precautions by Class

| | During Construction Project | Upon Completion of Project |
|------------------|---|--|
| CLASS I | <ol style="list-style-type: none"> 1. Execute work by methods to minimize raising dust from construction operations. 2. Immediately replace a ceiling tile displaced for visual inspection. | |
| CLASS II | <ol style="list-style-type: none"> 1. Provide active means to prevent airborne dust from dispersing into atmosphere. 2. Water mist work surfaces to control dust while cutting. 3. Seal unused doors with duct tape. 4. Block off and seal air vents. 5. Place dust mat at entrance and exit of work area. 6. Remove or isolate HVAC system in areas where work is being performed. | <ol style="list-style-type: none"> 1. Wipe work surfaces with disinfectant. 2. Contain construction waste before transport in tightly covered containers. 3. Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area. 4. Remove isolation of HVAC system in areas where work is being performed. |
| CLASS III | <ol style="list-style-type: none"> 1. Remove or isolate HVAC system in area where work is being done to prevent contamination of duct system. 2. Complete all critical barriers i.e. sheet rock, plywood, plastic, to seal area from non work area or implement control cube method (cart with plastic covering and sealed connection to work site with HEPA vacuum for vacuuming prior to exit) before construction begins. 3. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units. 4. Contain construction waste before transport in tightly covered containers. 5. Cover transport receptacles or carts. Tape covering unless solid lid. | <ol style="list-style-type: none"> 1. Do not remove barriers from work area until completed project is inspected by SAVAHCS Safety Officer and Infection Control Coordinator and thoroughly cleaned by Environmental Management Service. 2. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction. 3. Vacuum work area with HEPA filtered vacuums. 4. Wet mop area with disinfectant. 5. Remove isolation of HVAC system in areas where work is being performed. |

Note: Class of Precautions is the maximum level required. Construction Activity within a given project will vary dependent on construction phase i.e., excavation, demolition, early construction, end-stage construction. Precautions required may vary within a given project in accordance with type of current construction activity.

| | | |
|-----------------|---|--|
| CLASS IV | <ol style="list-style-type: none"> 1. Isolate HVAC system in area where work is being done to prevent contamination of duct system. 2. Complete all critical barriers i.e. sheet rock, plywood, plastic, to seal area from non work area or implement control cube method (cart with plastic covering and sealed connection to work site with HEPA vacuum for vacuuming prior to exit) before construction begins. 3. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units. 4. Seal holes, pipes, conduits, and punctures appropriately. 5. Construct anteroom and require all personnel to pass through this room so they can be vacuumed using a HEPA vacuum cleaner before leaving work site or they can wear cloth or paper coveralls that are removed each time they leave the work site. 6. All personnel entering work site are required to wear shoe covers. Shoe covers must be changed each time the worker exits the work area. 7. Do not remove barriers from work area until completed project is inspected SAVAHCS Safety Officer and Infection Control Coordinator and thoroughly cleaned by the Environmental Management Services. | <ol style="list-style-type: none"> 1. Remove barrier material carefully to minimize spreading of dirt and debris associated with construction. 2. Contain construction waste before transport in tightly covered containers. 3. Cover transport receptacles or carts. Tape covering unless solid lid. 4. Vacuum work area with HEPA filtered vacuums. 5. Wet mop area with disinfectant. 6. Remove isolation of HVAC |
|-----------------|---|--|

Note: Class of Precautions is the maximum level required. Construction Activity within a given project will vary dependent on construction phase i.e., excavation, demolition, early construction, end-stage construction. Precautions required may vary within a given project in accordance with type of current construction activity.

Step 4. Identify the areas surrounding the project area, assessing potential impact.

| Unit Below | Unit Above | Lateral | Lateral | Behind | Front |
|------------|------------|------------|------------|------------|------------|
| II | II | II | II | II | II |
| Risk Group | Risk Group | Risk Group | Risk Group | Risk Group | Risk Group |

Step 5. Identify specific site of activity, e.g., patient rooms, medication room, etc.

REPLACE PANELS IN CORRIDORS OF 1ST AND 2ND FLOORS. ALL OTHER PANELS ARE NOT PATIENT RELATED.

Step 6. Identify issues related to: ventilation, plumbing, electrical, in terms of the occurrence of probable outages.

NORMAL POWER IS NOT AFFECTED. GENSETS WILL BE IN PLACE TO BACKUP EMERGENCY PWR.

Step 7. Identify containment measures using prior assessment. What type of barriers, e.g., solid wall barriers? Will HEPA filtration be required? (Note: Renovation/construction area shall be isolated from the occupied areas during construction and shall be negative with respect to surrounding areas.)

CONTAINMENT BARRIER, HEPA FILTRATION & STEP OFF MATS.

Step 8. Consider potential risk of water damage. Is there a risk due to compromising structural integrity, e.g., wall, ceiling roof?

N/A

Step 9. Work hours: Can or will the work be done during non-patient care hours?

DAY, NIGHTS & WEEKENDS

Step 10. Do plans allow for adequate number of isolation / negative airflow rooms?

N/A

Step 11. Do the plans allow for the required number & type of handwashing sinks?

N/A

Step 12. Does the infection control staff agree with the minimum number of sinks for this project? (Verify with AIA Guidelines for types and area.)

N/A

Step 13. Does the infection control staff agree with the plans relative to clean and soiled utility rooms?

N/A

Step 14. Plan to discuss the following containment issues with the project team: traffic flow, housekeeping, debris removal (how and when).

N/A

Appendix: Identify and communicate the responsibility for project monitoring that includes infection control concerns and risks. The ICRA may be modified throughout the project dependent on current project phase. Revisions must be communicated to the Project Manager.

SAVAHCS Infection Control Construction Permit

Project: EMERGENCY POWER PHASE 4 Proj. No: 678-11-103

Location of Construction: 30 Project Start Date: 6/1/10

Project Coordinator: JOHN DELP Estimated Duration: 10 MONTHS

Contractor Performing Work: RCDS Permit Expiration Date:

Supervisor: Telephone:

| YES | NO | CONSTRUCTION ACTIVITY | YES | NO | INFECTION CONTROL RISK GROUP |
|-----|----|--|-----|----|------------------------------|
| | | TYPE A: Inspection, non-invasive activity | | | GROUP 1: Low Risk |
| ✓ | | TYPE B: Small scale, short duration, moderate to high levels | ✓ | | GROUP 2: Medium Risk |
| | | TYPE C: Activity generates moderate to high levels of dust, requires greater 1 work shift for completion | | | GROUP 3: Medium/High Risk |
| | | TYPE D: Major duration & construction activities requiring consecutive work shifts | | | GROUP 4: Highest Risk |

CLASS I

1. Execute work by methods to minimize raising dust from construction operations.
2. Immediately replace any ceiling tile displaced for visual inspection.
3. Minor demolition for remodeling.

CLASS II

1. Provides active means to prevent airborne dust from dispersing into atmosphere.
2. Water mist work surfaces to control dust while cutting.
3. Seal unused doors with duct tape.
4. Block off and seal air vents.
5. Wipe surfaces with disinfectant.
6. Contain construction waste before transport in tightly covered containers.
7. Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area.
8. Place dust mat at entrance and exit.
9. Remove or isolate HVAC system in areas where work is being performed.

CLASS III

1. Obtain infection control permit before construction begins.
2. Isolate HVAC system in area where work is being done to prevent contamination of the duct system.
3. Complete all critical barriers or implement control cube method before construction begins.
4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units.
5. Do not remove barriers from work area until complete project is thoroughly cleaned by Environmental Management.
6. Vacuum work with HEPA filtered vacuums.
7. Wet mop with disinfectant.
8. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction.
9. Contain construction waste before transport in tightly covered containers.
10. Cover transport receptacles or carts. Tape covering.
11. Remove or isolate HVAC system in areas where work is being performed.

Date

Initial

CLASS IV

1. Obtain infection control permit before construction begins.
2. Isolate HVAC system in area where work is being done to prevent contamination of duct system.
3. Complete all critical barriers or implement control cube method before construction begins.
4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units.
5. Seal holes, pipes, conduits, and punctures appropriately.
6. Construct anteroom and require all personnel to pass through this room so they can be vacuumed using a HEPA vacuum cleaner before leaving work site or they can wear cloth or paper coveralls that are removed each time they leave the work site.
7. All personnel entering work site are required to wear shoe covers.
8. Do not remove barriers from work area until completed project is thoroughly cleaned by the Environmental Service Dept.
9. Vacuum work area with HEPA filtered vacuums.
10. Wet mop with disinfectant.
11. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction.
12. Contain construction waste before transport in tightly covered containers.
13. Cover transport receptacles or carts. Tape covering.
14. Remove or isolate HVAC system in areas where it is being done.

Date

Initial

Additional Requirements

Exceptions/Additions to this permit are noted by attached memoranda.

Date Initials

Permit Request By: JOHN DELP

Permit Authorized By: Carolyn B

Date: 12/10/09

Date: 12-15-09

Note: Class of Precautions is the maximum level required. Construction Activity within a given project will vary dependent on construction phase i.e., excavation, demolition, early construction, end-stage construction. Precautions required may vary within a given project in accordance with type of current construction activity.