

**RFI FORM**

**Contractor Name: D2 Construction LLC**

**Address: 107 W. Sahuaro Street**

**Phone/Fax: (520) 748-9371 / (888) 543-8500**

**Send to: cecil.nichols@va.gov**

| <b>RFI<br/>(REQUEST FOR INFORMATION)</b>  |                            |                               |                        |
|---|----------------------------|-------------------------------|------------------------|
| <b>PROJECT NO.:</b>   | 600-CSI-101                | <b>RFI NO.:</b>               | 001                    |
| <b>PROJECT NAME:</b>  | MRI Renovation & Expansion | <b>DATE REQUESTED:</b>        | 03/29/2017             |
| <b>SOLICITATION NO.:</b>  | VA262-17-B-0095            | <b>REFERENCE:</b>             | Equipment Installation |
| <b>DRAWING:</b>   | AE602                      | <b>SPECIFICATION SECTION:</b> |                        |
| <b>DESCRIPTION OF PROBLEM OR INFORMATION BEING REQUESTED</b>  |                            |                               |                        |
| Please be specific as possible:<br>Sheet AE602 – Equipment Schedule depicts all of the MRI and related equipment as Government Furnished / Contractor Installed. As this is an atypical arrangement since the Government Vendor typically prices this type of equipment, equipment installation, equipment testing and certification as one package price, we want to confirm this is actually what the VA is wanting for this facility. Will the VA confirm that the [awarded] Contractor is to furnish the complete installation of the GE Healthcare MRI unit and all of the related components? |                            |                               |                        |
| <b>PROJECT MANAGER'S RESPONSE</b>   |                            |                               |                        |
| VA Long Beach Medical Center has purchased the MRI unit, and the manufacturer GE will install the MRI imaging equipment. The awarded contractor will install all utilities including electrical, chiller and chilled water piping, HVAC system, lighting, and site preparation for the MRI equipment in accordance with the Construction drawings.  |                            |                               |                        |
| <b>TRACKING NO.:</b>  |                            | <b>AMENDMENT NO.:</b>         |                        |
| VA PROJECT ENGINEER/MANAGER:<br><i>Syed Ihsan</i>   |                            | DATE:<br><i>3-28-17</i>       |                        |