



- NOTES:
1. AFTER CONSTRUCTION ALL TEMPORARY EROSION CONTROLS SHALL BE REMOVED AND VEGETATION ESTABLISHED BY CONTRACTOR UNLESS OTHERWISE CALLED OUT AS PERMANENT IN THE DRAWINGS.
 2. ALL AREAS DISTURBED BY THE CONTRACTOR SHALL BE RESTORED AND REVEGETATED IN COMPLIANCE WITH THE PLANTING PLAN ON THE L-500 SERIES SHEETS OR WITH THE NATIVE GRASS MIX SPECIFIED FOR THIS PROJECT OUTSIDE THE PLANTING LIMITS.
 3. CONTRACTOR SHALL CLEAR AND GRUB ALL AREAS WITHIN THE LIMITS OF CONSTRUCTION.
 4. ANY CHANGE TO THIS PLAN SHALL BE DOCUMENTED BY THE CONTRACTOR.
 5. PRIOR TO COMMENCING ANY WORK, CONTRACTOR SHALL INSTALL AT AT MINIMUM ALL EROSION AND SEDIMENTATION CONTROL MEASURES AS SHOWN ON THE PLANS AND IN ACCORDANCE WITH THE SPECIFICATIONS.
 6. ALL WATER RUN-OFFS FROM WITHIN THE LIMITS OF WORK, INCLUDING FROM DEWATERING ACTIVITIES SHALL BE ROUTED TO AN APPROPRIATE EROSION AND SEDIMENTATION CONTROL MEASURE.
 7. CONTRACTOR SHALL CONTROL DUST DUE TO CONSTRUCTION OPERATIONS BY USE OF WATER TRUCK OR OTHER METHOD APPROVED BY THE RESIDENT ENGINEER.
 8. TEMPORARY EROSION CONTROL BLANKET SHALL BE BIODEGRADABLE AND MEET REQUIREMENTS OF TXDOT SPEC. 169 TY A OR BETTER.
 9. EROSION CONTROL BLANKET TO BE INSTALLED PER MANUFACTURER'S SPECIFICATIONS.
 10. SEE DETAIL AND SPECIFICATIONS FOR INSTALLATION REQUIREMENTS OF EROSION CONTROL BLANKET, SHEET L-109.
 11. EROSION CONTROL BLANKET SHALL BE INSTALLED GENERALLY TO THE LIMITS SHOWN ON THIS DRAWING. THE INTENTION IS TO PROTECT ALL SLOPES 4:1 OR GREATER. RESIDENT ENGINEER WILL FIELD VERIFY ADEQUATE COVERAGE.
 12. THE CONTRACTOR WILL BE RESPONSIBLE FOR INSTALLING STABILIZED CONSTRUCTION ENTRANCES AT ANY POINT WHERE CONSTRUCTION VEHICLES ENTER OR EXIT THE CONSTRUCTION LIMITS ONTO CEMETERY PROPERTY OR ADJACENT ROADWAYS. IN LIMITED CIRCUMSTANCES AS APPROVED BY THE RESIDENT ENGINEER THE CONTRACTOR MAY REQUEST USE OF EXISTING CONCRETE OR ASPHALT PAVEMENT FOR CONSTRUCTION VEHICLE WASH OFF. IF USE OF EXISTING PAVEMENTS IS ALLOWED, CONTRACTOR MUST HAVE PERSONNEL AND EQUIPMENT READILY AVAILABLE TO CLEAN UP & DISPOSE OF ALL SEDIMENT & DEBRIS. UNDER NO CIRCUMSTANCES WILL CONSTRUCTION SEDIMENT & DEBRIS BE ALLOWED TO ENTER THE STORM SEWER SYSTEM.

GRAPHIC SCALE
0 20 40 80
(IN FEET)

LEGEND

- PROPERTY BOUNDARY
- CURB INLET/GRATE INLET
- EXISTING CONTOUR
- PROPOSED CONTOUR
- LOC LIMITS OF CONSTRUCTION
- TREE PROTECTION
- PROP. ASPHALT PAVEMENT
- PROP. CONC. PAVEMENT
- PROPOSED STORM SEWER
- PROPOSED UNDERDRAINS
- PROPOSED SILT FENCE
- SCE STABILIZED CONSTRUCTION ENTRANCE
- INLET PROTECTION
- STAGING AREA
- FIBER LOG
- TEMPORARY EROSION CONTROL BLANKET
- T.I. TREE ISLAND
- TREE TO BE REMAIN
- TREE TO BE REMOVED

CONSULTANTS:		THE LA GROUP Landscape Architecture and Engineering, P.C. 40 Long Ave. Savoy, NY 12566 508/707-6800 Fax: 508/707-0100		PBSJ Professional Business Systems, Inc. 2000 West 10th St. Tulsa, OK 74107 918/482-0032	KOMATSU ARCHITECTURE 1000 West 10th St. Tulsa, OK 74107 918/482-0032	CEI Cemeteries Engineering, Inc. 1000 West 10th St. Tulsa, OK 74107 918/482-0032	CAMPOS ENGINEERING, INC. CONSULTING ENGINEER 1000 West 10th St. Tulsa, OK 74107 918/482-0032	MY D 305 AVE. LOOP 630, SUITE 507 HARBOUR VIEWS - 70053 817-284-1006 817-284-1076 (FAX) REGISTRATION NUMBER P-0107 myd@myd-engineers.com	CORRIGAN CONSULTING, INC. 3000 West 10th St., Suite 600 Houston, TX 77054 281/222-4766	EROSION AND SEDIMENTATION CONTROL PLAN - MAIN EXPANSION AREA 3	PHASE IV GRAVESITE EXPANSION AND CEMETERY IMPROVEMENTS	Project Number - 851CM2043	Office of Construction and Facilities Management
Revisions		Date		Approved Project Director - Rick Petersen		Location - Houston National Cemetery		3 June 2010		Checked - CWG	Drawn - SR	Drawing Number - L-107	Sheet # 32 of Set