

Monday 10/9/2017

Building Number	Room Number	Time Period	Equipment to be tested
3		10: 00 AM to 4:00 PM	All normal power equipment
8		10: 00 AM to 4:00 PM	All normal power equipment
13		10: 00 AM to 4:00 PM	All normal power equipment
2?		10: 00 AM to 4:00 PM	All normal power equipment
PG		10: 00 AM to 4:00 PM	All normal power equipment
1	B013a	09:00 PM to 6:00 AM	US-1A
1		09:00 PM to 6:00 AM	DPB
1		09:00 PM to 6:00 AM	MDP (B15 and Fisher House)
15		09:00 PM to 6:00 AM	ATS "15E1"
15		09:00 PM to 6:00 AM	US15
Note: Normal Power off east wing - Bldg. 15 and fisher House need to be on back-up generator			
1	B013a	09:00 PM to 6:00 AM	US-1B
1		09:00 PM to 6:00 AM	PP-1
1		09:00 PM to 6:00 AM	DPP
1		09:00 PM to 6:00 AM	DPE - Street Lights
1		09:00 PM to 6:00 AM	DPK

Tuesday 10/10/17

Building Number	Room Number	Time Period	Equipment to be tested
1	B013a	08:00 AM-12:00PM	Generator #1 - Load Bank Test
1	B013a	02:00PM -6:00PM	Generator #2 - Load Bank Test
1	B013	12:00 PM to 4:00 PM	Emergency Switchboard "ESB"
1	B013	12:00 PM to 4:00 PM	ATS 4 "1E4" P1 and P2
1	B013	12:00 PM to 4:00 PM	ATS 5 "1E5" P3 and P4
1	B013	12:00 PM to 4:00 PM	ATS 6 "1E6" S5 and S6
1	B013	12:00 PM to 4:00 PM	ATS 8 "1E8" - Fire Pump
Complete facility shutdown beginning at 8:00 PM			
1	A023	8:00 PM to 2:00 PM	Primary Switchgear, Preferred and Alternate
1	A023	8:00 PM to 2:00 PM	Primary Switchgear "PS1" 6 switches
After normal power work is complete.			
1	B013	12:00 PM to 4:00 PM	ATS 3 "1E3" - Medical Air
1	B013	12:00 PM to 4:00 PM	ATS 7 "1E7" - IRM

Wednesday 10/11/17

Building Number	Room Number	Time Period	Equipment to be tested
8		8:00AM to 12:00PM	275KW Cummins Generator
1		9:00 to 6:00 AM	US-1C
1		9:00 to 6:00 AM	DPA
1		9:00 to 6:00 AM	DPC
1		9:00 to 6:00 AM	Kitchen panels
1		9:00 to 6:00 AM	US-1D
1		9:00 to 6:00 AM	DPD
1		9:00 to 6:00 AM	MCP, 10A1 on 10th floor
1		9:00 to 6:00 AM	DS-1B - DP2, DP3, DPF
1		9:00 to 6:00 AM	DPLF - Imaging Center - EDPEQ3, CDP3, DPLF3

After normal power work is complete.			
1	A023	9:00 to 6:00 AM	GDE (Emergency Locked out)
1		9:00 to 6:00 AM	ATS 14 - 1E1 - LSPD
1		9:00 to 6:00 AM	ATS 16 - 1E2 - CPD
1		9:00 to 6:00 AM	ATS 17 - 1E9 -E4P (Room A436b)

Thursday 10/12/17

Building Number	Room Number	Time Period	Equipment to be tested
1	A023	9:00 PM - 6:00 AM	US-1X
1		9:00 PM - 6:00 AM	X-ray (2nd Floor) - 1-800A Breaker
1		9:00 PM - 6:00 AM	4P1
1		9:00 PM - 6:00 AM	DS1A - AHU 4&5
1		9:00 PM - 6:00 AM	DS1X (MRI) 4-600A Breaker
1		9:00 PM - 6:00 AM	EDPEQ - New Imaging Center
1		9:00 PM - 6:00 AM	PET/CT
1		9:00 PM - 6:00 AM	DPF - C-section
1	A023	9:00 PM - 6:00 AM	US-1P
1		9:00 PM - 6:00 AM	DS-1P
1	A023	9:00 PM - 6:00 AM	1-600A Feed DS1P (Elevator I5/16)
1	A023	9:00 PM - 6:00 AM	1-400A feed MCC-D
1	A023	9:00 PM - 6:00 AM	1-600A Feed MCC-B
1	A023	9:00 PM - 6:00 AM	1-400A Feed Panel PP1 and LPB
1	A023	9:00 PM - 6:00 AM	1-800A Feed " MCC-C"
1	A023	9:00 PM - 6:00 AM	1-800A Feed "MCC-G"
1	A023	9:00 PM - 6:00 AM	1-600A Feed MCP Penthouse
After normal power work is complete.			
1	C008	9:00 PM - 6:00 AM	Emergency Switchboard "ESWB"
1	C008	9:00 PM - 6:00 AM	ATS 9 ESWB "10"
1	C008	9:00 PM - 6:00 AM	ATS 10 "20"
1	C008	9:00 PM - 6:00 AM	ATS 11 "40"
1	C008	9:00 PM - 6:00 AM	ATS 12 "50"
1	C338a	9:00 PM - 6:00 AM	ATS 13 "SS"
1	B456e	9:00 PM - 6:00 AM	ATS -MCC-E, MCC-F
1		9:00 PM - 6:00 AM	ATS ESWB-F3 (Imaging Center)
2		9:00 PM - 6:00 AM	ATS' in CLC - ATSLS1, ATSEC1, ATSEQ1

Friday 10/13/17 - Fort Thomas

Building Number	Room Number	Time Period	Equipment to be tested
64		9:00 PM - 6:00 AM	ATS's E, C, L, and 2
64		9:00 PM - 6:00 AM	Panel MEDP-800A, 600A, 150A (ITE Digital Sentron Series)
64		9:00 PM - 6:00 AM	Panel MDI-6-400A, 4-200A, 300A, 600A, 800A, 1200A
64		9:00 PM - 6:00 AM	ITE Digital Sentron Series)
64		9:00 PM - 6:00 AM	400A Main (Sieman SB)
64		9:00 PM - 6:00 AM	EDP-E
64		9:00 PM - 6:00 AM	3-400A (ITE Digital Sentron Series)

Emergency Switchboard Testing will be completed with associated ATS.