



FIELD DENSITY TEST REPORT

PROJECT NAME:	Salisbury National Cemetery CMT	PROJECT NO.:	120208.000
CLIENT:	Daniels Building Company	DATE:	02/09/12
REPORT NO.:	12040.1A	TECHNICIAN:	L Parks
		WEATHER:	Clear

Test No.	Dry Density (pcf)	Moisture Content	Percent Density	Percent Density Required	Proctor No.	Depth Below Subgrade	Location
1	101.1	23.4%	101	95	1	-7'	VAMC - N706396, E1557384
2	91.4	26.0%	99	95	1pt/U	-9'	VAMC - N706345, E1557339
3	95.9	25.7%	96	95	1	-7'	VAMC - N706316, E1557390
4	98.5	23.7%	99	95	1	-8'	VAMC - N706324, E1557344
5	96.4	26.4%	96	95	1	-5'	VAMC - N706407, E1557396

Proctor Information			Tests were performed in accordance with ASTM D 2937 and referenced to the Standard Proctor (ASTM D 698)		
Proctor No.	MDD	OMC			
1	100.0	23.0%			
1pt/U	92.1	25.8%			

Notes: MDD = Maximum Dry Density OMC = Optimum Moisture Content