

<b>Infection Control Risk Assessment for Construction / Renovation Projects</b>				
Project Name: Cardiology Renovation			Project Number: 578-11-001	
Project Planner:			Extension:	
Building Number:200			Floor(s):1	
Project start date:			Projected completion date: / /	
Construction Activity		Infection control risk group		
	<b>TYPE A:</b> Inspection, non-invasive activity, low noise, no vibration DUST LEVEL Low		<b>GROUP 1: LOW</b> office areas, FMS areas, all non-patient care areas.	
	<b>TYPE B:</b> Small scale, short duration, low-moderate noise, low-moderate vibration DUST LEVEL: Moderate to High		<b>GROUP 2: Medium</b> All other patient care areas i.e. ultrasound, Rehab, Occupational Therapy.	
	<b>TYPE C:</b> Requires more than one work shift to complete, low-moderate noise, moderate-high vibration DUST LEVEL Moderate to High		<b>GROUP 3: Medium/High</b> ED, Radiology/MRI, , , admissions, food service areas, laboratories.	
	<b>TYPE D:</b> Major demolition and construction activities Requiring consecutive work shifts, moderate-high noise, moderate-high vibration DUST LEVEL High		<b>GROUP 4: Highest</b> Operating rooms, SPD ICU's Outpatient areas, oncology anesthesia, post anesthetic recovery all scope areas, Pharmacy, Renal Dialysis	
<b>Project Class Determination Matrix</b>				
<b>Construction Activity →</b>	<b>Type “A”</b>	<b>Type “B”</b>	<b>Type “C”</b>	<b>Type “D”</b>
<b>Risk Level ↓</b>				
<b>Group 1</b>	<b>I</b>	<b>II</b>	<b>II</b>	<b>III</b>
<b>Group 2</b>	<b>I</b>	<b>II</b>	<b>III</b>	<b>IV</b>
<b>Group 3</b>	<b>I</b>	<b>III</b>	<b>III</b>	<b>IV</b>
<b>Group 4</b>	<b>III</b>	<b>IV</b>	<b>IV</b>	<b>IV</b>
<b>Contractors Actions by Project Class</b>				
<b>CLASS I</b>	1. Execute work by methods to minimize raising dust from construction operations. 2. Immediately replace any ceiling tile displaced for visual inspection.	3. Contain construction waste before transport in tightly covered containers. 4. Emergency Preparedness training/posting/ID card.		
<b>CLASS II</b>	1. Provide active means to prevent air-borne dust from dispersing into atmosphere. 2. Water mist work surfaces to control dust while cutting. 3. Seal unused doors with duct tap	4. Block off and seal air vents. 5. Wipe surfaces with disinfectant. 6. Contain construction waste before transport in tightly covered containers. 7. Emergency Preparedness training/posting/ID card.		
<b>CLASS III</b>	1. Isolate HVAC system in area where work is being done to prevent contamination of the duct system. 2. Complete all critical barriers before any work begins. 3. Maintain negative air pressure within work area utilizing HEPA equipped air filtration units. 4. Provide dust mat at entrance and exit of work area.	5. Contain construction waste before transport in tightly covered containers. 6. Wet mop or vacuum with HEPA filtered vacuum before leaving work area. 7. Cover transport receptacles or carts. Tape covering. 8. Emergency Preparedness training/posting/ID card.		
<b>CLASS IV</b>	1. Isolate HVAC system in area where work is being done to prevent contamination of the duct system. 2. Complete all critical barriers before any work begins. 3. Maintain negative air pressure within work area utilizing HEPA equipped air filtration units. 4. Provide adhesive walk-off mat with Provide dust mat at entrance and exit of work area. In the anteroom at entrance and exit of work area. 5. Seal holes, pipes, conduits and punctures appropriately. 6. Vacuum the entire work area with HEPA vacuums or wet mop with disinfectant at the completion of project.	7. Do not remove barriers from work area until competed project is thoroughly cleaned by housekeeping and inspected by the Infection Control Department Safety Section and Engineering Service. 8. Remove barrier materials carefully to minimize spreading dust and debris associated with construction. 9. Contain construction waste before transport in tightly covered containers. 10. Cover transport receptacles or carts. Tape covering. 11. Remove isolation of HVAC system in areas where work was performed at the end of the project. 12. Emergency Preparedness training/posting/ID card.		

Projects Classification \_\_\_\_\_

Date \_\_\_\_\_

Project Planners signature \_\_\_\_\_

Contractor's signature \_\_\_\_\_

Onsite construction Supervisor signature \_\_\_\_\_

**FAX TO INFECTION CONTROL AT 22481 AND SAFETY AT 25613**