


Checklist for High Water Alarm on Condensate Tank (HWACT)

Item	Make	Float / Probe	Alarm Setpoint	Correct Device Type Y / N	Correct Location Y / N
HWACT					

*Alarm setpoint should be below 2/3rds of tank height & at least 4" below the overflow.
*Alarm type should be a probe sensor.



- Drain sight glass without draining alarm column and quickly close drain valve. Water level should quickly rise in sight glass indicating good communication with tank.
- Use bypass valve to add water to the condensate tank at a rate not to exceed 1 inch per minute. Use water level sight glass to observe point that alarm sounds. **DO NOT ALLOW WATER LEVEL TO LEAVE SIGHT GLASS.**
- Put maximum water supply to condensate tank and verify overflow is adequate.


Result	Y/N	Water Level
Did the alarm work correctly?		
What was the water level in sight glass at alarm point?		
Is overflow adequate?		
Can the switch be isolated with manual valves		

Comment:

Checklist for Low Water Alarm on Condensate Tank (LWACT)

Item	Make	Float / Probe	Alarm Setpoint	Correct Device Type Y / N	Correct Location Y / N
LWACT					

*Alarm set point should be above 1/3rd of tank height?



- Drain sight glass without draining alarm column and quickly close drain valve. Water level should quickly rise in sight glass indicating good communication with tank.
- Drain the water from the condensate tank at a rate not to exceed 1 inch per minute. Use water level sight glass to observe alarm point. **DO NOT ALLOW WATER LEVEL TO LEAVE SIGHT GLASS.**


Result	Y/N	Water Level
Did the alarm work correctly?		
What was the water level in sight glass at alarm point?		
Can the switch be isolated with manual valves		

Comment:

Checklist for High Water Alarm on Deaerator Tank (HWADT)

Item	Make	Float / Probe	Alarm Setpoint	Correct Device Type Y / N	Correct Location Y / N
HWADT					

*Alarm setpoint should be below 2/3rds of tank height & at least 4" below the overflow.
*Alarm type should be a probe sensor.



- Drain sight glass without draining alarm column and quickly close drain valve. Water level should quickly rise in sight glass indicating good communication with tank.
- Use bypass valve to add water to the deaerator at a rate not to exceed 1 inch per minute. Use water level sight glass to observe point that alarm sounds. **DO NOT ALLOW WATER LEVEL TO LEAVE SIGHT GLASS.**


Result	Y/N	Water Level
Did the alarm work correctly?		
What was the water level in sight glass at alarm point?		
Can the switch be isolated with manual valves		

Comment:

Checklist for Low Water Alarm on Deaerator Tank (LWADT)

Item	Make	Float / Probe	Alarm Setpoint	Correct Device Type Y / N	Correct Location Y / N
LWADT					

*Alarm set point should be above 1/3rd of tank height.



- Drain the sight glass and quickly close drain valve. Water level should quickly rise in sight glass indicating good communication with tank.
- Drain the water from the deaerator at a rate not to exceed 1 inch per minute. Use water level sight glass to observe alarm point. **DO NOT ALLOW WATER LEVEL TO LEAVE SIGHT GLASS.**


Result	Y/N	Water Level
Did the alarm work correctly?		
What was the water level in sight glass at alarm point?		
Can the switch be isolated with manual valves		

Comment:

Checklist for Deaerator Overflow Drain System (DAODS)

Item	Make	Float / Probe	Overflow Setpoint	Correct Device Type Y / N	Correct Location Y / N
DAODS					

*Overflow type should be a conductivity probe connected to electronic valve.
*Setpoint should be at least 4" below top of tank.



- Drain the sight glass and quickly close drain valve. Water level should quickly rise in sight glass indicating good communication with tank.
- Open manual bypass valve to supply feedwater at maximum rate.
- Use sight glass in drain system to determine that dump valve has opened. Use water level sight glass to observe whether dump valve maintains water level visible in sight glass. **DO NOT ALLOW WATER LEVEL TO LEAVE SIGHT GLASS.**

Result	Y/N	Water Level
Did the overflow valve work correctly?		
Was the water level maintained in sight glass.		
View port in place to view overflow?		


Comment:

Checklist for Deaerator Safety Valve (DASV)

Item	Make	Capacity (lb/hr)	Range	DASV Setpoint	DA PRES (psig)	Correct Installation
DASV Pressure Gauge						

*Setpoint should be about 5 PSIG higher than DA pressure
*Capacity should be approximately (1000 lb/hr)

Item	Make	Type	MAWP	NDT (date)
Deaerator				



- Abort testing if NDT is not current within six years.
- Pour water into drip pan ell drain and confirm that it is open.
- Slowly open bypass valve to raise pressure until safety lifts. **DO NOT RAISE PRESSURE MORE THAN 2 PSIG ABOVE SET POINT PRESSURE.**
- Re-seat pressure should be about 6% less than lift pressure.
- After lifting valve, close bypass valve and allow safety to reseat.

Result	Y/N	Pressure
Did the safety valve work correctly?		
What was the safety valve relief pressure?		
What is the re-seat pressure?		
Is vacuum breaker present (VA requirement)?		

Comment:


Checklist for Safety Valve Following PRV (SVFPRV) - Steam

Item	Make	Capacity (lb/hr)	Range	SVFPRV Setpoint	DA PRES (psig)	Correct Installation
SVFPRV Pressure Gauge						

*Setpoint should be about 5 PSIG higher than DA safety lift point.

Item	Make/Type	Size (in)	Pressure upstream	Pressure downstream	Wide Open Flow Capacity lb/hr
PRV Bypass					

*SVFPRV must relieve largest wide open flow capacity, PRV or bypass valve.



- Pour water into drip pan ell drain and confirm that it is open.
- Close the manual valve in steam line following the safety valve.
- Slowly open bypass valve to raise pressure until safety lifts. **DO NOT RAISE PRESSURE MORE THAN 2 PSIG ABOVE SETPOINT PRESSURE.**
- Re-seat pressure should be about 6% less than lift pressure.
- Open lager of the bypass valve or PRV completely and perform accumulation test. The pressure should rise no more than 6% above the setpoint pressure.
- After lifting valve, close bypass valve, open manual valve in steam line after PRV and allow safety to reseat.


Result	Y/N	Pressure
Did the safety valve work correctly?		
What was the safety valve relief pressure?		
What is the re-seat pressure?		

Comment:

Checklist for Liquid Relief Valve on Oil Pump Set (LRVOPS)

Item	Make	Capacity (gal/hr)	Range	LRVOPS Setpoint	Oil Supply Pressure	Correct Installation
LRVOPS Pressure Gauge						

*Setpoint should be less than the max allowable pump pressure and less than 10 psig above normal regulated oil supply pressure.
*Liquid relief should not be used as a backpressure regulator.



- Slowly close manual valve in oil line after relief valve or raise pressure regulator set pressure until relief valve lifts (use view port to determine if valve is open).
- The pressure should rise no more than 10 psig above normal regulated oil supply pressure.

Result	Y/N	Pressure
Did the relief valve work correctly?		
What was the safety valve relief pressure?		
Did valve re-seat?		
View port in place to view oil flow thru relief valve?		
Is a back pressure regulator present?		

Comment:

Checklist for Propane Pilot Backup System

- Connect and/or align propane system to boiler.
- Attempt to light boiler FIRING ON FUEL OIL.

Result	Y/N
Is system in place and operable?	

Comment:

Checklist for Carbon Monoxide and Combustible Gas Alarms in the Boiler Plant

Item	Make	Number of Alarms	Alarm Setpoint	Test Gas Y/N	Correct Location Y / N
Combustible Alarm					
CO Alarm					

*CO setpoint should be 50 ppm or less.
*Combustible setpoints should be 10% or less of the LEL.
*Test gasses for CO and combustibles should be 225-250 ppm.
*Location and number of CO and combustibles sensors determined by VA directive.

- Supply proper test in accordance with manufacturers recommendation to test alarms.

Result	Y/N
Did the combustibles alarm work correctly?	
Did the CO alarm work correctly?	
Are the number and locations of the sensors adequate?	

Comment:

100% DESIGN APPROVED FOR CONSTRUCTION

CONSULTANTS: Affiliated Engineers SE, Inc. Tioga Town Center 12921 SW 1st Road Ste 205 Gainesville, Florida 32669 Tel 352.376.5500 Fax 352.375.3479 CA-5140	ENGINEER-OF-RECORD JACK S. NEALE FL. P.E. NO. 42878	ARCHITECT/ENGINEERS: AKEA Design, Inc. 3603 NW 98th Street, Suite B Gainesville, FL 32606 Phone: (352) 474-6124 Fax: (352) 533-4437 COA: FL #29578 AKEA Project No. 128-16	Drawing Title SAFETY DEVICE TESTING PROCEDURES	Project Title DESIGN TO REPLACE BOILERS, BLDG 100 ENERGY CENTER	Project Number 516-15-107	Office of Construction and Facilities Management
			Approved: Project Director	Location BAY PINES, FLORIDA	Building Number 100	
Revisions:	Date		Date MAY 15, 2017	Checked JSN	Drawn RWD	44 OF 78