



3200 VINE STREET CINCINNATI OHIO 45220
PROJECT NO. 539-18-202

EP302	POWER BRANCH - 100KVA UPS2, PANEL EDPEQ3 SINGLE LINE DIAGRAM	ELECTRICAL
EP501	ELECTRICAL DETAILS	ELECTRICAL
EP601	EXISTING UPS1 POWER PANEL SCHEDULES	ELECTRICAL
EP602	NEW WORK - EDPEQ3 POWER PANEL SCHEDULE	ELECTRICAL
EP603	NEW UPS1 AND UPS2 POWER PANEL SCHEDULES	ELECTRICAL



PROJECT LOCATION

- *** R.I.D. = RESIDENT INTERIOR DESIGNER. ***
*** U.N.O. = UNLESS NOT OTHERWISE ***
* C.O.R. = CONTRACTING OFFICER'S REPRESENTATIVE. THIS IS USED IN LIEU OF THE TERM OWNER.*
1. ALL WORK SHALL COMPLY WITH ALL APPLICABLE NATIONAL, STATE AND LOCAL CODES, RULES, ORDINANCES AND REGULATIONS INCLUDING THE AMERICAN DISABILITIES ACT (ADA), ARCHITECTURAL BARRIERS ACT (ABA), THE VA BARRIER REPAIR DESIGN GUIDELINES AND THE AMERICAN NATIONAL STANDARDS INSTITUTE (ANSI) GUIDELINES.
 2. THE C.O.R. SHALL WORK WITH THE CONTRACTOR TO PROVIDE ACCESS TO TEMPORARY SERVICES REQUIRED TO PROVIDE THE WORK INDICATED. SEE SPECIFICATION SECTION 01 00 00 FOR ADDITIONAL REQUIREMENTS ON TEMPORARY ACCESS TO VA UTILITIES.
 3. THE GENERAL CONTRACTOR SHALL COMPLY WITH ALL APPLICABLE PROVISIONS OF THE SPECIFICATIONS, INCLUDING ALL GENERAL CONDITIONS, SUPPLEMENTARY GENERAL CONDITIONS, AND MATERIAL AND CONSTRUCTION PROVISIONS, WHICH APPLY TO MATERIALS OR CONSTRUCTION METHODS REQUIRED BY THIS PROJECT.
 4. PRIOR TO BIDDING, THE GENERAL CONTRACTOR SHALL VISIT THE SITE, EXAMINE, AND ACCEPT ALL EXISTING CONDITIONS. DATES FOR SITE VISITS WILL BE POSTED IN THE CONTRACT DOCUMENTS AS POSTED ON THE FEDERAL BUSINESS OPPORTUNITIES WEBPAGE FOR THIS PROJECT. UNSCHEDULED VISITS WILL NOT BE ALLOWED.
 5. DO NOT PAINT ANY CAULKING OR SEALANTS WHICH ARE SUBJECT TO MOVEMENT - CONTROL JOINTS SHALL BE CAULKED AFTER PAINT AND SPECIAL COATING APPLICATIONS. PROVIDE CAULKING OR SEALANTS IN COLORS WHICH MATCH ADJACENT FINISHED SURFACE COLORS.
 6. VERIFY ALL CONDITIONS AND DIMENSIONS IN THE FIELD BEFORE FABRICATING ANY MATERIALS.
 7. IT IS THE INTENT OF THE DOCUMENTS TO INDICATE COMPLETE AND OPERATIONAL SYSTEMS (I.E. STRUCTURAL, HVAC, PLUMBING, ELECTRICAL, ETC.) THE CONTRACTOR SHALL PROVIDE THE SYSTEMS AS OPERATIONAL SYSTEMS WHICH COMPLY WITH APPLICABLE CODES AND REGULATIONS. THIS NOTE SHALL BE LIMITED TO THE SYSTEMS AS INDICATED BY THE DOCUMENTS AND SHALL NOT INCLUDE CHANGES TO THE SYSTEMS WHICH ALTER INDICATED CAPACITIES, OPERATIONAL CHARACTERISTICS, ETC.
 8. THE GENERAL CONTRACTOR SHALL VERIFY THE SIZES OF ALL EQUIPMENT OR FIXTURES TO BE INSTALLED PRIOR TO BUILDING OUT THE BUILDING. THE CONTRACTOR SHALL PROVIDE THE PROVISIONS FOR INSTALLATION OF ANY EQUIPMENT WHICH IS TOO LARGE TO FIT THROUGH A FINISHED OPENING.
 9. ALL CONTRACTORS SHALL BE RESPONSIBLE TO PATCH AND REPAIR ALL SURFACES WHERE EXISTING CONSTRUCTION IS REMOVED OR DISTURBED BY WORK UNDER THEIR CONTRACT.
 10. ALL SUSPENDED ITEMS SUCH AS CEILINGS, DUCTS, PIPES, CONDUITS, ETC., SHALL BE SUSPENDED (ATTACHED) DIRECTLY TO STRUCTURE AND SHALL NOT BE ATTACHED OR ANCHORED TO EXISTING PLASTER, ACUSTIC TILE, ETC.
 11. ALL PENETRATIONS SUCH AS DUCTS, CONDUITS, PIPING, ELECTRICAL OUTLETS, LIGHT SWITCHES, RECESSED DEVICES OR ITEMS, HOLES, VOIDS, CRACKS, ETC. IN MODIFIED AND NEW CORRIDOR WALLS, SMOKE PARTITIONS, AND FLOOR SLABS SHALL BE SEALED TO PREVENT PASSAGE OF ANY SMOKE, FLAME, GASES, ETC. AS INDICATED IN THE CONTRACT DOCUMENTS.
 12. WHERE NEW CONSTRUCTION REQUIRES CORE DRILLING THROUGH EXISTING STRUCTURAL CONCRETE FLOOR SLABS, AND WALLS THE CONTRACTOR SHALL COORDINATE HIS DRILLING WORK TO AVOID DRILLING INTO A STRUCTURAL ELEMENT, INCLUDING JOISTS, BEAMS, COLUMNS, ETC. ALSO SEE ELECTRICAL DRAWINGS AND SPECIFICATIONS.
 13. WHERE NEW CONSTRUCTION IS INDICATED TO BE INSTALLED IN EXISTING CONSTRUCTION, THE CONTRACTOR SHALL VERIFY ALL DIMENSIONS FOR PROPER FIT AND FOR ACCESS INTO THE BUILDING PRIOR TO SHOP DRAWING SUBMITTAL, ORDERING AND DELIVERING TO THE SITE.
 14. FOR INFECTON CONTROL REASONS, WORK CONDUCTED IN THE CORRIDOR THAT DOES NOT GENERATE DUST MAY ONLY REMOVE UP TO 16 SQUARE FEET OF CEILING TILE AT ONCE. AS LONG AS THIS STANDARD IS FOLLOWED NEGATIVE AIR AND BARRIERS ARE NOT REQUIRED BY THE INFECTON CONTROL NURSES. IF DUST IS GENERATED AND GREATER THAN 16 SF OF CEILING TILES ARE DISTURBED AT ONCE THEN THE WORK AREA SHALL BE SEALED WITH 6 MIL FIRE RETARDANT POLYETHYLENE AND NEGATIVE AIR PROVIDED. MAINTAIN 5' MINIMUM ACCESS IN CORRIDORS AT ALL TIMES. CLEAN THOROUGHLY PRIOR TO COMPLETION OF A GIVEN WORK AREA BY HEPA VACUUM AND WET MOP. REFER TO SPECIFICATION 01 35 26 FOR ADDITIONAL INFORMATION.

AREA MAP

[illegible]

three inches = one foot
one and one-half inches = one foot
one inch = one foot
three-quarters inch = one foot
one-half inch = one foot
one-quarter inch = one foot
three-eighths inch = one foot
one-eighth inch = one foot

GENERAL NOTES

- A. EACH BRANCH CIRCUIT HOMERUN SHALL HAVE NO MORE THAN THREE CIRCUITS. EACH BRANCH CIRCUIT HOMERUN SHALL HAVE A SEPARATE GREEN INSULATED EQUIPMENT GROUNDING CONDUCTOR.
- B. MULTI-GANG BACKBOXES FOR DIFFERENT VOLTAGES AND TYPES OF EMERGENCY AND NORMAL BRANCH WIRING DEVICES SHALL HAVE DIVIDERS BETWEEN DEVICES.
- C. COORDINATE ALL SHUT-DOWNS OF EXISTING ELECTRICALSYSTEMS WITH OWNER A MINIMUM OF FOURTEEN (14) WORKING DAYS IN ADVANCE. ALL SHUT-DOWNS SHALL OCCUR DURING WEEKENDS OR UNOCCUPIED TIMES. INCLUDE ALL PREMIUM TIME CHARGES IN BID.
- D. ALL NOISE GENERATING OPERATIONS, INCLUDING CUTTING OF CEILINGS, WALLS AND FLOORS, CORING, DRILLING,ETC. SHALL BE SCHEDULED ON WEEKENDS OR BETWEEN 8:00PM AND 7:00AM ON WEEKDAYS. INCLUDE ALL PREMIUM TIME CHARGES IN BID.
- E. ELECTRICAL CONTRACTOR IS RESPONSIBLE FOR REMOVAL AND REPLACEMENT OF CEILINGS REQUIRED FOR ELECTRICAL WORK. ELECTRICAL CONTRACTOR SHALL REPLACE ANY DAMAGED CEILING MATERIAL.
- F. ALL NEW WALL MOUNTED ELECTRICAL DEVICES ARE TO BE INSTALLED FLUSH IN WALL UNLESS OTHERWISE NOTED. ALL ELECTRICAL CONDUIT SHALL BE CONCEALED BEHIND FINISHED WALLS AND ABOVE FINISHED CEILING UNLESS OTHERWISE NOTED. THE COST TO CUT AND PATCH WALLS SHALL BE THE RESPONSIBILITY OF THE TRADE REQUIRING THE CUTTING.
- G. ALL WORK SHALL BE PERFORMED IN STRICT CONFORMANCE WITH THE PHASING REQUIREMENTS OF THE PROJECT. ALL COSTS ASSOCIATED WITH THESE REQUIREMENTS SHALL BE INCLUDED IN THE BID SUBMITTAL. REFER TO ARCHITECTURAL PLANS FOR PHASING AND AREAS DESIGNATED AS "OFF HOURS" CONSTRUCTION AREAS.
- H. DEFINITION: "PROVIDE" - FURNISH, INSTALL AND CONNECT COMPLETE.

GENERAL NOTES - DEMOLITION

- A. FOR EXISTING EQUIPMENT, SUCH AS LIGHTING FIXTURES, WIRING DEVICES, CONDUITS, ETC., SHOWN ON PLANS TO BE REMOVED, COMPLETELY CUT/CAP CONDUITS AT THE AREA OF WORK PERIMETER AND REMOVE CONDUIT WITHIN THE WORK AREA, DISCONNECT WIRING AT THE OVERCURRENT PROTECTIVE DEVICE AND REMOVE WIRING COMPLETELY FROM THE ABANDONED CONDUITS.
- B. DISCONNECT ALL ABANDONED WIRING OF ALL TYPES AT THE OVERCURRENT PROTECTIVE DEVICE. COMPLETELY REMOVE ALL ABANDONED WIRING.
- C. MAINTAIN AND RESTORE, IF INTERRUPTED, ALL CONDUITS AND CONDUCTORS PASSING THROUGH RENOVATED AREAS AND SERVICING UNDISTURBED AREAS.

CODE COMPLIANCE

- NFPA 2017
- CHAPTER 6 - SPECIAL EQUIPMENT
ARTICLE 645 - INFORMATION TECHNOLOGY EQUIPMENT
- 645.5 SUPPLY CIRCUITS AND INTERCONNECTING CABLES
645.5(A) BRANCH CIRCUIT CONDUCTORS SHALL HAVE AN MPACITY OF NOT LESS THAN 125% OF THE TOTAL CONNECTED LOAD.
- 645.5(B)(1) POWER SUPPLY CORDS SHALL NOT EXCEED 15 FEET IN LENGTH.
- 645.5(B)(2) POWER CORDS SHALL BE LISTED AND OF A TYPE PERMITTED FOR USE ON LISTED IT EQUIPMENT OR CONSTRUCTED FROM LISTED CORD WITH LISTED ATTACHMENT PLUGS AND CORD CONNECTORS OF A TYPE PERMITTED FOR IT EQUIPMENT.
- 645.5(C) INTERCONNECTING CABLES SHALL BE LISTED CABLES OR ASSEMBLIES.
- 645.5(D) WHERE EXPOSED TO PHYSICAL DAMAGE, SUPPLY CIRCUITS AND INTERCONNECTING CABLES SHALL BE PROTECTED FROM HARM.
- 645.5(E) FLOOR OPENINGS SHALL MINIMIZE THE ENTRANCE OF DEBRIS BENEATH THE FLOOR.
- 645.5(E)(1)(A) BRANCH CIRCUIT SUPPLY CONDUCTORS SHALL BE INSTALLED IN ACCORDANCE WITH THE REQUIREMENTS OF 300.11.
- 645.5(E)(1)(B) IN ADDITION TO THE WIRING METHODS OF 300.22(C), THE FOLLOWING WIRING METHODS ARE ALSO PERMITTED: (1) RIGID METAL CONDUIT, (2) RIGID NONMETALLIC CONDUIT, (3) INTERMEDIATE METAL CONDUIT, (4) ELECTRICAL METALLIC TUBING, (5) ELECTRICAL NONMETALLIC TUBING, (6) METAL WIREWAY, (7) NONMETALLIC WIREWAY, (8) SURFACE METAL RACEWAY WITH METAL COVER, (9) SURFACE NONMETALLIC RACEWAY, (10) FLEXIBLE METAL CONDUIT, (11) LIQUIDTIGHT FLEXIBLE METAL CONDUIT, (12) LIQUIDTIGHT NONMETALLIC CONDUIT, (13) TYPE MI CABLE, (14) TYPE MC CABLE, (15) TYPE AC CABLE, (16) ASSOCIATED METALLIC AND NONMETALLIC BOXES OR ENCLOSURES, (17) TYPE TC POWER AND CONTROL TRAY CABLE.
- 645.10 DISCONNECTING MEANS
- 645.10(B) REMOTE DISCONNECTING CONTROLS SHALL NOT BE REQUIRED FOR CRITICAL OPERATIONS DATA SYSTEMS WHEN ALL OF THE FOLLOWING ARE MET:
(1) AN APPROVED PROCEEDURE HAS BEEN ESTABLISHED AND MAINTAINED FOR REMOVING POWER AND AIR MOVEMENT WITHIN THE ROOM OR ZONE. (2) QUALIFIED PERSONNEL ARE CONTINUOUSLY AVAILABLE TO ADVISE EMERGENCY RESPONDERS AND TO INSTRUCT THEM OF DISCONNECTING METHODS. (3) A SMOKE-SENSING FIRE DETECTION SYSTEM IS IN PLACE. (4) AN APPROVED FIRE SUPPRESSION SYSTEM SUITABLE FOR THE APPLICATION IS IN PLACE. (5) CABLES INSTALLED UNDER A RAISED FLOOR, OTHER THAN BRANCH CIRCUIT WIRINGS, AND POWER CORDS ARE INSTALLED IN COMPLIANCE WITH 645.5(E)(2) OR (E)(3), OR IN COMPLIANCE WITH TABLE 645.10(B)(5).
- 645.11 UPS SYSTEMS INSTALLED WITHIN THE INFORMATION TECHNOLOGY EQUIPMENT ROOM, AND THEIR SUPPLY AND OUTPUT CIRCUITS, SHALL COMPLY WITH 645.10. THE DISCONNECTING MEANS SHALL ALSO DISCONNECT THE BATTERY FROM ITS LOAD.
- 645.15 ALL EXPOSED NON-CURRENT CARRYING METAL PARTS OF AN IT SYSTEM SHALL BE BONDED TO THE EQUIPMENT GROUNDING CONDUCTOR IN ACCORDANCE WITH PARTS I, V, VI, VII, AND VIII OF ARTICLE 250 OR SHALL BE DOUBLE INSULATED.
- 645.16 EACH UNIT OF AN IT SYSTEM SUPPLIED BY A BRANCH CIRCUIT SHALL BE PROVIDED WITH A MANUFACTURER'S NAMEPLATE, WHICH SHALL ALSO INCLUDE THE INPUT POWER REQUIREMENTS FOR VOLTAGE, FREQUENCY, AND MAXIMUM RATED LOAD IN AMPERES.
- 645.18 SURGE PROTECTION SHALL BE PROVIDED FOR CRITICAL OPERATIONS DATA SYSTEMS.
- 645.27 OVERCURRENT DEVICES FOR CRITICAL OPERATION DATA SYSTEMS SHALL BE SELECTIVELY COORDINATED WITH ALL SUPPLY-SIDE OVERCURRENT PROTECTIVE DEVICES.

- CHAPTER 7 - SPECIAL CONDITIONS
ARTICLE 700 EMERGENCY SYSTEMS
- 700.8 A LISTED SURGE PROTECTION DEVICE SHALL BE INSTALLED IN ALL EMERGENCY SYSTEM SWITCHBOARDS AND PANELBOARDS.
- 700.32 EMERGENCY SYSTEM OVERCURRENT DEVICES SHALL BE SELECTIVELY COORDINATED WITH ALL SUPPLY-SIDE OVERCURRENT PROTECTIVE DEVICES.

ELECTRICAL ABBREVIATIONS

1PH	SINGLE-PHASE	IMC	INTERMEDIATE METAL CONDUIT
1P	SINGLE POLE		
2/C	TWO-CONDUCTOR	J-BOX	JUNCTION BOX
3/C	THREE-CONDUCTOR		
3PH	THREE-PHASE	kV	KILOVOLT
4/C	FOUR-CONDUCTOR	kVA	KILOVOLT AMPERE
		kVAH	KILOVOLT AMPERE PER HOUR
		kVAR	KILOVOLT AMPERE REACTIVE
		kW	KILOWATT
		kWH	KILOWATT HOUR
		kWHM	KILOWATT HOUR METER
AFC	ABOVE FINISHED COUNTER, AUTOMATIC FREQUENCY CONTROL, OR AVAILABLE FAULT CURRENT	LV	LOW VOLTAGE
AFF	ABOVE FINISHED FLOOR		
AFG	ABOVE FINISHED GRADE	MC	METAL-CLAD
AH	AMPERE HOUR	MCA	MINIMUM CIRCUIT AMPS
AHJ	AUTHORITY HAVING JURISDICTION	MCB	MAIN CIRCUIT BREAKER
AIC	AMPERE INTERRUPTING CAPACITY	MCC	MOTOR CONTROL CENTER
AMP	AMPERE	MDP	MAIN DISTRIBUTION PANEL
ASC	AMPS SHORT CIRCUIT	MOCp	MAXIMUM OVERCURRENT PROTECTION
AT	AMPERE TRIP	MLO	MAIN LUGS ONLY
ATS	AUTOMATIC TRANSFER SWITCH	MT	MOUNT
BAT	BATTERY	MTD	MOUNTED
BC	BARE COPPER	MTG	MOUNTING
BFF	BELOW FINISH FLOOR	MTS	MANUAL TRANSFER SWITCH
BRKR	BREAKER		
BYP	BY PASS	NA	NOT APPLICABLE
		NEC	NATIONAL ELECTRICAL CODE
C	CONDUIT	NEMA	NATIONAL ELECTRICAL MANUFACTURERS ASSOCIATION
CAB	CABINET		
CAP	CAPACITY	NEUT OR N	NEUTRAL
CKT	CIRCUIT	NFPA	NATIONAL FIRE PROTECTION ASSOCIATION
CKT BRKR	CIRCUIT BREAKER		
CLF	CURRENT LIMITING FUSE	NIC	NOT IN CONTRACT
CPT	CONTROL POWER TRANSFORMER	NO	NORMALLY OPEN
CT	CURRENT TRANSFORMER	NTS	NOT TO SCALE
CU	COPPER		
CU FT	CUBIC FEET	OC	ON CENTER
CUR	CURRENT	OL	OVERLOAD
DC	DIRECT CURRENT		
DISC	DISCONNECT	PB	PANELBOARD
DISTR	DISTRIBUTION	PH	PHASE
DISTR PNL	DISTRIBUTION PANEL	PNL	PANEL
DMR SW	DIMMER SWITCH	PT	POTENTIAL TRANSFORMER
DN	DOWN	PWR	POWER
DPDT	DOUBLE POLE, DOUBLE THROW	REC	RECESSED
DPST	DOUBLE POLE, SINGLE THROW	RECPT	RECEPTACLE
DRSW	DOOR SWITCH		
DS	DISCONNECT SWITCH	SCC	SHORT CIRCUIT CAPACITY
EG	EQUIPMENT GROUND	TP	TWISTED PAIR
ELEV	ELEVATOR	TPS	TWISTED PAIR SHIELDED
EMT	ELECTRICAL METALLIC TUBING	TYP	TYPICAL
ENCL	ENCLOSURE		
EXIST	EXISTING	UFD	UNDERFLOOR DUCT
		UGND	UNDERGROUND
FLA	FULL LOAD AMPS	UL	UNDERWRITERS LABORATORY
FLEX	FLEXIBLE METALLIC CONDUIT	UON	UNLESS OTHERWISE NOTED
FU SW	FUSED SWITCH	UPS	UNINTERRUPTIBLE POWER SUPPLY
G	GROUND	V	VOLT
GFCI	GROUND FAULT CIRCUIT INTERRUPTER	VA	VOLT AMPERE
GTB	GROUND TERMINAL BOX	VAR	VOLT AMPERE REACTIVE
		VOLT	VOLTAGE
		W	WATT
		WP	WEATHERPROOF
		XFMR	TRANSFORMER

ELECTRICAL SYMBOLS - POWER PLAN

	MOTOR, SINGLE-PHASE
	MOTOR, THREE-PHASE
	TRANSFORMER, PLAN
	WYE CONNECTION
	DUCT, CELL FLOOR HEADER
	DUCT, TROLLEY
	DUCT, UNDERFLOOR JUNCTION BOX
	EARTH GROUND
	JUNCTION BOX
	LADDER CABLE TRAY
	BRANCH CIRCUIT HOMERUN. LINES INDICATE NUMBER OF CIRCUITS, NEUTRAL, AND SWITCH LEG CONDUCTORS. ONE SEPARATE GREEN GROUNDING CONDUCTOR SHALL BE PROVIDED FOR EACH HOMERUN; NOT SHOWN
	PULL BOX
	WIREWAY
	RIGID CONDUIT LINE = RC
	DIRECT BURIAL CABLE = DB
	POWER DUCT = P
	BUSWAY
	FLOOR OUTLET, DATA COMMUNICATION
	OUTLET, DATA COMMUNICATION
	PUSH BUTTON
	DISTRIBUTION PANEL
	LIGHTING PANEL
	PANELBOARD CABINET, FLUSH MOUNTED
	PANELBOARD CABINET, SURFACE MOUNTED
	RECEPTACLE, CLOCK HANGER
	RECEPTACLE, DUPLEX
	RECEPTACLE, DUPLEX ON EMERGENCY POWER
	RECEPTACLE, DUPLEX WITH GROUND FAULT CIRCUIT INTERRUPTER
	RECEPTACLE, QUADRAPLEX
	RECEPTACLE, SINGLE
	RECEPTACLE, SINGLE WITH SWITCH
	RECEPTACLE, SPECIAL PURPOSE A = 120V, 20A, 1 PHASE, 2-POLE, 3W, NEMA 5-20R. B = 208V, 20A, 1 PHASE, 2-POLE, 3W, NEMA 6-20R. C = 120V, 30A, 1 PHASE, 2-POLE, 3W, NEMA 5-30R. D = 208V, 30A, 1 PHASE, 2-POLE, 3W, NEMA 6-30R. E = 208V, 60A, 1 PHASE, 3-POLE, 4W, NEMA 14-60R. F = 208V, 30A, 3 PHASE, 3-POLE, 4W, NEMA 15-30R. G = 208V, 50A, 3 PHASE, 3 POLE, 4W, NEMA 15-30R. H = 208V, 60A, 3 PHASE, 3 POLE, 4W, NEMA 15-60R.
	RECEPTACLE, SWITCHED DUPLEX
	DROP CORD, SINGLE CONVENIENCE OUTLET, 3-WIRE, GROUNDING TYPE, 20A, W#12 CONDUCTORS IN FLEXIBLE CORD (CENTER LINE OF OUTLET: 6'-6" [1981mm] AFF. MINIMUM).
	ELECTRICAL STRIP MOLD (OUTLETS ON 2'-0" [610mm] CENTERS OR AS DESIGNATED ON DRAWINGS), MTD 3'-6" [1067mm] AFF OR AS INDICATED.
	3-GANG COMPARTMENT BOX IN FLOOR FOR TELEPHONE, DATA & RECEPTACLE.
	RELAY; LETTER INDICATES RELAY TYPE 50 = INSTANTANEOUS OVERCURRENT OR RATE-OF-RISE 51 = AC-TIME OVERCURRENT 67 = AC-DIRECTIONAL OVERCURRENT 86 = LOCK OUT

ELECTRICAL SYMBOLS - POWER PLAN

	DISCONNECT SWITCH, FUSED
	DISCONNECT SWITCH, UNFUSED
	STARTER, COMBINATION WITH DISCONNECT SWITCH
	STARTER OR MOTOR CONTROLLER
	VARIABLE FREQUENCY DRIVE
	CONDUIT TERMINATED 6" [152mm] AFF IN STANDARD BOX FOR EXTENSION TO EQUIPMENT AS DIRECTED.
	CONDUIT TERMINATED W/COUPLING (FLUSH W/FINISHED FLOOR) FOR EXTENSION TO EQUIPMENT AS DIRECTED.
	SWITCH F = FUSED SWITCH L = LOCK M = MANUAL MOTOR STARTING MP= MOTOR SNAP WITH PILOT LIGHT (THERMAL TYPE) PB= PUSH BUTTON STATION WP= WEATHER PROOF
	K = KEY OPERATED LM= LOW VOLTAGE MASTER MC= MOMENTARY CONTACT P = WITH PILOT LIGHT RC= REMOTE CONTROL X = EXPLOSION PROOF


ELECTRICAL SYMBOLS - DIAGRAM

	DELTA CONNECTION
	MOTOR, SINGLE-PHASE
	MOTOR, THREE-PHASE
	TRANSFORMER
	WYE CONNECTION
	EARTH GROUND
	JUNCTION BOX
	PULL BOX
	NORMALLY CLOSED RELAY CONTACT
	NORMALLY OPEN RELAY CONTACT
	FUSE WITH RATING
	MOLDED CASE CIRCUIT BREAKER
	LOW-VOLTAGE DRAWOUT AIR CIRCUIT BREAKER
	SWITCH AND FUSE UNIT
	FUSED DRAWOUT POTENTIAL TRANSFORMER
	RELAY 50 = INSTANTANEOUS OVERCURRENT OR RATE-OF-RISE 51 = AC-TIME OVERCURRENT 67 = AC-DIRECTIONAL OVERCURRENT 86 LOCKING OUT
	DISCONNECT SWITCH, FUSED
	DISCONNECT SWITCH, UNFUSED
	FUSIBLE LINK
	STARTER, COMBINATION WITH DISCONNECT SWITCH
	STARTER OR MOTOR CONTROLLER
	BATTERY
	METER
	AMMETER
	VOLTMETER
	WATTMETER
	WATT-HOUR METER

FULLY SPRINKLERED

<table><tr><td>0</td><td>ISSUED FOR CONSTRUCTION</td><td>06-09-2017</td></tr><tr><td>Revisions</td><td></td><td>Date</td></tr></table>	0	ISSUED FOR CONSTRUCTION	06-09-2017	Revisions		Date	CONSULTANTS:		ARCHITECT/ENGINEERS: FFE, Inc. 420 Springfield Pike Cincinnati OH, 45215 513-522-0956	Drawing Title ELECTRICAL LEGENDS	Project Title Upgrade UPS and AC in Computer Room	Project No. VA Project No. 539-18-202	Office of Construction and Facilities Management
0	ISSUED FOR CONSTRUCTION	06-09-2017											
Revisions		Date											
				Approved: Project Director	Location Cincinnati, Ohio	Building Number 1	Department of Veterans Affairs						
					Date 06/09/17	Drawn JK							
					Checked RG	Dwg. 2 of 13							

three inches = one foot
one and one-half inches = one foot
one inch = one foot
three-quarters inch = one foot
one-half inch = one foot
one-quarter inch = one foot
three-eighths inch = one foot
one-eighth inch = one foot



- GENERAL POWER NOTES:**
- A. ALL ELECTRIC WIRING & CONDUITS SHALL BE INSTALLED PER LOCAL CODES AND AS DIRECTED BY THE LOCAL ELECTRIC CODE OFFICIAL. VERIFY ALL REQUIREMENTS PRIOR TO ROUGH-IN.
 - B. SUPPLY ARC FAULT WARNING LABELS AS REQUIRED BY N.E.C. 110.18
 - C. ALL MULTI-WIRE CIRCUITS SHALL HAVE COMMON TRIP OVER-CURRENT PROTECTION DEVICES.
 - D. ROUTING OF CONDUIT IS ESTIMATED. FIELD VERIFICATION OF CONDUIT ROUTING & PULLBOX LOCATIONS IS REQUIRED.
 - E. PROVIDE FIRESTOPPING AT ALL RATED WALL PENETRATIONS - SEE PLANS FOR RATED WALLS.
 - F. PROVIDE ACOUSTICAL WALL SEALANT AT ALL OTHER WALL PENETRATIONS. CONTRACTOR TO PROTECT EXISTING INSTALLATIONS FROM DAMAGE. ANY DAMAGE TO EXISTING FACILITY WILL BE REPAIRED AT CONTRACTOR'S EXPENSE.

1 PARTIAL FIRST FLOOR ELECTRIC PLAN - EXISTING UPS POWER (REFERENCE ONLY)
SCALE: 1/8" = 1'-0"

FULLY SPRINKLERED

<table><tr><td>0</td><td>ISSUED FOR CONSTRUCTION</td><td>06-09-2017</td></tr><tr><td>Revisions</td><td></td><td>Date</td></tr></table>	0	ISSUED FOR CONSTRUCTION	06-09-2017	Revisions		Date	CONSULTANTS:	<p>ARCHITECT/ENGINEERS:</p> <p>FFE Inc. ENGINEERING & TECHNICAL SERVICES</p> <p>FFE, Inc. 420 Springfield Pike Cincinnati OH, 45215 513-522-0956</p>	Drawing Title	Project Title			Project No.		<p>Office of Construction and Facilities Management</p> <p>Department of Veterans Affairs</p>
	0	ISSUED FOR CONSTRUCTION	06-09-2017												
	Revisions		Date												
				PARTIAL FIRST FLOOR PLAN	Upgrade UPS and AC in Computer Room				VA Project No. 539-18-202						
Cincinnati, Ohio				Building Number 1											
Date 06/09/17				Checked RG	Drawn JK	Drawing Number EP101 Dwg. 3 of 13									

ELECTRICAL POWER THIRD FLOOR PLAN - PANEL EDPEQ3

SCALE: 1/4" = 1'-0"

CONSULTANTS:

ARCHITECT/ENGINEERS:

Drawing Title

PHASE 1 PARTIAL THIRD FLOOR PLAN

Approved: Project Director

Project Title

Upgrade UPS and AC in Computer Room

Location

Cincinnati, Ohio

Date

06/09/17

Checked

RG

Drawn

JK

Project No.

VA Project No. 539-18-202

Building Number

1

Drawing Number

EP102

Dwg. 4 of 13

Office of
Construction
and Facilities
Management



GENERAL POWER NOTES:

- ALL ELECTRIC WIRING & CONDUITS SHALL BE INSTALLED PER LOCAL CODES AND AS DIRECTED BY THE LOCAL ELECTRIC CODE OFFICIAL. VERIFY ALL REQUIREMENTS PRIOR TO ROUGH-IN.
- SUPPLY ARC FAULT WARNING LABELS AS REQUIRED BY N.E.C. 110.16.
- ALL MULTI-WIRE CIRCUITS SHALL HAVE COMMON TRIP OVER-CURRENT PROTECTION DEVICES.
- ROUTING OF CONDUIT IS ESTIMATED. FIELD VERIFICATION OF CONDUIT ROUTING & PULLBOX LOCATIONS IS REQUIRED.
- PROVIDE FIRESTOPPING AT ALL RATED WALL PENETRATIONS - SEE PLANS FOR RATED WALLS.
- PROVIDE ACOUSTICAL WALL SEALANT AT ALL OTHER WALL PENETRATIONS.
- CONTRACTOR TO PROTECT EXISTING INSTALLATIONS FROM DAMAGE. ANY DAMAGE TO EXISTING FACILITY WILL BE REPAIRED AT CONTRACTOR'S EXPENSE.

PHASING NOTES:

PHASE 1

- PROVIDE 100KVA UPS AND ASSOCIATED TRANSFORMER. INSTALL UPON 2" POURED CONCRETE PAD WITHIN MECHANICAL ROOM A3002.2. FURNISH ALL ASSOCIATED COMPONENTS AND PROVIDE INSTALLATION, PROGRAMMING, STARTUP, ASSOCIATED CONTROL WIRING AND ALL ASSOCIATED TERMINATIONS.
- PROVIDE 200A CIRCUIT BREAKER IN PANEL EDPEQ3. VERIFY CAPACITY. ROUTE FEEDER IN CONDUIT FROM NEW CIRCUIT BREAKER TO UPS.
- PROVIDE 125KVA, 480Y/208V/120V TRANSFORMER IN MECHANICAL ROOM A3002.2.
- PROVIDE 600V 200A 3P NON-FUSED DISCONNECT (14,000AIC RATED). ROUTE CONDUIT AND WIRE TO SERVE TR-UPS2 PRIMARY.
- PROVIDE CONDUIT AND WIRE FROM TRANSFORMER TO UPS INPUT BREAKER.
- PROVIDE CONDUIT AND WIRE FROM UPS SHUNT TRIP OUTPUT BREAKER TO DISTRIBUTION PANELS IN ROOM A4037C ON THE 4TH FLOOR. REFER TO SHEET EP103.


ABBREVIATIONS

B.O.C. = BOTTOM OF CEILING
B.O.S. = BOTTOM OF STRUCTURE

CABLE SCHEDULE				
FROM	TO	CABLE SIZE	CABLE TYPE	CABLE LENGTH
EDPEQ3 PANEL	UPS2	REFER TO SINGLE LINE	THWN-2	35'
UPS2	TR-UPS2	REFER TO SINGLE LINE	THWN-2	25'
TR-UPS2 DISCONNECT	UPS2 PANEL 1	REFER TO SINGLE LINE	THWN-2	210'
UPS2 PANEL 1	UPS2 PANEL 2	REFER TO SINGLE LINE	THWN-2	5'

FULLY SPRINKLERED

three inches = one foot
one and one-half inches = one foot
one inch = one foot
three-quarters inch = one foot
one-half inch = one foot
three-eighths inch = one foot
one-quarter inch = one foot
one-eighth inch = one foot



1 PHASE 1 FOURTH FLOOR COMPUTER ROOM POWER PLAN
SCALE: 1/4" = 1'-0"

GENERAL POWER NOTES:

- A. ALL ELECTRIC WIRING & CONDUITS SHALL BE INSTALLED PER LOCAL CODES AND AS DIRECTED BY THE LOCAL ELECTRIC CODE OFFICIAL. VERIFY ALL REQUIREMENTS PRIOR TO ROUGH-IN.
B. SUPPLY ARC FAULT WARNING LABELS AS REQUIRED BY N.E.C. 110.16.
C. ALL MULTI-WIRE CIRCUITS SHALL HAVE COMMON TRIP OVER-CURRENT PROTECTION DEVICES.
D. ROUTING OF CONDUIT IS ESTIMATED. FIELD VERIFICATION OF CONDUIT ROUTING & PULLBOX LOCATIONS IS REQUIRED.
E. PROVIDE FIRESTOPPING AT ALL RATED WALL PENETRATIONS - SEE PLANS FOR RATED WALLS.
F. PROVIDE ACOUSTICAL WALL SEALANT AT ALL OTHER WALL PENETRATIONS.
CONTRACTOR TO PROTECT EXISTING INSTALLATIONS FROM DAMAGE. ANY DAMAGE TO EXISTING FACILITY WILL BE REPAIRED AT CONTRACTOR'S EXPENSE.

PHASING NOTES:


PHASE 1

1. PROVIDE AND INSTALL NEW DISTRIBUTION PANEL AND PANELBOARD AS INDICATED ON EP103.
2. PROVIDE AND INSTALL CONDUIT AND WIRE FROM UPS OUTPUT BREAKER TO NEW DISTRIBUTION PANELS AS INDICATED ON EP102.
3. PROVIDE AND INSTALL APPROXIMATELY 24' LONG SECTIONS OF UNISTRUT TO SUPPORT AND ORGANIZE THE POWER CABLES. UNISTRUT IS TO BE SUPPORTED FROM THE RAISED FLOOR SUPPORTS. INSTALL ON APPROXIMATELY 4'-0" CENTERS.

FULLY SPRINKLERED

1	ADDENDUM 1	11-03-2017
0	ISSUED FOR CONSTRUCTION	06-09-2017
Revisions		Date

CONSULTANTS:



ARCHITECT/ENGINEERS:



FFE, Inc.
420 Springfield Pike
Cincinnati OH, 45215
513-522-0956

Drawing Title

POWER PLAN - PHASE 1 PARTIAL
FOURTH FLOOR IT ROOM A437C

Approved: Project Director

Project Title

Upgrade UPS and AC in
Computer Room

Location

Cincinnati, Ohio

Date

06/09/17

Checked

RG

Drawn

JK

Project No.

VA Project No. 539-18-202

Building Number

1

Drawing Number

EP103

Dwg. 5 of 13

Office of
Construction
and Facilities
Management



three inches = one foot
one and one-half inches = one foot
one inch = one foot
three-quarters inch = one foot
one-half inch = one foot
one-quarter inch = one foot
three-eighths inch = one foot
one-eighth inch = one foot

GENERAL POWER NOTES:

- A. ALL ELECTRIC WIRING & CONDUITS SHALL BE INSTALLED PER LOCAL CODES AND AS DIRECTED BY THE LOCAL ELECTRIC CODE OFFICIAL. VERIFY ALL REQUIREMENTS PRIOR TO ROUGH-IN.
B. SUPPLY ARC FAULT WARNING LABELS AS REQUIRED BY N.E.C. 110.16
C. ALL MULTI-WIRE CIRCUITS SHALL HAVE COMMON TRIP OVER-CURRENT PROTECTION DEVICES.
D. ROUTING OF CONDUIT IS ESTIMATED. FIELD VERIFICATION OF CONDUIT ROUTING & PULLBOX LOCATIONS IS REQUIRED.
E. PROVIDE FIRESTOPPING AT ALL RATED WALL PENETRATIONS. SEE PLANS FOR RATED WALLS.
F. PROVIDE ACOUSTICAL WALL SEALANT AT ALL OTHER WALL PENETRATIONS.
CONTRACTOR TO PROTECT EXISTING INSTALLATIONS FROM DAMAGE. ANY DAMAGE TO EXISTING FACILITY WILL BE REPAIRED AT CONTRACTOR'S EXPENSE.

PHASING NOTES:

PHASE 2

1. PROVIDE AND INSTALL NEW RACK AUTO TRANSFER SWITCHES AND POWER DISTRIBUTION UNITS IN EACH RACK. (SEE HEX NOTE 1 ON PLANS)
2. PROVIDE AND INSTALL NEW CABLE FROM PANELS UPS2-1 AND UPS2-2 TO EACH RACK ATS IN ACCORDANCE WITH THE ASSOCIATED PANEL SCHEDULE. INSTALL NEW POWER CIRCUITS IN A NEAT AND ORGANIZED MANNER. SECURE TO NEW CABLE SUPPORTS USING CABLE ACCESSORIES THAT ARE EITHER METAL OR THAT ARE LISTED AS HAVING LOW SMOKE OR HEAT RELEASE PROPERTIES. CONNECT NEW CIRCUITS TO ATS SECONDARY INPUT. (SEE HEX NOTE 2 ON PLANS)
3. VERIFY SECONDARY POWER IS AVAILABLE AT EACH ATS. (SEE HEX NOTE 3 ON PLANS)
4. CONNECT CONTROL CIRCUIT FROM EACH ATS AND EACH PDU TO LOCAL NETWORK. (SEE HEX NOTE 4 ON PLANS)
5. INSTALL ATS AND PDU MONITORING SOFTWARE IN HMI DESIGNATED BY VA IT DEPARTMENT. (SEE HEX NOTE 5 ON PLANS)
6. VERIFY CONTROL AND POWER FUNCTIONS FOR EACH ATS AND EACH PDU. (SEE HEX NOTE 6 ON PLANS)
7. COORDINATE WITH VA IT DEPARTMENT FOR SEQUENCING OF SWITCHING RACK EQUIPMENT OVER TO NEW RACK PDUs. (SEE HEX NOTE 7 ON PLANS)
8. AS EACH DEVICE IS ADDED TO A PDU, CHECK THE PDU POWER METER TO ENSURE THE CIRCUIT IS NOT OVERLOADED. IF THE LOAD EXCEEDS 80% OF THE CAPACITY OF THE CIRCUIT, ADD AN ADDITIONAL CIRCUIT INCLUDING ATS AND PDU. FOR BIDDING PURPOSES, ASSUME NO MORE THAN TWO ADDITIONAL 120V, 30 AMP CIRCUITS. (SEE HEX NOTE 8 ON PLANS)
9. RACK 3 POWER FEED FROM UPS1 ONLY. EXISTING TO REMAIN. (SEE HEX NOTE 9 ON PLANS)

UPS2 PANELS 1 AND 2 CABLE SCHEDULE						
ATS NAME	VOLTAGE	PANEL	CIRCUIT	RECEPTACLE	CABLE SIZE	CABLE TYPE CABLE LENGTH
RACK 1 ATS-A	208V	UPS2 PANEL 1	21, 23	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 47' - 10"
RACK 1 ATS-B	208V	UPS2 PANEL 1	37,39	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 47' - 2"
RACK 2 ATS-A	208V	UPS2 PANEL 1	30, 32	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 45' - 10"
RACK 2 ATS-B	208V	UPS2 PANEL 2	18, 20	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 44' - 11"
RACK 4 ATS-A	120V	UPS2 PANEL 1	19	NEMA L5-20	(2) #12 AWG / #10 GND	MC 36' - 4"
RACK 5 ATS-A	208V	UPS2 PANEL 1	34, 36	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 26' - 1"
RACK 5 ATS-B	208V	UPS2 PANEL 2	39, 41	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 26' - 4"
RACK 6 ATS-A	120V	UPS2 PANEL 1	20	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 27' - 8"
RACK 6 ATS-B	208V	UPS2 PANEL 2	36, 38	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 28' - 11"
RACK 7 ATS-A	120V	UPS2 PANEL 2	22	NEMA L5-20	(2) #12 AWG / #10 GND	MC 30' - 0"
RACK 7 ATS-B	208V	UPS2 PANEL 1	24, 26	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 30' - 0"
RACK 7 ATS-C	120V	UPS2 PANEL 1	6	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 30' - 7"
RACK 7 ATS-D	120V	UPS2 PANEL 2	5	NEMA L5-20	(2) #12 AWG / #10 GND	MC 30' - 7"
RACK 8 ATS	120V	UPS2 PANEL 2	3	NEMA L5-20	(2) #12 AWG / #10 GND	MC 31' - 9"
RACK 9 ATS-A	120V	UPS2 PANEL 2	21	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 40' - 0"
RACK 9 ATS-B	120V	UPS2 PANEL 1	27	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 40' - 0"
RACK 9 ATS-C	120V	UPS2 PANEL 1	11	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 40' - 0"
RACK 9 ATS-D	120V	UPS2 PANEL 2	24	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 40' - 0"
RACK 10 ATS-A	208V	UPS2 PANEL 1	8, 10	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 37' - 4"
RACK 10 ATS-B	208V	UPS2 PANEL 2	4, 6	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 36' - 7"
RACK 11 ATS-A	208V	UPS2 PANEL 1	8, 10	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 35' - 3"
RACK 11 ATS-B	208V	UPS2 PANEL 2	4, 6	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 34' - 5"
RACK 12 ATS-A	120V	UPS2 PANEL 1	2	NEMA L5-20	(2) #12 AWG / #10 GND	MC 33' - 3"
RACK 12 ATS-B	120V	UPS2 PANEL 2	26	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 33' - 3"
RACK 12 ATS-C	120V	UPS2 PANEL 1	4	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 33' - 3"
RACK 14 ATS	120V	UPS2 PANEL 2	2	NEMA L5-20	(2) #12 AWG / #10 GND	MC 22' - 11"
RACK 15 ATS	120V	UPS2 PANEL 2	14	NEMA L5-20	(2) #12 AWG / #10 GND	MC 20' - 0"
RACK 16 ATS-A	208V	UPS2 PANEL 1	40, 42	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 9' - 5"
RACK 16 ATS-B	120V	UPS2 PANEL 1	7	NEMA L5- 20	(2) #12 AWG / #10 GND	MC 9' - 5"
RACK 16 ATS-C	208V	UPS2 PANEL 2	17, 19	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 9' - 5"
RACK 16 ATS-D	120V	UPS2 PANEL 2	16	NEMA L5-20	(2) #12 AWG / #10 GND	MC 9' - 5"
RACK 17 ATS	120V	UPS2 PANEL 2	23	NEMA L5-20	(2) #12 AWG / #10 GND	MC 7' - 3"
RACK 19 ATS-A	208V	UPS2 PANEL 2	7, 9	NEMA L6-20	(2) #12 AWG / #10 GND	MC 9' - 10"
RACK 19 ATS-B	208V	UPS2 PANEL 1	13, 15	NEMA L6-20	(2) #12 AWG / #10 GND	MC 9' - 10"
RACK 19 ATS-C	208V	UPS2 PANEL 2	31, 33	NEMA L6-20	(2) #12 AWG / #10 GND	MC 9' - 10"
RACK 19 ATS-D	120V	UPS2 PANEL 1	9	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 9' - 10"
RACK 20 ATS-A	208V	UPS2 PANEL 1	16, 18	NEMA L6-20	(2) #12 AWG / #10 GND	MC 12' - 0"
RACK 20 ATS-B	208V	UPS2 PANEL 2	28, 30	NEMA L6-20	(2) #12 AWG / #10 GND	MC 12' - 0"
RACK 20 ATS-C	208V	UPS2 PANEL 2	35, 37	NEMA L6-20	(2) #12 AWG / #10 GND	MC 12' - 0"
RACK 21 ATS-A	120V	UPS2 PANEL 1	25	NEMA L5-20	(2) #12 AWG / #10 GND	MC 13' - 11"
RACK 21 ATS-B	208V	UPS2 PANEL 1	31, 33	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 13' - 11"
RACK 21 ATS-C	208V	UPS2 PANEL 2	32, 34	NEMA L6-30	(2) #10 AWG / # 8 GND	MC 13' - 11"
RACK 22 ATS-A	120V	UPS2 PANEL 1	28	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 15' - 10"
RACK 22 ATS-B	120V	UPS2 PANEL 2	22	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 15' - 10"
RACK 23 ATS-A	120V	UPS2 PANEL 1	28	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 17' - 10"
RACK 23 ATS-B	120V	UPS2 PANEL 2	22	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 17' - 10"
RACK 24 ATS	120V	UPS2 PANEL 2	8	NEMA L5-20	(2) #12 AWG / #10 GND	MC 21' - 2"
RACK 25 ATS-A	120V	UPS2 PANEL 1	17	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 23' - 5"
RACK 25 ATS-B	120V	UPS2 PANEL 2	29	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 23' - 5"
RACK 25 ATS-C	120V	UPS2 PANEL 2	25	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 23' - 5"
RACK 25 ATS-D	120V	UPS2 PANEL 2	15	NEMA L5-30	(2) #10 AWG / # 8 GND	MC 23' - 5"

PHASE 2 FOURTH FLOOR COMPUTER ROOM POWER PLAN

SCALE: 1/4" = 1'-0"

CONSULTANTS:

ARCHITECT/ENGINEERS:



FFE, Inc.
420 Springfield Pike
Cincinnati OH, 45215
513-522-0956



Drawing Title

POWER PLAN - PHASE 2 PARTIAL
FOURTH FLOOR IT ROOM A437C

Approved: Project Director

Project Title

Upgrade UPS and AC in
Computer Room

Location

Cincinnati, Ohio

Date

06/09/17

Checked

RG

Drawn

JK

Project No.

VA Project No. 539-18-202

Building Number

1

Drawing Number

EP104

Dwg. 6 of 13

Office of
Construction
and Facilities
Management



FULLY SPRINKLERED

three inches = one foot

one and one-half inches = one foot

one inch = one foot


three-quarters inch = one foot

one-half inch = one foot

three-eighths inch = one foot

one-quarter inch = one foot

one-eighth inch = one foot



② PHASE 3 FOURTH FLOOR COMPUTER ROOM POWER PLAN
SCALE: 1/4" = 1'-0"

GENERAL POWER NOTES:




- ALL ELECTRIC WIRING & CONDUITS SHALL BE INSTALLED PER LOCAL CODES AND AS DIRECTED BY THE LOCAL ELECTRIC CODE OFFICIAL. VERIFY ALL REQUIREMENTS PRIOR TO ROUGH-IN.
- SUPPLY ARC FAULT WARNING LABELS AS REQUIRED BY N.E.C. 110.16.
- ALL MULTI-WIRE CIRCUITS SHALL HAVE COMMON TRIP OVER-CURRENT PROTECTION DEVICES.
- ROUTING OF CONDUIT IS ESTIMATED. FIELD VERIFICATION OF CONDUIT ROUTING & PULLBOX LOCATIONS IS REQUIRED.
- PROVIDE FIRESTOPPING AT ALL RATED WALL PENETRATIONS - SEE PLANS FOR RATED WALLS.
- PROVIDE ACOUSTICAL WALL SEALANT AT ALL OTHER WALL PENETRATIONS.
- CONTRACTOR TO PROTECT EXISTING INSTALLATIONS FROM DAMAGE. ANY DAMAGE TO EXISTING FACILITY WILL BE REPAIRED AT CONTRACTOR'S EXPENSE.


PHASING NOTES:

PHASE 3

- AFTER RACK EQUIPMENT IS SWITCHED OVER TO UPS2 RECONFIGURE UPS1 CIRCUITS TO MATCH NEW SCHEDULE ON SHEET EP02.
- ROUTE UPS1 WIRING IN A NEAT AND ORGANIZED MANNER. SECURE TO NEW CABLE SUPPORTS USING CABLE ACCESSORIES THAT ARE EITHER METAL OR THAT ARE LISTED AS HAVING LOW SMOKE OR HEAT RELEASE PROPERTIES. (EXHIBIT A MAXIMUM PEAK OPTICAL DENSITY OF 0.5 OR LESS, AN AVERAGE OPTICAL DENSITY OF 0.15 OR LESS, AND A PEAK HEAT RELEASE RATE OF 100KW OR LESS WHEN TESTED IN ACCORDANCE WITH ANSI/UL 2043-2008)
- REMOVE UNUSED RECEPTACLES AND CABLES. INSTALL NEW RECEPTACLES AND CONNECT TO NEW RACK ATS UNITS.
- VERIFY ATS SWITCHES TO PRIMARY POWER WHEN UPS1 CIRCUIT IS ENERGIZED.
- CLOSE ALL FLOOR PENETRATIONS WITH 1" THICK, FIRE RETARDANT, FLEXIBLE FOAM SHEETING, FOAM TO MEET UL94, HF1 RATING.


FULLY SPRINKLERED

			CONSULTANTS:						ARCHITECT/ENGINEERS:			Drawing Title			Project Title			Project No.			<div>Office of Construction and Facilities Management</div> <div> Department of Veterans Affairs</div>		
						 <p>FFE, Inc. 420 Springfield Pike Cincinnati OH, 45215 513-522-0956</p>			POWER PLAN - PHASE 3 PARTIAL FOURTH FLOOR IT ROOM A437C			Upgrade UPS and AC in Computer Room			VA Project No. 539-18-202			Building Number 1					
												Location Cincinnati, Ohio			Drawing Number EP105			Dwg. 7 of 13					
0 ISSUED FOR CONSTRUCTION 06-09-2017									Approved: Project Director			Date 06/09/17			Checked RG			Drawn JK					












FULLY SPRINKLERED


[illegible]

 Department of
Veterans Affairs

FULLY SPRINKLERED



1 FLOOR SLAB PENETRATION DETAIL
NTS




2 CONDUIT TRAPEZE MOUNTING DETAIL

EXISTING UPS1 PANELS 1 AND 2 CABLE SCHEDULE							
RACK NUMBER	VOLTAGE	PANEL	CIRCUIT	RECEPTACLE	CABLE SIZE	CABLE TYPE	CABLE LENGTH
RACK 1	208V	EX. PANEL #1	25, 27	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	47'-10"
RACK 1	208V	EX. PANEL #1	26, 28	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	47'-2"
RACK 2	208V	EX. PANEL #1	30, 32	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	45'-10"
RACK 2	208V	EX. PANEL #2	33, 35	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	44'-11"
RACK 3	208V	EX. PANEL #1	38, 40	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	43'-6"
RACK 4	120V	EX. PANEL #1	20	NEMA L5-20	(2) #12 AWG / #10 GND	MC	36'-4"
RACK 5	208V	EX. PANEL #1	37, 39	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	26'-1"
RACK 5	208V	EX. PANEL #2	11, 13	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	26'-4"
RACK 6	120V	EX. PANEL #1	13	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	27'-8"
RACK 6	208V	EX. PANEL #2	25, 27	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	28'-11"
RACK 7	120V	?	?	NEMA L5-20	(2) #12 AWG / #10 GND	MC	30'-0"
RACK 7	208V	EX. PANEL #1	33, 35	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	30'-0"
RACK 7	120V	EX. PANEL #1	19	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	30'-7"
RACK 7	120V	EX. PANEL #2	19	NEMA L5-20	(2) #12 AWG / #10 GND	MC	30'-7"
RACK 8	120V	E4A	2	NEMA L5-20	(2) #12 AWG / #10 GND	MC	31'-9"
RACK 9	120V	EX. PANEL #1	14	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	40'-0"
RACK 9	120V	EX. PANEL #2	14	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	40'-0"
RACK 9	120V	EX. PANEL #1	10	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	40'-0"
RACK 9	120V	EX. PANEL #2	10	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	40'-0"
RACK 10	208V	EX. PANEL #1	34, 36	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	37'-4"
RACK 10	208V	EX. PANEL #2	34, 36	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	36'-7"
RACK 11	208V	EX. PANEL #1	34, 36	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	35'-3"
RACK 11	208V	EX. PANEL #2	34, 36	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	34'-5"
RACK 12	120V	EX. PANEL #1	24	NEMA L5-30	(2) #12 AWG / #10 GND	MC	33'-3"
RACK 12	120V	EX. PANEL #2	37	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	33'-3"
RACK 12	120V	EX. PANEL #1	7	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	33'-3"
RACK 14	120V	EX. PANEL #2	16	NEMA L5-20	(2) #12 AWG / #10 GND	MC	22'-11"
RACK 15	120V	EX. PANEL #2	18	NEMA L5-20	(2) #12 AWG / #10 GND	MC	20'-0"
RACK 16	208V	EX. PANEL #1	6, 8	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	9'-5"
RACK 16	120V	EX. PANEL #1	17	NEMA L5-20	(2) #12 AWG / #10 GND	MC	9'-5"
RACK 16	208V	EX. PANEL #2	6, 8	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	9'-5"
RACK 16	120V	EX. PANEL #2	17	NEMA L5-20	(2) #12 AWG / #10 GND	MC	9'-5"
RACK 17	120V	EX. PANEL #2	24	NEMA L5-20	(2) #12 AWG / #10 GND	MC	7'-3"
RACK 17	120V	E4A	2	NEMA L5-20	(2) #12 AWG / #10 GND	MC	7'-3"
RACK 19	208V	EX. PANEL #1	1, 3	NEMA L6-20	(2) #12 AWG / #10 GND	MC	9'-10"
RACK 19	208V	EX. PANEL #2	1, 3	NEMA L6-20	(2) #12 AWG / #10 GND	MC	9'-10"
RACK 19	208V	EX. PANEL #2	39, 41	NEMA L6-20	(2) #12 AWG / #10 GND	MC	9'-10"
RACK 19	120V	EX. PANEL #1	16	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	9'-10"
RACK 20	208V	EX. PANEL #1	2, 4	NEMA L6-20	(2) #12 AWG / #10 GND	MC	12'-0"
RACK 20	208V	EX. PANEL #2	2, 4	NEMA L6-20	(2) #12 AWG / #10 GND	MC	12'-0"
RACK 20	208V	EX. PANEL #2	40, 42	NEMA L6-20	(2) #12 AWG / #10 GND	MC	12'-0"
RACK 21	120V	EX. PANEL #1	15	NEMA L5-20	(2) #12 AWG / #10 GND	MC	13'-11"
RACK 21	208V	EX. PANEL #1	29, 31	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	13'-11"
RACK 21	208V	EX. PANEL #2	29, 31	NEMA L6-30	(2) #10 AWG / # 8 GND	MC	13'-11"
RACK 22	120V	EX. PANEL #1	12	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	15'-10"
RACK 22	120V	EX. PANEL #2	12	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	15'-10"
RACK 23	120V	EX. PANEL #1	12	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	17'-10"
RACK 23	120V	EX. PANEL #2	12	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	17'-10"
RACK 24	120V	EX. PANEL #2	22	NEMA L5-20	(2) #12 AWG / #10 GND	MC	21'-2"
RACK 25	120V	EX. PANEL #1	9	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	23'-5"
RACK 25	120V	EX. PANEL #2	7	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	23'-5"
RACK 25	120V	EX. PANEL #2	9	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	23'-5"
RACK 25	120V	EX. PANEL #2	20	NEMA L5-30	(2) #10 AWG / # 8 GND	MC	23'-5"

[illegible]

CONSULTANTS:



ARCHITECT/ENGINEERS:



FFE, Inc.
420 Springfield Pike
Cincinnati OH, 45215
513-522-0956

Drawing Title

ELECTRICAL DETAILS

Approved: Project Director

Project Title

Upgrade UPS and AC in Computer Room

Location

Cincinnati, Ohio

Date

☒ Checked☒ Checked

Drawn

Drawn

Project No.	VA Project No.	539-18-202
-------------	----------------	------------

Building Number
1

Drawing Number

EP501

Dwg. 10 of 13

Office of
Construction
and Facilities
Management



FULLY SPRINKLERED

three inches = one foot
one and one-half inches = one foot
one inch = one foot
three-quarters inch = one foot
one-half inch = one foot
three-eighths inch = one foot
one-quarter inch = one foot
one-eighth inch = one foot

A
B
C
D
E
F


Branch Panel: EX. PANEL #1													
Location: Supply From: EXISTING 80kVA UPS1 Mounting: Surface Enclosure: Type 1				Volts: 120/208 Wye Phases: 3 Wires: 4				A.I.C. Rating: 25 Mains Type: Mains Rating: 225 A MCB Rating:					
Notes:													
CKT	Circuit Description	Trip	Poles	A		B		C		Poles	Trip	Circuit Description	CKT
1	Rack #19	20 A	2	676 VA	676 VA					2	20 A	Rack #20	2
3						676 VA	676 VA						4
5	Space	--	--					0 VA	1014...				6
7	Rack #12, OPEN	30 A	1	676 VA	1014...					2	30 A	Rack #16	8
9	Rack #25	30 A	1			676 VA	676 VA			1	30 A	Rack #9, OPEN	10
11	Spare	30 A	1					0 VA	676 VA	1	30 A	Rack #22 & Rack #23	12
13	Rack #6 (1 USED) & Rack #6 (1 OPEN)	30 A	1	676 VA	676 VA					1	30 A	Rack #9 (2 USED)	14
15	Rack #21	20 A	1			676 VA	676 VA			1	30 A	Rack #19, OPEN	16
17	Rack #16	20 A	1					450 VA	0 VA	1	20 A	Spare	18
19	Rack 7, OPEN	20 A	1	450 VA	450 VA					1	20 A	Rack #4	20
21	Spare	20 A	1			0 VA	450 VA			1	20 A	Test Bench	22
23	Console	20 A	1					450 VA	450 VA	1	20 A	Rack # 12	24
25													26
27	Rack #1	30 A	2	1014...	1014...					2	30 A	Rack #1	28
29						1014...	1014...						30
31	Rack #21	30 A	2	1014...	1014...			1014...	1014...	2	30 A	Rack #2	32
33						1014...	1014...						34
35	Rack #7	30 A	2					1014...	1014...	2	30 A	Rack #10 & Rack #11	36
37													38
39	Rack #5	30 A	2	1014...	3381...					2	100 A	Rack #3	40
41	Spare	20 A	1			1014...	3381...	0 VA	0 VA	1	20 A	Spare	42
Total Load:				13745 VA		12957 VA		7096 VA					
Total Amps:				122 A		115 A		59 A					
Legend:													
Load Classification		Connected Load		Demand Factor		Estimated Demand		Panel Totals					
Computer Receptacle		33798 VA		100.00%		33798 VA		Total Conn. Load: 33798 VA					
								Total Est. Demand: 33798 VA					
								Total Conn.: 94 A					
								Total Est. Demand: 94 A					
Notes:													

Branch Panel: EX. PANEL #2														
Location: Supply From: EXISTING 80kVA UPS1 Mounting: Surface Enclosure: Type 1				Volts: 120/208 Wye Phases: 3 Wires: 4				A.I.C. Rating: 25 Mains Type: Mains Rating: 225 A MCB Rating:						
Notes:														
CKT	Circuit Description	Trip	Poles	A		B		C		Poles	Trip	Circuit Description	CKT	
1	Rack #19	20 A	2	676 VA	676 VA					2	20 A	Rack #20	2	
3						676 VA	676 VA						4	
5	Space	--	--					0 VA	1014...				6	
7	Rack #25 (1 USED) & Rack #25 (1 OPEN)	30 A	1	676 VA	1014...					2	30 A	Rack #16	8	
9		30 A	1			676 VA	676 VA			1	30 A	Rack #9, OPEN	10	
11		30 A	1					1014...	676 VA	1	30 A	Rack #22 & Rack #23	12	
13	Rack #5	30 A	2	1014...	676 VA					1	20 A	Rack #9 (1 USED) Rack #9 (1 OPEN)	14	
15	Spare	30 A	1			0 VA	450 VA			1	20 A	Rack #14	16	
17	Rack #16	20 A	1					450 VA	450 VA	1	20 A	Rack #15	18	
19	Rack 7, OPEN	20 A	1	450 VA	450 VA					1	20 A	Rack #25, OPEN	20	
21	Spare	20 A	1			0 VA	450 VA			1	20 A	Rack #24	22	
23	Test Bench	20 A	1					450 VA	450 VA	1	20 A	Rack #17	24	
25													26	
27	Rack #6	30 A	2	1014...	1014...					2	30 A	Sprint EL TEK Rect. 11&12	28	
29						1014...	1014...						30	
31	Rack #21	30 A	2	1014...	1014...				1014...	1014...	2	30 A	Sprint EL TEK Rect. 15&16	32
33						1014...	1014...						34	
35	Rack #2	30 A	2					1014...	1014...				36	
37	Rack #12 (1 USED) & Rack #12 (1 OPEN)	30 A	1	676 VA	0 VA					--	--	Space	38	
39						676 VA	676 VA						40	
41	Rack #19	20 A	2					676 VA	676 VA	2	20 A	Rack #20	42	
Total Load:				10364 VA		9012 VA		9912 VA						
Total Amps:				88 A		75 A		84 A						
Legend:														
Load Classification		Connected Load		Demand Factor		Estimated Demand		Panel Totals						
Computer Receptacle		29288 VA		100.00%		29288 VA		Total Conn. Load: 29288 VA						
								Total Est. Demand: 29288 VA						
								Total Conn. Current: 81 A						
								Total Est. Demand Current: 81 A						
Notes:														

FULLY SPRINKLERED


0	ISSUED FOR CONSTRUCTION	06-09-2017
Revisions		Date

CONSULTANTS:



ARCHITECT/ENGINEERS:

FFE, Inc.
420 Springfield Pike
Cincinnati OH, 45215
513-522-0956



Drawing Title

EXISTING UPS1 POWER PANEL SCHEDULES

Approved: Project Director

Project Title

Upgrade UPS and AC in Computer Room

Location

Cincinnati, Ohio

Date

06/09/17

Checked

RG

Drawn

JK

Project No.

539-18-202

Building Number

1

Drawing Number

EP601

Dwg. 11 of 13

Office of Construction and Facilities Management
Department of Veterans Affairs

1

2

3

4


5

6

7

8

9



1. PROVIDE CIRCUIT BREAKER FULLY RATED FOR PANELBOARD AMPERES
INTERRUPTING CURRENT, (AIC)

NEW WORK, PROVIDE NEW CIRCUIT BREAKER IN AVAILABLE SPACE.

DESIGN DEVELOPMENT - NOT FOR CONSTRUCTION
FULLY SPRINKLERED

[illegible]

