Department of	Veterans Affairs
---------------	------------------

Palo Alto

Building 100

Catheterization Lab Renovation

Amendment 1 - 9/5/14

ARCHITECTURAL				
Sheet	Detail			
No.	No.	View Name	Description of Change	
AS1-01		1 LEVEL 2 - DEMOLITION PLAN	Clarified equipment to be relocated.	
AS1-02		1 LEVEL 2 - DEMOLITION REFLECTED CEILING PLAN	Clarified ceiling type to be demolished.	
AS1-14		1 LEVEL 5 - ROOF	Relocated enclosure for water softener.	
AS1-14		1 LEVEL 5 - ROOF	Added duct support.	
AS3-11		1 BUILDING SECTION - AREA OF WORK	Clarified section symbol.	
AS4-11	5	4 LEVEL 2 - TEMP. CLEAN SUPPLY ROOM PLAN	Revised wall tag.	

Added door tag.

Added wall tag.
Revised wall tag.

Revised wall tag.

Added partition type.

Clarified partition type.

Revised detail.

1 LEVEL 2 - HYBRID OR NEW CONSTRUCTION

1 LEVEL 2 - HYBRID OR NEW CONSTRUCTION

1 LEVEL 2 - HYBRID OR NEW CONSTRUCTION

1 LEVEL 2 - CATH LAB NEW CONSTRUCTION

20 MEMBRANE ROOFING - SLEEPER

PARTITION SCHEDULE

PARTITION SCHEDULE

AS4-21

AS4-21

AS4-21

AS4-31

AS5-11

AS6-15

AS6-15

BUEHLER & BUEHLER STRUCTURAL ENGINEERS, INC.

VA Palo Alto Cath Lab - Amendment 1 Changes

Structural

SS121

Notation has been added to the Second Floor Framing Plan clarifying the extent and depth of the new slab depression for the GE Monopour system.

SS124

Mechanical unit locations have been shifted to match the Mechanical revisions. Structural blocking beam locations have been revised accordingly.

Calculations:

Mechanical unit anchorage calculations and checks of the existing beam capacities have been revised for the new equipment weights and locations.

Department of Veterans Affairs					
Palo Alto					
Building 100					
Catheterization Lab Renovation					
Amendment 1 - 9/5/14					
Sheet/Page Number	Drawing Name	Description of Change			
MECHANICAL					
Specification 13042					
M002	Mechanical Schedules	Schedules revised			
M003	Mechanical Schedules	Schedules revised			
M102	Partial Second Floor HVAC Plan	SS duct added			
M103	Partial Third and Fourth Floor HVAC Plan	SS duct added and equipment revised			
M105	Partial Roof HVAC Plan	SS duct added and equipment revised			
MP104	Partial Fourth Floor Piping Plan	Pipe routing revised			
M503	Mechanical Details	Detail 12 revised			
M504	Mechanical Details	Detail 1, 2, and 7 revised			
M601	Mechanical Riser Diagram	Heat Recovery Single Line revised			
MI703	Mechanical Controls	AHU revised			
PLUMBING					
P105	Partial Roof Plumbing Plan	Water softener relocated			
ELECTRICAL					
E002	Electrical Lighting Schedules	Schedules revised			
E601	Electrical Single Line Diagram	Diagrams Revised			
E701	Electrical Panel Schedules	Notes and Loads Revised			
E702	Electrical Panel Schedules	Notes and Loads Revised			
EL102	Phase 2 - Hybrid OR Lighting Plan	Lighting Revised			
EL103	Phase 3 - Cath Lab Lighting Plan	Lighting Revised			
EP102	Phase 2 - Hybrid OR Power Plan	CSFDs added			
EP103	Phase 3 - Cath Lab Power Plan	Med Gas Alarm Panel Connection added			