

VTs LISTING
for
VISN 08 VISN-wide VTs Service Contract

BAY PINES HEALTHCARE SYSTEM									
Vertical Transport Systems									
Item NO.	Car NO.	Location	Service Type	System Type	Floors Served	Year Acq.	Mfgr	Capacity (lbs)	Date of next Load Test required
1	CT51511(P1)	Bldg1	Passenger	Elec Automatic SPM3500	5	1998	Montgomery	5,000	Dec.2016
2	CT51510(P2)	Bldg1	Passenger	Elec Automatic SPM3500	5	1998	Montgomery	3,500	Dec.2016
3	CT51509(P3)	Bldg1	Passenger	Elec Automatic SPM3500	5	1998	Montgomery	3,500	Dec.2016
4	CT51509(P4)	Bldg 1	Service	Elec Automatic SPM3500	5	2010	Elevator Control	5,000	Dec.2016
5	CT51515(P5)	Bldg 1	Passenger	Elec Hydraulic SPM125	2	1980	Montgomery	3,000	Dec.2016
6	C-17417(P1)	Bldg 2	Passenger	Elec Duplex SPM200	3	2010	Elevator Control	3,500	Dec.2016
7	C-17419(P2)	Bldg2	Passenger	C-17419(P2) SPM200	3	2010	Elevator Control	3,500	Dec.2016
8	CT51515(S3)	Bldg20	Service	Elec Hydraulic SPM125	3	1986	Smart Rise	4,000	Dec.2016
9	C2049(P1)	Bldg20	Passenger	Hydraulic Collective SPM75	2	2012	Gemco	2,000	Dec.2016
10	CT51513(P1)	Bldg22	Passenger	Elec Automatic SPM200	4	1998	Montgomery	3,500	Dec.2016
11	CT51514(P2)	Bldg22	Passenger	Elec Automatic SPM200	4	1998	Montgomery	3,500	Dec.2016
12	55668(P1)	Bldg23	Passenger	Elec Automatic SPM200	2	1976	Dover	4,000	Dec.2016
13	C-27621(P2)	Bldg23	Passenger	Hydraulic SPM125	3	1986	Dover	4,000	Dec.2016
14	PLC(P1)	Bldg24	Passenger	Geared SPM200	3	1997	Mid-America	3,500	Dec.2016
15	C20279(P1)	Bldg37	Passenger	Elec Duplex SPM200	3	2000	Montgomery	3,500	Dec.2016
16	C20278(P2)	Bldg37	Passenger	Elec Duplex SPM200	3	2000	Montgomery	3,500	Dec.2016
17	MiPram21(P1)	Bldg100-1	Passenger	Gearless SPM500	5	1997	Kone	4,000	Dec.2016
18	MiPram21(P2)	Bldg 100-2	Passenger	Gearless SPM500	5	1997	Kone	4,000	Dec.2016
19	MiPram21(P3)	Bldg 100-3	Passenger	Gearless SPM500	5	1997	Kone	4,000	Dec.2016
20	MiPram21(P4)	Bldg 100-4	Passenger	Gearless SPM500	5	1997	Kone	5,000	Dec.2016
21	MiPram21(P4)	Bldg 100-5	Passenger	Gearless SPM500	5	1997	Kone	5,000	Dec.2016
22	MiPram21(P6)	Bldg 100-6	Passenger	Gearless SPM500	5	1997	Kone	5,000	Dec.2016
23	MiPram21(S7)	Bldg 100-7	Service	Gearless SPM500	5	1997	Kone	5,000	Dec.2016
24	MiPram21(S8)	Bldg 100-8	Service	Gearless SPM500	5	1997	Kone	5,000	Dec.2016
25	MiPram21(S9)	Bldg 100-9	Service	Gearless SPM500	5	1997	Kone	5,000	Dec.2016
26	MiPram21(SC15)	Bldg 100-SPD	Service	Hydraulic SPM900	2	1997	Kone	900	Dec.2016
27	MiPram21(SC16)	Bldg 100	Service	Hydraulic SPM900	5	1997	Montgomery	900	Dec.2016
28	MCEHMC2000(P1)	Bldg 106	Passenger	Hydraulic	2	2012	Schindler	5,000	Dec.2016
29	MCEHMC2000(P2)	Bldg 106	Passenger	Hydraulic	4	2012	Schindler	5,000	Dec.2016
30		Mental Health	Passenger	COMING SOON			COMING SOON	TBD	TBD
31		Mental Health	Passenger	COMING SOON			COMING SOON	TBD	TBD
32		Mental Health	Passenger	COMING SOON			COMING SOON	TBD	TBD
33		Mental Health	Passenger	COMING SOON			COMING SOON	TBD	TBD
34		Research	Passenger	COMING SOON			COMING SOON	TBD	TBD
35	P1	Parking Garage	Passenger	Electric Traction	5	2013	Hollister Whitney	4,000	May.2018
36	P2	Parking Garage	Passenger	Electric Traction	5	2013	Hollister Whitney	4,000	May.2018
37	A222703-1(P-1)	Lee County OPC	Passenger	Overhead geared traction	4	2012	Hollister Whitney	4,000	May.2018
38	A222703-2(P-2)	Lee County OPC	Passenger	Overhead geared traction	4	2012	Hollister Whitney	4,000	May.2018
39	A222703-3(P-3)	Lee County OPC	Passenger	Overhead geared traction	4	2012	Hollister Whitney	4,000	May.2018
40	A222703-4(P-4)	Lee County OPC	Passenger	Overhead geared traction	4	2012	Hollister Whitney	4,000	May.2018
41	A222703-5(S-1)	Lee County OPC	Service	Overhead geared traction	5	2012	Hollister Whitney	5,000	May.2018
42	A222703-6(S-2)	Lee County OPC	Service	Overhead geared traction	5	2012	Hollister Whitney	5,000	May.2018

VTs LISTING
for
VISN 08 VISN-wide VTs Service Contract

MIAMI VA MEDICAL CENTER									
Vertical Transport Systems									
Item NO.	Car NO.	Location	Service	System Type	Floors Served	Year Acq.	Mfgr	Capacity (lbs)	Date of next Load Test required
1	16067	Bldg 1	Passenger	Gearless Track SPM 500	12	1967	Otis	4,000	Jan. 2018
2	16068	Bldg 1	Passenger	Gearless Track SPM 500	12	1967	Otis	4,000	Jan. 2018
3	27552	Bldg 1	Passenger	Gearless Track SPM 500	12	1967	Otis	4,000	Jan. 2018
4	16069	Bldg 1	Passenger	Gearless Track SPM 500	12	1967	Otis	4,000	Jan. 2018
5	16071	Bldg 1	Passenger	Gearless Track SPM 500	12	1967	Otis	4,000	Jan. 2018
6	16073	Bldg 1	Passenger	Gearless Track SPM 500	12	1967	Otis	4,000	Jan. 2018
7	16074	Bldg 1	Service	Gearless Track SPM 500	12	1967	Otis	4,000	Jan. 2018
8	16076	Bldg 1	Service	Gearless Track SPM 500	12	1967	Otis	4,000	Jan. 2018
9	16077	Bldg 1	Service	Gearless Track SPM 500	13	1967	Otis	4,000	Jan. 2018
10	16078	Bldg 1	Service	Gearless Track SPM 500	13	1967	Otis	4,000	Jan. 2018
11	27554	Bldg 10	Passenger	Gearless Track SPM 350	4	1982	Montgomery	4,000	Jan. 2018
12	27555	Bldg 10	Passenger	Gearless Track SPM 350	4	1982	Montgomery	4,000	Jan. 2018
13	27556	Bldg 10	Passenger	Gearless Track SPM 350	4	1982	Montgomery	4,000	Jan. 2018
14	27553	Bldg 1	Freight	Hydraulic SPM 135	2	1967	Otis	4,000	Jan. 2018
15	77257	Bldg 44	Freight	Hydraulic SPM 50	4	2005	Motion	8,000	Jan. 2018
16	77258	Fisher House	Passenger	Hydraulic SPM 150	2	2010	TAC20	3,000	Jan. 2018
17	16346	Bldg 7	Passenger	Gearless Track SPM 350	3	1981	Armor	4,000	Jan. 2018
18	16347	Bldg 7	Passenger	Gearless Track SPM 350	3	1981	Armor	4,000	Jan. 2018
19	16348	Bldg 7	Service	Gearless Track SPM 200	4	1981	Armor	5,000	Jan. 2018
20	16349	Bldg 7	Service	Gearless Track SPM 200	4	1981	Armor	2,000	Jan. 2018
21	27557	Bldg 1A	Passenger	Hydraulic SPM 150	3	1984	Armor	4,000	Jan. 2018
22	27558	Bldg 1A	Passenger	Hydraulic SPM 150	3	1984	Armor	4,000	Jan. 2018
Dumbwaiters									
23	14220	Bldg 1A	Dumbwater	Drum Type SPM50	2	1967	D.A. Matot	500	Jan. 2018
24	14224	Bldg 1A	Dumbwater	Drum Type SPM50	2	1967	D.A. Matot	500	Jan. 2018

VTS LISTING
for
VISN 08 VISN-wide VTS Service Contract

NF/SG VA HEALTHCARE SYSTEM (Gainesville site)									
Vertical Transport Systems									
Item NO.	Car NO.	Location	Service	System Type	Floors Served	Year Acq.	Mfgr	Capacity (lbs)	Date of next Load Test required
1	P1	CLC	Passenger	Torqmax 16K	3	1981	Motion	5,000	Jan. 2015
2	P2	CLC	Passenger	Torqmax 16K	3	1981	Motion	5,000	Jan. 2015
3	P3	CLC	Passenger	Torqmax 16K	3	1981	Motion	5,000	Jan. 2015
4	S1	Bldg 1	Service	Torqmax 16K	6	1966	Motion	5,000	Jan. 2015
5	S2	Bldg 1	Service	Torqmax 16K	6	1966	Motion	5,000	Jan. 2015
6	P3	Bldg 1	Passenger	Magnetic DSD 412	6	1966	Motion	4,000	Jan. 2015
7	P4	Bldg 1	Passenger	Magnetic DSD 412	6	1966	Motion	4,000	Jan. 2015
8	P5	Bldg 1	Passenger	Magnetic DSD 412	6	1966	Motion	4,000	Jan. 2015
9	P6	Bldg 1	Passenger	Magnetic DSD 412	6	1966	Motion	4,000	Jan. 2015
10	P7	Bldg 1, E Wing	Passenger	Magnetic DSD 412	6	1975	Motion	4,000	Jan. 2015
11	P8	Bldg 1, E Wing	Passenger	Magnetic DSD 412	6	1975	Motion	4,000	Jan. 2015
12	P9	Bldg 1, E Wing	Passenger	Torqmax 16K	6	1975	Motion	4,000	Jan. 2015
13	P10	Bldg 1, E Wing	Passenger	Torqmax 16K	6	1975	Motion	4,000	Jan. 2015
14	P11	Bldg 1, ACA	Passenger	Hydraulic	2	1999	Motion	5,000	Jan. 2015
15	P12	Bldg 1, ACA	Passenger	Hydraulic	2	1999	Motion	5,000	Jan. 2015
16	P11	Bldg 1, Radiology	Passenger	Hydraulic	2	1982	Montomery	4,000	Jan. 2015
17	P11	Bed Tower	Passenger	Torqmax 16K	6	2011	Motion	4,000	Jan. 2015
18	P12	Bed Tower	Passenger	Torqmax 16K	6	2011	Motion	4,000	Jan. 2015
19	P13	Bed Tower	Passenger	Torqmax 16K	6	2011	Motion	4,000	Jan. 2015
20	S13	Bed Tower	Service	Torqmax 16K	6	2011	Motion	6,000	Jan. 2015
21	S14	Bed Tower	Service	Torqmax 16K	6	2011	Motion	6,000	Jan. 2015
22	S15	Bed Tower	Service	Torqmax 16K	7	2011	Motion	6,000	Jan. 2015
23	A	Parking Garage 1	Passenger	Torqmax 16K	5	2011	Motion	4,000	Jan. 2015
24	B	Parking Garage 1	Passenger	Torqmax 16K	5	2011	Motion	4,000	Jan. 2015
25	A	Parking Garage 2	Passenger	Torqmax 16K	3	2013	Motion	4,000	Jan. 2015
26	B	Parking Garage 2	Passenger	Torqmax 16K	3	2013	Motion	4,000	Jan. 2015

VTs LISTING
for
VISN 08 VISN-wide VTS Service Contract

NF/SG VA HEALTHCARE SYSTEM (Lake City site)									
Vertical Transport Systems									
Item NO.	Car NO.	Location	Service	System Type	Floors Served	Year Acq.	Mfgr	Capacity (lbs)	Date of next Load Test required
1	P2	Bldg 38	Passenger	Hydraulic Auto	3	1987	Interlif	4,000	Aug. 2016
2	P1	Bldg 38	Passenger	Traction Auto	3	1963	Interlif	4,000	Aug. 2016
3	P2	Bldg 62	Passenger	Hydraulic Auto	3	1987	Interlif	4,000	Aug. 2016
4	P1	Bldg 62	Passenger	Traction Auto	3	1963	Montgomery	4,000	Aug. 2016
5	P1	Bldg 64	Passenger	Traction Auto	5	1983	Long	4,000	Aug. 2016
6	P2	Bldg 64	Passenger	Traction Auto	5	1983	Long	4,000	Aug. 2016
7	S3	Bldg 64	Service	Traction Auto	5	1983	Long	4,000	Aug. 2016
8	S4	Bldg 64	Service	Traction Auto	5	1983	Long	4,000	Aug. 2016
9	F5	Bldg 64	Freight	Hydraulic Auto	2	1983	Long	4,000	Aug. 2016
10	P1	Bldg 64-2	Passenger	Hydraulic Auto	3	1985	Montgomery	4,000	Aug. 2016
11	P2	Bldg 64-2	Passenger	Hydraulic Auto	3	1985	Montgomery	4,000	Aug. 2016
12	P1	Bldg 82	Passenger	Hydraulic Auto	4	1987	National	4,000	Aug. 2016
13	P2	Bldg 82	Passenger	Hydraulic Auto	4	1987	National	4,000	Aug. 2016
14	P3	Bldg 82	Passenger	Hydraulic Auto	4	1992	National	4,000	Aug. 2016
15	P4	Bldg 82	Passenger	Hydraulic Auto	4	1984	National	4,000	Aug. 2016
Dumbwaiters									
16	D1	Bldg 64	Dumbwaiter	Traction Auto	4	1953	Elevator Supplies	300	Aug. 2016
17	D2	Bldg 64	Dumbwaiter	Traction Auto	4	1953	Elevator Supplies	300	Aug. 2016
18	D3	Bldg 64-2	Dumbwaiter	Traction Auto	2	1985	D. A. Matot	300	Aug. 2016
19	D4	Bldg 64-2	Dumbwaiter	Traction Auto	2	1985	D. A. Matot	300	Aug. 2016

VTS LISTING
for
VISN 08 VISN-wide VTS Service Contract

ORLANDO VA MEDICAL CENTER (Lake Baldwin and Lakemont sites)									
Vertical Transport Systems									
Item NO.	Car NO.	Location	Service	System Type	Floors Served	Year Acq.	Mfgr	Capacity (lbs)	Date of next Load Test required
1	1	Bldg 500	Passenger	Gearless Tract SMP 500	4	1982	Montgomery	4,500	July. 2017
2	2	Bldg 500	Passenger	Gearless Tract SMP 500	4	1982	Montgomery	4,500	July. 2017
3	3	Bldg 500	Passenger	Gearless Tract SMP 500	5	1982	Montgomery	6,000	July. 2017
4	4	Bldg 500	Passenger	Gearless Tract SMP 500	5	1982	Montgomery	6,000	July. 2017
5	1	Bldg 520A	Passenger	Hydraulic 125	3	2000	Thyssen Krupp	4,500	July. 2017
6	1A	Lakemont Bldg	Passenger	Hydraulic 125	3	1989	Motion	3,500	July. 2017
7	1B	Lakemont Bldg	Passenger	Hydraulic 330A	3	2011	Motion	3,500	July. 2017
8	2B	Lakemont Bldg	Passenger	Hydraulic 330A	3	2011	Motion	3,500	July. 2017
Cart Lifts									
9	1	Bldg 500	Cart Lift	Geared Traction 100		1982	Montgomery	1,000	July. 2017
10	2	Bldg 500	Cart Lift	Geared Traction 100		1982	Montgomery	1,000	July. 2017

VTs LISTING
for
VISN 08 VISN-wide VTs Service Contract

ORLANDO VA MEDICAL CENTER (Lake Nona site)									
Vertical Transport Systems									
Item NO.	Car NO.	Location	Service	System Type	Floors Served	Year Acq.	Mfgr	Capacity (lbs)	Date of next Load Test required
1	EP1	Main Hospital Bldg	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
2	EP2	Main Hospital Bldg	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
3	EP3	Main Hospital Bldg	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
4	EP4	Main Hospital Bldg	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
5	DS1	Main Hospital Bldg	Passenger	TRACTION	5	2015	Thyssen Krupp	6,000	2020
6	DS2	Main Hospital Bldg	Passenger	TRACTION	5	2015	Thyssen Krupp	6,000	2020
7	DS3	Main Hospital Bldg	Passenger	TRACTION	10	2015	Thyssen Krupp	6,000	2020
8	DS4	Main Hospital Bldg	Passenger	TRACTION	4	2015	Thyssen Krupp	5,000	2020
9	DS5	Main Hospital Bldg	Passenger	TRACTION	4	2015	Thyssen Krupp	5,000	2020
10	DT1	Main Hospital Bldg	Passenger	TRACTION	4	2015	Thyssen Krupp	6,000	2020
11	DT2	Main Hospital Bldg	Passenger	TRACTION	4	2015	Thyssen Krupp	6,000	2020
12	AS1	Clinic	Passenger	TRACTION	10	2015	Thyssen Krupp	5,000	2020
13	AS2	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	5,000	2020
14	BS1	Clinic	Passenger	TRACTION	5	2015	Thyssen Krupp	5,000	2020
15	BS2	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	5,000	2020
16	CP1	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
17	CP2	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
18	CP3	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
19	CP4	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
20	CP5	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
21	CP6	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
22	CP7	Clinic	Passenger	TRACTION	4	2015	Thyssen Krupp	4,000	2020
23	GP1	West Parking Garage	Passenger	TRACTION	8	2015	Thyssen Krupp	4,000	2018
24	GP2	West Parking Garage	Passenger	TRACTION	8	2015	Thyssen Krupp	4,000	2018
25	GP3	East Parking Garage	Passenger	TRACTION	8	2015	Thyssen Krupp	4,000	2018
26	GP4	East Parking Garage	Passenger	TRACTION	8	2015	Thyssen Krupp	4,000	2018
27	PW1	Warehouse	Passenger	HYDRAULIC	3	2012	Thyssen Krupp	5,000	2017
28	SW1	Warehouse	Service	HYDRAULIC	2	2012	Thyssen Krupp	5,000	2017
29	SW1	Warehouse	Service	HYDRAULIC	2	2012	Thyssen Krupp	5,000	2017
30	D1	DOM	Passenger	TRACTION	4	2013	Thyssen Krupp	4,000	2018
31	D2	DOM	Passenger	TRACTION	4	2013	Thyssen Krupp	4,000	2018

VTs LISTING
for
VISN 08 VISN-wide VTs Service Contract

JAMES A. HALEY VA HEALTHCARE SYSTEM (Tampa)									
Vertical Transport Systems									
Item NO.	Car NO.	Location	Service	System Type	Floors Served	Year Acq.	Mfgr	Capacity (lbs)	Date of next Load Test required
1	Elev. #1	Bldg 1	Passenger	Gearless Auto	8	1972	Haughton	4,000	Nov. 2016
2	Elev. #2	Bldg 1	Passenger	Gearless Auto	8	1972	Haughton	4,000	Nov. 2016
3	Elev. #3	Bldg 1	Passenger	Gearless Auto	8	1972	Haughton	4,000	Nov. 2016
4	Elev. #4	Bldg 1	Passenger	Gearless Auto	8	1972	Haughton	4,000	Nov. 2017
5	Elev. #5	Bldg 1	Passenger	Gearless Auto	8	1972	Haughton	4,000	Nov. 2017
6	Elev. #6	Bldg 1	Passenger	Gearless Auto	3	1972	Haughton	5,000	Nov. 2016
7	Elev. #7	Bldg 1	Passenger	Gearless Auto	3	1972	Haughton	5,000	Nov. 2017
8	Elev. #9	Bldg 1	Passenger	Hydraulic Auto	3	1979	General	4,000	Nov. 2016
9	Elev. #10	Bldg 1	Service / Robot	Gearless Auto	8	1989	GMW	5,000	Nov. 2017
10	Elev. #11	Bldg 1	Service / Robot	Gearless Auto	8	1989	GMW	5,000	Nov. 2017
11	Elev. #12	CLC Bldg 30	Passenger	Hydraulic Auto	4	1984	GMW	4,000	Nov. 2016
12	Elev. #13	CLC Bldg 30	Passenger	Hydraulic Auto	4	1984	GMW	4,000	Nov. 2016
13	Elev. #14	CLC Bldg 30	Passenger	Hydraulic Auto	4	1984	GMW	4,000	Nov. 2016
14	Elev. #15	CLC Bldg 30	Passenger	Hydraulic Auto	4	1984	GMW	4,000	Nov. 2016
15	Elev. #16	RTU Bldg 32	Passenger	Hydraulic Auto	2	1987	GMW	5,000	Nov. 2016
16	Elev. #17	RTU Bldg 32	Passenger	Hydraulic Auto	2	1987	GMW	5,000	Nov. 2016
17	Elev. #18	MRI	Passenger	Hydraulic Auto	3	1992	GMW	4,000	Nov. 2016
18	Elev. #19	Admin Annex Bldg 42	Passenger	Gearless Auto	2	1994	GMW	2,000	Nov. 2016
19	Elev. #20	Bldg 1	Service	Hydraulic - Key	2	1995	Montgomery/Cone	1,000	Nov. 2016
20	Elev. #21	SCI Bldg 38	Passenger	Hydraulic - Key	3	2002	Montgomery/Cone	5,000	Nov. 2016
21	Elev. #23	Admin Annex Bldg 41	Passenger	Geared Auto	2	2006	Mowrey	2,000	Nov. 2016
22	Elev. #24	Fisher House Bldg 53	Passenger	Geared Auto	2	2007	Schind	2,500	Nov. 2016
23	Elev. #25	Polytrauma Cntr. Bldg 68	Passenger	Hydraulic	2	2009	Mowrey	4,500	Nov. 2016
24	Elev. #26	Parking Garage	Passenger	Geared Auto	6	11/20/2011	Hollister/Whitney	4,000	Nov. 2016
25	Elev. #27	Parking Garage	Passenger	Geared Auto	6	11/20/2011	Hollister/Whitney	4,000	Nov. 2016
26	Elev. #28	Parking Garage	Passenger	Geared Auto	6	11/20/2011	Hollister/Whitney	4,000	Nov. 2016
27	Elev. #30	New Polytrauma Bldg	Passenger	Geared Auto	3	1/1/2012	Kone	6,000	2013
28	Elev. #31	New Polytrauma Bldg	Passenger	Geared Auto	3	1/1/2012	Kone	6,000	2013
29	Elev. #32	New Polytrauma Bldg	Passenger	Geared Auto	3	1/1/2012	Kone	6,000	2013
30	Elev. #33	New Polytrauma Bldg	Passenger	Geared Auto	6	1/1/2012	Kone	6,000	2013
31	Elev. #34	New Polytrauma Bldg	Passenger	Geared Auto	6	1/1/2012	Kone	6,000	2013
Dumbwaiters									
32	3	Bldg 1	Dumbwaiter	Geared Auto	2	1972	D. A. Matot	400	Nov. 2016
33	4	Bldg 1	Dumbwaiter	Geared Auto	2	1972	D. A. Matot	400	Nov. 2016

VTs LISTING
for
VISN 08 VISN-wide VTs Service Contract

WEST PALM BEACH VA MEDICAL CENTER									
Vertical Transport Systems									
Item NO.	Car NO.	Location	Service	System Type	Floors Served	Year Acq.	Mfgr	Capacity (lbs)	Date of next Load Test required
1	CC3463 (P-1)	Bldg 1	Passenger	Screw Drive Automatic	10	1993	Dover	4,000	Nov. 2017
2	CC3463 (P-2)	Bldg 1	Passenger	Screw Drive Automatic	10	1993	Dover	4,000	Nov. 2017
3	CC3466 (P-3)	Bldg 1	Passenger	Screw Drive Automatic	10	1993	Dover	4,000	Nov. 2017
4	CC3467 (P-4)	Bldg 1	Passenger	Screw Drive Automatic	10	1993	Dover	4,000	Nov. 2017
5	CC3468 (P-5)	Bldg 1	Passenger	Screw Drive Automatic	10	1993	Dover	4,000	Nov. 2017
6	CC3470 (P-8)	Bldg 1	Passenger	Screw Drive Automatic	5	1993	Dover	4,000	Nov. 2017
7	CC3471 (P-9)	Bldg 1	Passenger	Screw Drive Automatic	5	1993	Dover	4,000	Nov. 2017
8	CC3472 (P-10)	Bldg 1	Passenger	Screw Drive Automatic	5	1993	Dover	4,000	Nov. 2017
9	CC3474 (S-1)	Bldg 1	Service	Screw Drive Automatic	10	1993	Dover	5,000	Nov. 2017
10	CC3475 (S-2)	Bldg 1	Service	Screw Drive Automatic	10	1993	Dover	5,000	Nov. 2017
11	CC3476 (S-3)	Bldg 1	Service	Screw Drive Automatic	10	1993	Dover	5,000	Nov. 2017
12	CC3479 (S-6)	Bldg 1	Service	Screw Drive Automatic	5	1993	Dover	5,000	Nov. 2017
13	CC3480 (S-7)	Bldg 1	Service	Screw Drive Automatic	5	1993	Dover	5,000	Nov. 2017
14	CC3481 (S-8)	Bldg 1	Service	Screw Drive Automatic	5	1993	Dover	5,000	Nov. 2017
15	CC3484 (S-9)	Bldg 2	Service	Hydraulic	2	1993	Dover	4,500	Nov. 2017
16	E-C3482 (PG)	Bldg 2	Passenger	Hydraulic	3	1993	Dover	3,000	Nov. 2017
17	E-C3483 (PG)	Bldg 1	Passenger	Hydraulic	3	1993	Dover	3,000	Nov. 2017
18	CC3477 (S-4)	Bldg 1	Service	Screw Drive Automatic	10	1993	Dover	5,000	Nov. 2017
19	CC3478 (S-5)	Bldg 1	Service	Screw Drive Automatic	10	1993	Dover	5,000	Nov. 2017
20	22797 (#5)	Bldg 15 Cancer Ctr	Passenger	Hydraulic	2	2010	Thyssen Krupp	4,500	Dec. 2015
21	MH 1	Bldg 16 MH	Passenger	Hydraulic	2	2012	Thyssen Krupp	4,000	Sept. 2017
Cart Lifts									
22	22791 (#1)	Bldg 1	Cart Lift	Automatic Loading	10	1993	D. A. Matot	1,000	Dec. 2015
23	22792 (#2)	Bldg 1	Cart Lift	Automatic Loading	10	1993	D. A. Matot	1,000	Dec. 2015
24	22793 (# 3)	Bldg 1	Cart Lift	Automatic Loading	10	1993	D. A. Matot	1,000	Dec. 2015
25	22795 (#6)	Bldg 1	Cart Lift	Automatic Loading	10	1993	D. A. Matot	1,000	Dec. 2015
26	22794 (#7)	Bldg 1	Cart Lift	Automatic Loading	5	1993	D. A. Matot	1,000	Dec. 2015
Dumbwaiters									
27	22630 (# 1)	Bldg 1	Dumbwaiter	Overhead Automatic	10	1993	D. A. Matot	300	Dec. 2015
28	22631 (#2)	Bldg 1	Dumbwaiter	Overhead Automatic	2	1993	D. A. Matot	300	Dec. 2015
29	22636 (#3)	Bldg 1	Dumbwaiter	Overhead Automatic	2	1993	D. A. Matot	500	Dec. 2015
30	22796 (#4)	Bldg 1	Dumbwaiter	Overhead Automatic	2	1993	D. A. Matot	500	Dec. 2015
Notes for the WPB cart lifts and dumbwaiters:									
1)	All traction elevators, dumbwaiters, cart lifts and hydraulic elevator #S-9, have a 20.3 foot rise per foot.								
2)	Cart lift #6 and dumbwaiters # 4 and # 5 have twice the rope for their rise.								
3)	Bldg 15 Hydraulic Elevator (EAL336) is front and rear door.								