

D Square Construction LLC

107 W. Sahuaro St Tucson, AZ 85705

(520) 748-9371 Fax (888) 543-8500

Send to harry.seballos@va.gov

R.F.I.

(REQUEST FOR INFORMATION)

| | | | |
|---|---------------------|-------------------------------|--------------------------------------|
| Project #: | | RFI #: | 01 |
| Project Name: | Perimeter Fence, II | Date Requested: | 08/09/17 |
| Solicitation No.: | VA262-17-B-1462 | Reference: | Bid Schedule Deductive Alternates |
| Drawing: | G-100 | Specification Section: | |
| DESCRIPTION OF PROBLEM OR INFORMATION REQUESTED | | | |
| SF 1442, Block 17 has one price line for the Main Bid. Sheet G-100, Deductive Alternates lists (3) alternates. Will the VA clarify how the bid amount(s) are to be expressed and submitted and a revised Bid Schedule if the alternates will be priced and submitted for this solicitation? | | | |
| OWNER RESPONSE | | | |
| Deductive alternate No. 1: delete dumpster pad #2 Deductive alternate No. 2: Delete work at NW Exit Deductive alternate No. 3: delete dumpster pad 1 | | | |
| OWNER TRACKING No.: | | AMEND No.: | |
| VA Project Engineer/Manager: LaFave | | Date: 8/28/2017 | |

ORCO Block & Hardscape | Since 1946

4510 Rutile Street

Riverside, California 92509

Send to harry.seballos@va.gov**R.F.I.**

(REQUEST FOR INFORMATION)

| | | | |
|---|---------------------|-------------------------------|-----------|
| Project #: | | RFI #: | 02 |
| Project Name: | Perimeter Fence, II | Date Requested: | 08/14/17 |
| Solicitation No.: | VA262-17-B-1462 | Reference: | |
| Drawing: | | Specification Section: | |
| DESCRIPTION OF PROBLEM OR INFORMATION REQUESTED | | | |
| Is there block or pavers involved with this project? | | | |
| OWNER RESPONSE | | | |
| Negative, no blocks or pavers associated with this project. | | | |
| OWNER TRACKING No.: | | AMEND No.: | |
| VA Project Engineer/Manager: LaFave | | Date: 8/28/2017 | |

CAL AMERICAN CONSTRUCTION, INC.

2023 Chicago Avenue, Suite B-8, Riverside, CA 92507
(951) 784-4245 / (951) 784-4246

R.F.I.

(REQUEST FOR INFORMATION)

| | | | |
|---|--------------------|-------------------------------|-----------------------|
| Project #: | 605-17-414 | RFI #: | 03 |
| Project Name: | Perimeter Fence II | Date Requested: | 8/15/17 |
| Solicitation No.: | VA262-17-B-1462 | Reference: | Testing / Soils Agent |
| Drawing: | | Specification Section: | |
| DESCRIPTION OF PROBLEM OR INFORMATION REQUESTED | | | |
| Is a testing or soils agent required for this project? If so, who will retain them? | | | |
| OWNER RESPONSE | | | |
| No soils or testing agent required for this project. | | | |
| OWNER TRACKING No.: | | AMEND No.: | |
| VA Project Engineer/Manager: LaFave | | Date: 8/28/2017 | |

CAL AMERICAN CONSTRUCTION, INC.

2023 Chicago Avenue, Suite B-8, Riverside, CA 92507
(951) 784-4245 / (951) 784-4246

R.F.I.

(REQUEST FOR INFORMATION)

| | | | |
|--|--------------------|------------------------|------------|
| Project #: | 605-17-414 | RFI #: | 004 |
| Project Name: | Perimeter Fence II | Date Requested: | 8/17/17 |
| Solicitation No.: | VA262-17-B-1462 | Reference: | Temp Fence |
| Drawing: | | Specification Section: | |
| DESCRIPTION OF PROBLEM OR INFORMATION REQUESTED | | | |
| Could you please clarify if a temporary construction fence will be required around all work areas? | | | |
| OWNER RESPONSE | | | |
| Temporary construction fence will be required for dumpster pad #1 and E-85 yard retaining wall work to keep area secure. | | | |
| OWNER TRACKING No.: | | AMEND No.: | |
| VA Project Engineer/Manager: LaFave | | Date: 8/28/2017 | |

EBA Enterprises Inc.

1651 E. 4th street Suite 239, Santa Ana Ca 92701
(714) 550-1105 Fax (714) 550-1751

(REQUEST FOR INFORMATION)

| | | | |
|--------------------------|----------------------------------|-------------------------------|------------|
| Project #: | 605-17-414 | RFI #: | 005 |
| Project Name: | Perimeter fence II VA Loma Linda | Date Requested: | 8/22/17 |
| Solicitation No.: | VA262-17-B-1462 | Reference: | |
| Drawing: | AS-101 AS-102 | Specification Section: | all |

DESCRIPTION OF PROBLEM OR INFORMATION REQUESTED

- 1- Detail 4/AS-101 doesn't show distance of new fence from existing curb on Prospect Street. There are two large tree and Storm water that may conflict with footing of new fence. Please advise.
- 2- Key note#6 is only showed on detail 5/AS-101 for Dumpster pad#1. There are few trees and bushes in conflict with lay out of new fence as show on detail 4/AS-101. Should note 6 be added to detail 4/AS-101?
- 3- Detail 6/AS-101 miss dimension on south and north end of the new Dumpster pad.
- 4- Ground elevation varies from corner of Prospect Street to north Dumpster pad#2. Is it design intention to keep fence at same level by raising ground in south to match north side?
- 5- Detail 3/AS-102 miss dimension between new island and face of existing curb.
- 6- Please provide dimension of concrete pad on detail 4/As-102.
- 7- Detail 4/AS-103, there are several Boulders and Dirt stocked in place. Will VA clear the area or is it part of our scope of work?
- 8- Detail 3/AS-103, Existing fence and new fence will be at two different elevation is it intend of design?

OWNER RESPONSE

1. Dimension for this portion of fence is in relation to the property line, refer to keynotes # 1 & 3.
2. This will depend on the alignment of fence installation in relation to property line which is to be verified by the general Contractor per keynote #1. The new fence should pass in front to tree.
3. all dimensions to layout the work in coordination of existing elements are available.
4. No, the fence elevation will follow natural contours.
5. dimension is irrelevant to the design intent for existing gutter to remain.
6. all dimensions to layout the work in coordination of existing elements are available
7. Va will clear
8. new fence and existing fence shall be at the same height

| | |
|---|---------------------------|
| OWNER TRACKING No.: | AMEND No.: |
| VA Project Engineer/Manager: LaFave | Date: 8/28/2017 |

D Square Construction LLC

107 W. Sahuaro St Tucson, AZ 85705

(520) 748-9371 Fax (888) 543-8500

Send to harry.seballos@va.gov

R.F.I.

(REQUEST FOR INFORMATION)

| | | | |
|--|---------------------|-------------------------------|--------------------------|
| Project #: | | RFI #: | 06 |
| Project Name: | Perimeter Fence, II | Date Requested: | 08/24/17 |
| Solicitation No.: | VA262-17-B-1462 | Reference: | As-Built Drawings |
| Drawing: | | Specification Section: | |
| DESCRIPTION OF PROBLEM OR INFORMATION REQUESTED | | | |
| Attachment 2, Work Area #4. At the Site Visit we were told to place the fence 3" outside of the existing block retaining wall, street side. This is a retaining wall with a footing. It would seem the footing would block the installation of the fence in this area without core drilling the footing and cutting rebar reinforcement. Does the VA have as-built drawings to confirm footing configuration? | | | |
| OWNER RESPONSE | | | |
| VA is willing to review alternative installation techniques.. i.e. mount to face of retaining wall | | | |
| OWNER TRACKING No.: | | AMEND No.: | |
| VA Project Engineer/Manager: LaFave | | Date: 8/28/2017 | |

D Square Construction LLC

107 W. Sahuaro St Tucson, AZ 85705

(520) 748-9371 Fax (888) 543-8500

Send to harry.seballos@va.gov

R.F.I.

(REQUEST FOR INFORMATION)

| | | | |
|--|---------------------|-------------------------------|--|
| Project #: | | RFI #: | 07 |
| Project Name: | Perimeter Fence, II | Date Requested: | 08/24/17 |
| Solicitation No.: | VA262-17-B-1462 | Reference: | Fence Distance from Property Line |
| Drawing: | AS-100 | Specification Section: | |
| DESCRIPTION OF PROBLEM OR INFORMATION REQUESTED | | | |
| Work Areas 1 & 2 – We were verbally instructed at the Site Visit to install the fence in area's 1 & 2 30" from the property line on the VA side. Plan sheet AS-100/ Note 2 directs to place fence at 18" from property line on VA side. What is the correct location? | | | |
| OWNER RESPONSE | | | |
| Both are correct. Note 9 (18") is used on detail 3/AS 102 note 18 (30") is used on detail 4/AS 102 | | | |
| OWNER TRACKING No.: | | AMEND No.: | |
| VA Project Engineer/Manager: LaFave | | Date: 8/28/2017 | |