

Site Prep for 80 Slices walk through on Monday 11/13/2017 Questions and Answers.

CSG Questions.

1. In the general notes for the equipment specs it refers to customer/contractor responsible for some items. Like providing a phone for Toshiba. Define customer/contractor.
VA is Toshiba customer. Contractor is VA contractor who do the construction for VA.
2. The statement of work states contractor to coordinate with Scan Manufacturer. Please provide Toshiba contact information.
Chris Herber Toshiba Sale Rep 405-446-0369

ES2 Engineered Systems & Energy Solutions.

1. I have a question regarding Section 23 09 23 Direct-Digital Control System for HVAC on the 80-Slice CT project.

I know from previous projects that the OKC VA Hospital has two Direct-Digital Control Systems. Johnson Controls and Automated Logic Controls (ALC). It is also true that Automated Logic Controls are installed in this same 2nd Floor Clinic area.

Is the Government single sourcing this project? If not can you, please revise this specification?

No, there is no single sourcing in this project.

The Johnson Automation Controls will be integrated into the existing campus, Johnson Controls Metasys Client/server-based UI System.

The Automated Logic Control will be integrated into the existing campus, Automated Logic Controls server-based UI Systems.

COR will contract AE to revise the spec section 22 09 23.