

Step 1. Use the following table to identify the type of construction.

Definitions of Construction Activities	
Construction Type	Description
<i>A</i>	Inspections and non-invasive activities. Includes, but is not limited to removal of ceiling tiles for visual inspection, limited to 1 tile per 50 square feet; painting with minimal dust production; installing wall covering; electrical trim and minor plumbing work; and activities that do not generate dust or require cutting of walls or access to ceilings other than for visual inspections.
<i>B</i>	Small-scale, short-duration activities that create minimal dust. Includes, but is not limited to installation of telephone and computer cabling, access to chase spaces, cutting of walls or ceiling where dust migration can be controlled.
<i>C</i>	Any work that generates a moderate to high-level amount of dust or requires demolition or removal of any fixed building components or assemblies. Includes, but is not limited to sanding of wall for painting or wall covering, removal of floor coverings, ceiling tiles and case work, new wall construction, minor duct or electrical work above ceilings, major cabling activities, and any activity that cannot be completed within a single work shift.
<i>D</i>	Major demolition and construction projects. Includes but is not limited to activities that require consecutive work shifts, require heavy demolition or removal of a complete ceiling system, and new construction.

Step 2. Use the following table to identify high-risk groups.

Infection Control Risk Assessment (Circle One)			
Low	Medium	Medium-High	High
<ul style="list-style-type: none"> ◆ Office areas ◆ Other: 	<ul style="list-style-type: none"> ◆ All patient care areas (unless stated in medium to high or high risk areas) ◆ Other: 	<ul style="list-style-type: none"> ◆ Emergency Room ◆ Radiology/MRI ◆ Labor & Delivery ◆ Nurseries ◆ Pediatrics ◆ Nuclear Medicine ◆ Admission/Discharge Units ◆ Physiotherapy (tank areas) ◆ Dining Facility ◆ Laboratories (specimens) ◆ Special Procedures ◆ Other: 	<ul style="list-style-type: none"> ◆ Transplant Patients ◆ Operating Rooms ◆ PACU ◆ Sterile Processing Areas ◆ All ICUs ◆ Cardiac Catheterization/Angiography Area ◆ Pulmonary Function ◆ Dialysis Units ◆ Endoscopic Areas ◆ Pharmacy Mixture Areas ◆ Oncology Units ◆ Other:

Step 3. Use the following table to define risk.

Risk Assessment Matrix				
Risk Group	Construction Activity			
	A	B	C	D
Low	I	II	II	III/IV
Medium	I	II	III	IV
Medium-High	I	II	III/IV	IV
High	III	III/IV	III/IV	IV

Step 4. Complete the Infection Control Construction Permit.

Infection Control Construction Permit					
Project Description/Number:			Project Type: ____ Maintenance ____ Renovation ____ Demolition ____ Construction ____ Other:		
Estimated Start Date:			Estimated Completion Date:		
Project Engineer/COTR:			Phone Number:		
Project Contractor:			Phone Number:		
Infection Control Nurse:			Phone Number:		
Location:			Area Supervisor/Phone Number:		
Construction Type: (Circle One) <i>A B C D</i>		Risk Group: (Circle One) <i>Low Medium</i> <i>Medium-High High</i>		Risk Assessment: (Circle One) <i>I II III III/IV IV</i>	
Projected Utility Outages Impacting Infection Control (Mark all that apply)					
Electrical	Potable Water	HVAC	Medical Vacuum	Sewer	Other:
List All Construction Equipment that may Generate Noise, Vibration, and/or Interference with Medical Equipment (Electro Magnetic Interference)					

Prevention and Control Measures (Mark all that apply)	
Risk Assessment	
<i>I</i>	<input type="checkbox"/> Use work practices that will minimize generation of dust from construction operations. <input type="checkbox"/> Immediately replace any ceiling tiles displaced for visual inspection.
<i>II</i>	<input type="checkbox"/> Provide means (e.g., fire-rated plastic sheeting) to prevent airborne dust from dispersing into the atmosphere. <input type="checkbox"/> Water mist work surfaces to control dust while cutting. <input type="checkbox"/> Seat unused doors with low tack. <input type="checkbox"/> Block off and seal air vents. <input type="checkbox"/> Wipe surfaces with disinfectant. <input type="checkbox"/> Contain construction waste before transport in tightly covered containers. <input type="checkbox"/> Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area. <input type="checkbox"/> Place dust mat at work area entrances and exits. <input type="checkbox"/> Isolate HVAC system in work area.
<i>III</i>	<input type="checkbox"/> Isolate HVAC system in work area. <input type="checkbox"/> Install fire-rated barriers or implement control cube method before construction begins. <input type="checkbox"/> Maintain negative air pressure within work area, utilizing HEPA equipped air filtration units. <input type="checkbox"/> Keep barriers in tact until project is completed and area is thoroughly cleaned by housekeeping. <input type="checkbox"/> Vacuum work area with HEPA-filtered vacuums frequently. <input type="checkbox"/> Wipe surfaces with disinfectant. <input type="checkbox"/> Remove barriers carefully to minimize spreading dirt and debris associated with construction. <input type="checkbox"/> Contain construction waste before transport. <input type="checkbox"/> Cover waste transport containers or carts, tape coverings if lids or covers are not tight.
<i>IV</i>	<input type="checkbox"/> Isolate HVAC system in work area. <input type="checkbox"/> Install fire-rated barriers or implement control cube method before construction begins. <input type="checkbox"/> Maintain negative air pressure within work area, utilizing HEPA equipped air filtration units. <input type="checkbox"/> Seal holes, pipes, conduits, and punctures appropriately. <input type="checkbox"/> Construct anteroom and require all personnel to pass through this room so then can be vacuumed with HEPA vacuum cleaner before leaving work area, or wear cloth or paper coveralls that are removed each time they leave the work area. <input type="checkbox"/> Require all personnel entering work area to wear shoe covers. <input type="checkbox"/> Keep barriers in tact until project is complete and thoroughly cleaned by housekeeping. <input type="checkbox"/> Vacuum work with HEPA-filtered vacuums daily or more frequently as needed. <input type="checkbox"/> Wet mop adjacent areas with disinfectant daily or more frequently as needed. <input type="checkbox"/> Remove barriers in a manner to minimize spreading dirt and debris associated with construction. <input type="checkbox"/> Contain construction waste before transport. <input type="checkbox"/> Cover waste transport containers or carts, tape coverings if lids or covers are not tight.

Other Risk-Reduction Strategies

- ☐ Keep patient doors adjacent to the construction area closed.
- ☐ Seal exterior windows to minimize infiltration from excavation debris.
- ☐ Designate alternate routes in the facility that detour staff, patients, and visitors around the construction site.
- ☐ Schedule projects during winter months when risk of fungal infection is lowest.
- ☐ Designate a construction-only elevator, entrance, and walkway for construction crew.
- ☐ Remove construction debris through a window on floors above the ground level.
- ☐ Relocate high-risk patients to an area removed from the construction site.
- ☐ Post signage related to non-authorized entry into the work area.
- ☐ Designate storage areas for construction materials.
- ☐ Train and educate healthcare staff, facility workers, construction workers.
- ☐ Other:

Step 5. Complete daily monitoring to ensure workers/contractors follow infection control guidelines and policies.

Infection Control Checklist			
During Construction/Renovation			
Inspector:		Location:	Date:
			Time:
Barriers		Air Handling	
	Construction signs posted		All windows behind barrier closed
	Doors properly closed and sealed		Negative air pressure at barrier entrance
	Holes, pipes, conduits, punctures, etc. sealed		Portable air flow units used to maintain negative pressure running
	Dust barriers intact and sealed		
	Floor and horizontal surfaces free of dust	Trash and Debris	
	Ceiling tiles free of moisture		No visible evidence of insects (flies)
Traffic Control			Trash placed in appropriate containers
	All doors and exits free of debris		Routine cleaning performed in work area
	Restricted to construction workers and essential staff		"Sticky" dust mats appropriately placed/clean
			No evidence of dust outside the construction area
Personal Protective Equipment (PPE)			Debris removed in covered container daily
	Workers wearing appropriate PPE		Regulated medical waste containers removed from work area before work is started

COMMENTS/ACTIONS TAKEN:

Step 6. Complete final infection control inspection upon completion of construction/renovation.

Infection Control Checklist			
Final Upon Completion of Construction/Renovation			
Inspector:	Location:	Date:	Time:
Equipment			
<input type="checkbox"/>	Soap dispensers properly installed and filled	<input type="checkbox"/>	Towel dispensers properly installed and filled
<input type="checkbox"/>	Sinks functional	<input type="checkbox"/>	Sharps containers properly installed
Housekeeping			
<input type="checkbox"/>	Waste and excess equipment/supplies removed	<input type="checkbox"/>	Surfaces and floors dust free
Ventilation			
<input type="checkbox"/>	Appropriate pressure relationships verified	<input type="checkbox"/>	Air intake/exhaust vents free of protective coverings

COMMENTS/ACTIONS TAKEN: