



Room No.	Mixing Valve/Room	Sinks	Mixing Valves	Stops
1A-108	1	1	1	2
1A-111	1	1	1	2
1A-111A	1	1	1	2
1A-111B	1	1	1	2
1A-114	1	1	1	2
1A-114A	1	1	1	2
1A-114B	1	1	1	2
1A-130	1	1	1	2
1A-133A	1	1	1	2
1A-134	1	1	1	2
1AB-117	1	1	1	2
1AB-118	1	1	1	2
1AB-119	1	1	1	2
1AB-128	1	1	1	2
1AB-129	1	1	1	2
1B-112	1	1	1	2
1B-112A	1	1	1	2
1B-112B	1	1	1	2
1B-112C	1	1	1	2
1B-113	1	1	1	2
1B-114	1	1	1	2
1B-115	1	1	1	2
1B-115A	1	1	1	2
1B-116A	1	1	1	2
1B-117	1	1	1	2
1B-117A	1	1	1	2
1B-118	1	1	1	2
1B-119A	1	1	1	2
1B-126	1	1	1	2
1B-138	1	1	1	2
1BF-107	1	1	1	2
1BF-111	1	1	1	2
1BF-112	1	1	1	2

* - See Drawing PL-108 for Installation Diagram

General Notes :

1. All water outages must be schedules in advance with COR.
2. It is the contractors responsibility to repair or replace any property damaged by the contractor during construction.
3. Contractor shall supply VA with a schedule.
4. It is the Contractors responsibility to verify all Faucet types to determined which type of mixing valve is required.
5. Contractor is to verify and supply under this contract type of adapter needed to connect stop to existing supply pipe.
6. A two week notice is required for any water shut down.
7. All plumbing installation is to be done by licensed certified plumbers.
8. If any Asbestos is found, the contractor is to stop work and notify the COR immediately.

Demolition Notes :

- ① Any piping, valves, etc demold shall be recycled in a VA provided container. See COR for location of recycling container.

New Work Notes :

- Ⓐ Contractor to repair any damage to finishes after valves have been installed. Finishes to match existing.
- Ⓑ Contractor to clean room and advise COR before proceeding to next Room.
- Ⓒ Contractor to install 1 mixing valve and 2 stops to all sinks indicated in mixing valve/room schedule on this sheet.

Legend:

- Ⓢ Sink with new mixing valve and 2 - stops.

**FIRST FLOOR PLAN
Building 1**

NOT TO SCALE



Medical Center
200 Veterans Av
Beckley, WV. 25801

DRAWING No.	PL-102
PROJECT No.	517-17-101
DRAWN BY:	JPP
CHECKED BY:	KB, JH

DRAWING TITLE:	First Floor- Mixing Valve Installation Locations
PROJECT TITLE:	Correct Water System for Legionella Phase 2
DATE	8/16/2017
REV.	SCALE NTS

APPROVED: MEDICAL CENTER DIRECTOR	STACY J VASQUEZ
APPROVED: ASSOCIATE DIRECTOR	JOHN D STOUT
APPROVED: CHIEF OF STAFF	JOHN D. BERRYMAN, M. D.

APPROVED: CHIEF, FACILITIES MANAGEMENT SERVICE LINE	JOHN MONTGOMERY
APPROVED: DIRECTOR for PATIENT CARE	DEBRA LEGG, RN, MSN
APPROVED: SERVICE LINE CHIEF	

APPROVED: SAFETY MANAGER	JUSTIN GREENE
APPROVED: INFECTION CONTROL	
APPROVED:	

