

Project Name
VAMC Perry Point CLC Construction Project

Project No.
512-173

RFI NO.	DATE RECEIVED	SPEC SECTION	DRAWING#	DESCRIPTION	AMENDMENT/ POST DATE	COMMENTS
010	9/5/2018	Amend 001		<p>Amendment 001 included the "Justification for Other Than Full and Open Competition". Item 7i, under the heading Justification, includes "Patient Life Mounting". : Questions are as follows:</p> <p>a) Should this Item read as Patient Life Monitoring?</p> <p>b) Please provide Specifications, Drawings, etc. that show and describe the scope of work that is to be installed and/or furnished and installed by the Contractor for the Prism Medical System that is to be provided by the VA Medical Center</p>	A0004/Sept 14, 2018	<p>a) Should read as Patient Lift Mounting. The Patient Lifts will be provided by the Medical Center. Contractor will be responsible for installing.</p> <p>b) All necessary supports above the finished ceiling such as Unistrut, Threaded rods, anchors, clamps etc. required by Prism Medical to install the Patient Lift System shall be provided by the Contractor.</p>
011	9/5/2018	00 01 00 & 01 57 19		<p>Specification "01 57 19 - Temporary Environmental Controls" is listed in Section 00 10 10 Table of Contents; however, it was not issued with the Bid Documents. Please review and issue this Specification if applicable to the project.</p>	A0004/Sept 14, 2018	<p>See attached specification 01 57 19.</p>

Project Name

VAMC Perry Point CLC Construction Project

Project No.

512-173

RFI NO.	DATE RECEIVED	SPEC SECTION	DRAWING#	DESCRIPTION	AMENDMENT/ POST DATE	COMMENTS
012	9/5/2018	11 00 00		Interior Elevation 4/AS406 indicates Items A5075S and A5106; however, these are not listed in Specification 11 00 00 - Activations Equipment and Furniture List. Please provide direction.	A0004/Sept 14, 2018	Items A5075 (Hand sanitizer dispenser) and A5106 (Sharps bin) are to be provided by and installed by the VA.
013	9/5/2018		GI002.3	Drawing GI002.3, Index of Drawings lists Drawing T145 First Floor Plan - Bldg 20H - Telecom. This Drawing has not been issued with the Bid Documents. Please advise if this drawing is applicable to the project and issue if required	A0004/Sept 14, 2018	T145 is no longer in the project.
014	9/5/2018		GI002.3	Drawing GI002.3, Index of Drawings lists Drawing E101 Electrical Legend, Abbreviations and Detail. The actual drawing issued is identified as E001, not E101. Please clarify.	A0004/Sept 14, 2018	E001 is the correct number. The Index of drawings is incorrect.

Project Name
VAMC Perry Point CLC Construction Project

Project No.
512-173

RFI NO.	DATE RECEIVED	SPEC SECTION	DRAWING#	DESCRIPTION	AMENDMENT/ POST DATE	COMMENTS
015	9/5/2018		GI002.2	Drawing GI002.2, Index of Drawings lists Drawing PL401A43 Medical Gas Riser Diagrams - Alternate #3. The actual drawing issued is identified as PL402A2 Medical Gas Riser Diagrams Alternate #2. Please clarify.	A0004/Sept 14, 2018	PL402A2 Medical Gas Riser Diagrams Alternate #2 is correct.
016	9/5/2018	10 21 13 & 09 06 00		Specification 10 21 13 - Toilet Compartments, Section 2.1D7, indicates both Finish 1 (baked enamel) and Finish 3 (stainless steel); however, Specification 09 06 00 - Schedule for Finishes, Section 2.15 (A. Section 10 21 13, Restroom Partitions), indicates a Corian material finish. Please clarify which finish is to be provided (Note: Corian material cannot be provided for a ceiling hung partition).	A0004/Sept 14, 2018	Specification 10 21 13 – Toilet Compartments, is revised and attached. Spec. Section 09 06 00, 2.15 (A. Section 10 21 13, Restroom Partitions is revised to read Solid Phenolic, Color to be selected from manufacturers standard colors.

Project Name
VAMC Perry Point CLC Construction Project

Project No.
512-173

RFI NO.	DATE RECEIVED	SPEC SECTION	DRAWING#	DESCRIPTION	AMENDMENT/ POST DATE	COMMENTS
017	9/5/2018	14 24 00	AS104, AS106, AS107, AS108	Specification 14 24 00- Hydraulic Elevators, Section 1.1C states that there are seven (7) elevators to be furnished and installed; however, only five (5) elevators are labeled and shown on the drawings (AS104, AS106, AS107 and AS108). Please advise whether there are two (2) more elevators missing on the drawings.	A0004/Sept 14, 2018	There are only five (5) elevators to be furnished and installed. -Revise specification section 14 24 00- 1.1, C to read as follows:

Project Name VAMC Perry Point CLC Construction Project
Project No. 512-173

RFI NO.	DATE RECEIVED	SPEC SECTION	DRAWING#	DESCRIPTION	AMENDMENT/ POST DATE	COMMENTS
				continue	A0004/Sept 14, 2018	Revise specification section 14 24 00-1.1, C to read as follows: "C. Passenger/Service Elevators No. 1 through 5 shall be dual jack holeless oil hydraulic type with microprocessor based control. Elevators 1, 4 and 5 shall have two stop automatic operation and elevators 2 and 3 shall have duplex collective automatic operation with two-speed side opening car and hoistway doors. Elevators shall have Class "A" loading." Delete the elevator schedule for elevators 6 & 7 in specification section 14 24 00-2.3, A.

Project Name

VAMC Perry Point CLC Construction Project

Project No.

512-173

RFI NO.	DATE RECEIVED	SPEC SECTION	DRAWING#	DESCRIPTION	AMENDMENT/ POST DATE	COMMENTS
				continue	A0004/Sept 14, 2018	Revise specification section 14 24 00-2.11B, A to read as follows: "A. Provide duplex collective automatic operation, for passenger/service elevators 2 and 3."
				continue	A0004/Sept 14, 2018	Revise specification section 14 24 00-2.11C, A & 14 24 00-2.11C, B to read as follows: A. Install a monitor and keyboard in the machine room located in the Group Dispatch Operation Cabinet for elevators 2 and 3. B. The CCTV shall contain indicators to provide the following information:"

Project Name
VAMC Perry Point CLC Construction Project

Project No.
512-173

RFI NO.	DATE RECEIVED	SPEC SECTION	DRAWING#	DESCRIPTION	AMENDMENT/ POST DATE	COMMENTS
				continue		
					A0004/Sept 14, 2018	Revise specification section 14 24 00-2.42, M first sentence to read as follows: "M. Provide one set of protection pads to be used for elevators 1-5."
022	6-Sep-18	03 30 00 - 16	S302	Please specify the size reinforcing that is required for the new shear wall foundations, we do not see it specified in the schedule below?	A0004/Sept 14, 2018	Please see typical detail R/S301
				Typical shear wall shows the slab 12" thick at the shear walls. We need to know how wide and what rebar to use.		
	6-Sep-18	03 30 00 - 16	S302		A0004/Sept 14, 2018	Please see typical detail R/S301

Project Name VAMC Perry Point CLC Construction Project
Project No. 512-173

RFI NO.	DATE RECEIVED	SPEC SECTION	DRAWING#	DESCRIPTION	AMENDMENT/ POST DATE	COMMENTS
023	29-Aug-18	Solicitation		We request a bid extension in to October 3 in order to generate interest in the sub market.	A0004/Sept 14, 2018	Extension to the proposal due date has been granted. New Proposal Due Date is Thursday, October 18, 2018, 2:00pm EST. RFI 024 in Amendment A0003 is corrected from October 19, 2018 to October 18, 2018.