

Infection Control Construction Permit

Permit No: _____

Location of Construction: _____

Project Start Date: _____

Project Coordinator: _____

Estimated Duration: _____

Contractor Performing Work _____

Permit Expiration Date: _____

Supervisor: _____

Telephone: _____

YES	NO	CONSTRUCTION ACTIVITY	YES	NO	INFECTION CONTROL RISK GROUP
		TYPE A: Inspection, non-invasive activity			GROUP 1: Low Risk
		TYPE B: Small scale, short duration, moderate to high levels			GROUP 2: Medium Risk
		TYPE C: Activity generates moderate to high levels of dust, requires greater 1 work shift for completion			GROUP 3: Medium/High Risk
		TYPE D: Major duration and construction activities Requiring consecutive work shifts			GROUP 4: Highest Risk
CLASS I		1. Execute work by methods to minimize raising dust from construction operations. 2. Immediately replace any ceiling tile displaced for visual inspection.	3. Minor Demolition for Remodeling		
CLASS II		1. Provides active means to prevent air-borne dust from dispersing into atmosphere 2. Water mist work surfaces to control dust while cutting. 3. Seal unused doors with duct tape. 4. Block off and seal air vents. 5. Wipe surfaces with disinfectant.	6. Contain construction waste before transport in tightly covered containers. 7. Wet mop and/or vacuum with HEPA filtered vacuum before leaving work area. 8. Place dust mat at entrance and exit of work area. 9. Remove or isolate HVAC system in areas where work is being performed.		
CLASS III		1. Obtain infection control permit before construction begins. 2. Isolate HVAC system in area where work is being done to prevent contamination of the duct system. 3. Complete all critical barriers or implement control cube method before construction begins.	6. Vacuum work with HEPA filtered vacuums. 7. Wet mop with disinfectant 8. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction. 9. Contain construction waste before transport in tightly covered containers.		
Date		4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units.	10. Cover transport receptacles or carts. Tape covering.		
Initial		5. Do not remove barriers from work area until complete project is thoroughly cleaned by Env. Services Dept.	11. Remove or isolate HVAC system in areas where work is being performed/		
CLASS IV		1. Obtain infection control permit before construction begins. 2. Isolate HVAC system in area where work is being done to prevent contamination of duct system. 3. Complete all critical barriers or implement control cube method before construction begins.	7. All personnel entering work site are required to wear shoe covers 8. Do not remove barriers from work area until completed project is thoroughly cleaned by the Environmental Service Dept. 9. Vacuum work area with HEPA filtered vacuums. 10. Wet mop with disinfectant. 11. Remove barrier materials carefully to minimize spreading of dirt and debris associated with construction.		
Date		4. Maintain negative air pressure within work site utilizing HEPA equipped air filtration units.	12. Contain construction waste before transport in tightly covered containers. 13. Cover transport receptacles or carts. Tape covering. 14. Remove or isolate HVAC system in areas where work is being performed.		
Initial		5. Seal holes, pipes, conduits, and punctures appropriately. 6. Construct anteroom and require all personnel to pass through this room so they can be vacuumed using a HEPA vacuum cleaner before leaving work site or they can wear cloth or paper coveralls that are removed each time they leave the work site.			

Additional Requirements: _____

Date Initials

_____ Exceptions/Additions to this permit Date Initials are noted by attached memoranda

Permit Request By: _____

Permit Authorized By: _____

Date: _____

Date: _____

Construction Activity Types

TYPE A	Inspection and Non-Invasive Activities. Includes, but is not limited to: <ul style="list-style-type: none"> removal of ceiling tiles for visual inspection limited to 1 tile per 50 square feet painting (but not sanding) wallcovering, electrical trim work, minor plumbing, and activities which do not generate dust or require cutting of walls or access to ceilings other than for visual inspection.
TYPE B	Small scale, short duration activities which create minimal dust Includes, but is not limited to: <ul style="list-style-type: none"> installation of telephone and computer cabling access to chase spaces cutting of walls or ceiling where dust migration can be controlled.
TYPE C	Work that generates a moderate to high level of dust or requires demolition or removal of any fixed building components or assemblies Includes, but is not limited to: <ul style="list-style-type: none"> sanding of walls for painting or wall covering removal of floorcoverings, ceiling tiles and casework new wall construction minor duct work or electrical work above ceilings major cabling activities any activity which cannot be completed within a single workshift.
TYPE D	Major demolition and construction projects Includes, but is not limited to: <ul style="list-style-type: none"> activities which require consecutive work shifts requires heavy demolition or removal of a complete cabling system new construction.

Infection Control Risk Groups

Low Risk	Medium Risk	High Risk	Highest Risk
<ul style="list-style-type: none"> Office areas 	All other pt care areas not listed: <ul style="list-style-type: none"> 	<ul style="list-style-type: none"> Emergency Room Laboratories (specimen) Outpatient Surgery Pharmacy Post Anesthesia Care Unit Surgical Units Physical Therapy Nuclear Medicine Cardiology Echocardiography Endoscopy Radiology/MRI Respiratory Therapy 	<ul style="list-style-type: none"> Any area caring for immunocompromised patients Cardiac Cath Lab Central Sterile Supply Intensive Care Units Medical Unit Negative pressure isolation rooms Oncology Operating rooms Pharmacy Admixture

Construction Project Type

Patient Risk Group	TYPE A	TYPE B	TYPE C	TYPE D
LOW Risk Group	I	II	II	III/IV
MEDIUM Risk Group	I	II	III	IV
HIGH Risk Group	I	II	III/IV	IV
HIGHEST Risk Group	II	III/IV	III/IV	IV