



August 21, 2014

DVAMC Contracting
VA Healthcare System of Ohio
3140 Governor's Place Blvd. – Suite 210
Kettering, OH 45409-1337

Project Change No.: 2

Project: DVAMC Replace Automatic Transfer
Switches

Attn: Mr. Ivey

Heapy Project No. 2013-04012

Contract: Electrical

Dear Bob:

The following justification and bulletin description has been prepared for processing by your office.

Justification:

ITEM NO. 1

Product change to match existing load shedding controls.

Bulletin Description:

ITEM NO. 1

Revise all new Equipment Branch ATS's (#'s 3, 4, 7, 8, 9, 10, 11, 12, 13, 14 and 15) from standard transition type to delayed transition type (center neutral position). Center position shall be used for load shedding when suitable normal power is not available and Priority 2 loads are in danger of overloading the paralleled generators. Provide all relaying/controls to accomplish this in the new switches to tie into the existing control scheme.

This concludes the text of this Bulletin. Please expedite the processing of this change to minimize any delays in construction.

Yours truly,

HEAPY ENGINEERING

Matt Graham, P.E., LEED AP BD+C

c: Heapy Engineering - Attn: Mr. Don Engle

Cleveland • Columbus • Dayton • Findlay • Lawrenceburg • Indianapolis

1400 W Dorothy Lane
Dayton, OH 45409
(937) 224-0861 www.heapy.com

An ISO 9001-2008 Certified Company FS 98575
© Heapy Engineering All Rights Reserved
Form F4.1-04, Rev. 4, 07/28/11 2013-04012B002 8/21/2014 11:36 AM