


- DEMOLITION PLAN LEGEND**
- |  |                               |
|--|-------------------------------|
| EXISTING PARTITION TO REMAIN                   | TEMPORARY DUSTPROOF PARTITION |
| EXISTING PARTITION TO BE REMOVED               | EXISTING ALLWORK TO REMAIN    |
| EXISTING DOOR & FRAME TO REMAIN                | EXISTING WINDOW TO REMAIN     |
| EXISTING DOOR, FRAME & PARTITION TO BE REMOVED | EXISTING FIXTURES TO REMAIN   |
| EXISTING DOOR & FRAME TO BE REMOVED            | AREA NOT IN CONTRACT          |

NOTE: ALL SYMBOLS MAY NOT BE USED

- KEY NOTES**
1. NO WORK IN THIS ROOM.
  2. EXISTING FIRE EXTINGUISHER TO BE SALVAGED. STORED UP TO REMAIN.
  3. EXISTING WINDOW TREATMENT TO REMAIN. PROVIDE DUST BARRIER DURING CONSTRUCTION.
  4. TUB TO BE SALVAGED FOR RE-USE.
  5. REMOVE EXISTING PIPING BACK TO SOURCE AND PATCH WALL.
  6. SALVAGE PATIENT LIFT FOR RE-USE.
  7. REMOVE CERAMIC TILE AND PREPARE FLOOR FOR NEW FINISHES.

- DEMOLITION PLAN NOTES**
- THESE DOCUMENTS WERE PREPARED FROM DRAWINGS PROVIDED BY THE VA AND ON-SITE OBSERVATIONS. SHOULD SITE CONDITIONS DIFFER FROM WHAT IS INDICATED FROM THESE DOCUMENTS, NOTIFY THE CONTRACTING OFFICER'S REPRESENTATIVE AT ONCE FOR CLARIFICATION.
  - REFER TO SHEET 1A-001 FOR LEGEND, APPROPRIATIONS, AND OTHER GENERAL NOTES RELATED TO THIS PROJECT.
  - SEE SHEET 1A-001 FOR PILING INFORMATION.
  - REFER TO MECHANICAL, ELECTRICAL, AND PLUMBING SHEETS FOR SPECIFIC DEMOLITION NOTES FOR OTHER THAN GENERAL DEMOLITION. PERFORM DAILY CLEANUP, PROTECT ALL AREAS TO REMAIN FROM DAMAGE.
  - 70% OF CONSTRUCTION WASTE IS TO BE DIVERSED FROM A LANDFILL.
  - ALL SALVAGED MATERIALS IS TO BE TURNED OVER TO THE VA UNLESS NOTED OTHERWISE.
  - ASBESTOS ABATEMENT IS INCLUDED IN THIS PROJECT. PLEASE REFER TO ASBESTOS ABATEMENT PLAN FOR LOCATIONS.

WORK HERE INTL. INC.  
11 Nov. 2014



CONSULTANTS

ARCHITECT/ENGINEERS

PARADIGM

DEMOLITION PLAN

RENOVATE REHABILITATIVE MEDICINE

ADKI

Office of Construction and Facilities Management