

SAFETY DEVICE TESTING RESULTS FOR PLANT SUPPORT EQUIPMENT	Function (Yes/No)	PRIORITY	ACTION/STATUS	Notes
5.1.Condensate Storage Tank High Water Alarm	No		Not Identified	
5.2. Condensate Storage Tank Low Water Alarm	No		Not Identified	
5.3. Feedwater Deaerator High Water Alarm	No		Not Identified	
5.4. Feedwater Deaerator Low Water Alarm	No		Not Identified	
5.5.Feedwater Deaerator Overflow System	No		6 Months	
5.6. Feedwater Deaerator Steam Safety Valve	No		6 Weeks	
5.7. Safety Valve following a Steam Pressure Reducing Valve Station (PRV)	No		3 Months	
5.9. Safety Relief Valve – Economizer	No		6 Weeks	
5.11. Boiler Plant Building Combustible and Carbon Monoxide Monitor	No		6 Weeks	
5.12. Provisions for Admission of Combustion Air into the Boiler Plant Building	No		3 Months	
6.1.1. Low Water Cutoff (LWCO)	No		3 Weeks	
6.1.3. Low Water Alarm (LWA)	No		6 Weeks	
6.1.4. High Water Alarm (HWA)	No		6 Weeks	
6.2.1. Steam Safety Valves (SV)	No		6 Weeks	
6.2.2. Operating Steam Pressure Limit Switch (Recycling)	No		3 Weeks	
6.2.3. High Steam Pressure Limit Switch (Non-recycling)	No		3 Weeks	
6.3.2. High Pressure Gas Fuel Cutoff Switch (HPFCS)	No		Not Identified	
6.3.4. Gas Train Solenoid Vent Valve – Operation and Leak Test	No		3 Months	
6.3.6. Automatic Pilot Gas Shutoff Valves – Leak Test	No		3 Months	
6.3.7. Pilot Gas Train Solenoid Vent Valve – Operation and Leak Test	No		4 Months	
6.4.1. Low Pressure Oil Fuel Cutoff Switch (LPFCS)	No		3 Weeks	
6.4.2. High Pressure Oil Fuel Cutoff Switch (HPFCS)	No		3 Months	
6.4.3. Low Oil Atomizing Media Pressure Switch (LAMPS)	No		3 Weeks	
6.4.4. Automatic Oil Fuel Shutoff Valves – Leak Test	No		3 Months	
6.5. Burner and Air Train Safety Devices	No			
6.5. Flame Scanner	No		3 Months	
6.5. Burner Management Programmer	No		Not Identified	
6.5.6. Low-Fire Proving Switch	No		3 Months	
6.5.7. Forced Draft Damper Wide-Open Pre-Purge Proving Switch	No		Not Identified	
6.5.8. Combustion Air Pressure Switch	No		Not Identified	
6.5.9. Pre-Purge Airflow Proving Switch	No		3 Months	
6.5.10. Forced Draft Motor Interlock	No		3 Months	
6.5.12. Minimum Pilot Flame Test and Low Pilot Gas Pressure Switch	No		4 Months	
6.5.13. Low Flue Gas Oxygen Alarm and Cutout	No		6 Weeks	
5.8.Propane Pilot Backup System	Yes		NA	
5.10. Oil Liquid Relief Valve – Pump Set	Yes		NA	
6.1.2. Auxiliary Low Water Cutoff (ALWCO)	Yes		NA	
6.3.1. Low Pressure Gas Fuel Cutoff Switch (LPFCS)	Yes		NA	
6.3.3. Automatic Gas Fuel Shutoff Valves – Leak Test	Yes		NA	
6.3.5. Automatic Gas Fuel Shutoff Valves – Proof of Closure (POC)	Yes		NA	
6.4.5. Automatic Oil Fuel Shutoff Valves – Proof of Closure (POC)	Yes		NA	
6.5.1. Flame Scanner – Test for Flame Failure Response Time (FFRT)	Yes		NA	
6.5.2. UV Scanner Not Sensing Ignition Spark	Yes		NA	
6.5.3. Igniter Timing – Pilot Trial for Ignition (PTFI)	Yes		NA	
6.5.4. Main Flame Trial for Ignition Timing (MTFI)	Yes		NA	
6.5.5. Pre-purge and Post-purge Timer	Yes		NA	