

“Renovate 13B Acute Care & ICU”

Please see RFIs below for the above referenced project.

1. Section 23-08-00 references spec section 01-91-00 general commissioning but no section exists. Is this project commissioned and is so please provide section missing.

*(D+S) Response: Spec Section 01 91 00 will be issued in an addendum.*

2. 23-09-23 page 3 and 4 in the responsibility table "Control System Integrator" is listed in the table but none is referenced. Please advise who this contractor is.

*(D+S) Response: See Paragraph 2.3 on page 19 of Section 23 03 23 for a list of acceptable installers.*

3. Section 23-31-00 ducts and casings and the contract drawings do not refer me any need for stainless ductwork for the Acute Care or ICU please confirm there is no need for stainless ductwork.

*(D+S) Response: There is no need for stainless steel ductwork.*

4. Drawing page M-6.2 air handling unit schedule references unit type is Knock Down. Please explain this term.

*(D+S) Response: See Paragraph 2.1.A.3 of Section 23 73 00. “Knock-down” construction refers to a unit that can be broken down in the field so that all components will fit through the available openings. The unit comes either in parts and pieces or is assembled, but not sealed, so it can be broken down into small pieces. The unit then needs to be sealed to pass a pressure test after it has been assembled. Only manufacturers that have this type of construction as a standard option will be considered.*