

Converse Consultants

4840 Mill Street, Suite 5, Reno, Nevada 89502

SURVEY DATA

Page 1 of 2
(775) 856-3833 FAX (775) 856-3513

Inspector: <u>A. MUEDELL</u>		Project Name: <u>WA RENO Bldg # 7</u>		Project Number: <u>15-23660-01</u>		Date Sampled: <u>5/5/15</u>	
Contact: <u>F. Reyes-Colas III</u>		Project Location: <u>975 KENNEDY AVE</u>		Analysis Type: (Please Circle) <input checked="" type="radio"/> Asbestos <input type="radio"/> Air <input type="radio"/> Bulk		Instructions:	
Phone #: (775) 856-3833		Client/Contact: <u>MR. KOSKOVICH</u>		<input type="radio"/> Lead <input type="radio"/> Other			
Turn-A-Round Time: (Circle) <u>RUSH</u>		24 Hours		2 Days		Requested: Verbal: Fax: Test to First Positive: Yes No	

LAB #	SAMPLE #	MATERIAL DESCRIPTION	SAMPLE LOCATION	LOCATIONS OF MATERIAL	QNTY	COND	FRAGILE YES/NO	COMMENTS (DEBRIS, EXTENT OF DAMAGE)	ASBESTOS %
223012	1	CBM 3/1 D/L	5th CORNER	APPEARS TYPICAL TO ALL CBM AND		G	N/P		ND
223013	2	CBM 3/1 D/L	DOORWAY CORNER	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		
223014	3	4" BEIGE CERAMIC TILE	DOOR CORNER	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		
223015	4	4" BEIGE CERAMIC TILE	DOOR CORNER	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		
223016	5	1" x 1" CERAMIC TILE	DOOR CORNER	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		
223017	6	1" x 1" CERAMIC TILE	DOOR CORNER	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		
223018	7	STUCCO	WEST SIDE	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		
223019	8	STUCCO	WEST SIDE	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		
223020	9	STUCCO	WEST SIDE	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		
223021	10	STUCCO	WEST SIDE	APPEARS TYPICAL TO ALL LOCATIONS OF		G	N		

MATERIAL	CONDITION	UNITS	ASBESTOS %
PF - Pipe Fitting Insulation PI - Pipe Insulation DI - Duct Insulation TI - Tank Insulation EI - Expansion Joint BI - Boiler Insulation	GA - Gasket D - Debris TSI - Thermal System Insulation R - Roof DW - Drywall JC - Joint Compound	G - Good (No Maintenance is required currently) D - Damaged (Some repair needed) SD - Significantly Damaged (Repair or replace ASAP)	A - Amosite Asbestos C - Chrysotile Asbestos NDA - No Asbestos Detected ACM - No Samples Taken

Relinquished By: <u>[Signature]</u> Date/Time: _____ Received By: <u>[Signature]</u>	Relinquished By: <u>[Signature]</u> Date/Time: _____ Received By: <u>[Signature]</u>	Relinquished By: <u>[Signature]</u> Date/Time: _____ Received By: <u>[Signature]</u>
--	--	--

Converse Consultants

4840 Mill Street, Suite 5, Reno, Nevada 89502

SURVEY DATA

Page 2 of 4
(775) 856-3833 FAX (775) 856-3513

Inspectors: <u>K. Williams</u>		Project Name: <u>VA Reno Bldg 7</u>		Project Number: <u>15-23660-01</u>		Date Sampled: <u>5/5/15</u>	
Contact: <u>F. Zepeda</u>		Project Location: <u>975 Klamath Ave</u>		Analysis Type: <u>Asbestos</u> <input checked="" type="radio"/> Air <input type="radio"/> Bulk <input type="radio"/>		Instructions:	
Phone #: (775) 856-3833		Client/Contact: <u>Mr. L. Escobar</u>		(Please Circle) Lead <input type="radio"/> Other <input type="radio"/>			
Turn-A-Round Time: (Circle) RUSH		24 Hours		2 Days		Requested: Verbal: Fax	
						Test to First Positive: Yes No	

LAB #	SAMPLE #	MATERIAL DESCRIPTION	SAMPLE LOCATION	LOCATIONS OF MATERIAL	QNTY	COND	FRIABLE YES/NO	COMMENTS (DEBRIS, EXTENT OF DAMAGE)	ASBESTOS %
22022	1	12x12 GRAY TILE	DIE AREA	THRUOUT RMS		9	10		10-20% B. Mastic
22022	2	BLACK MASTIC	RA 220	220, 215, 210					5-10% B. Mastic
22023	3	12x12 GRAY TILE	DIE AREA	File 200A		1	1		
	4	BLACK MASTIC	RA 220						
	5								
	6								
	7								
	8								
	9								
	10								

MATERIAL		CONDITION		UNITS		ASBESTOS %	
PFJ - Pipe Fitting Insulation PRI - Pipe Run Insulation DI - Duct Insulation TI - Tank Insulation EJ - Expansion Joint BI - Boiler Insulation	VT - Vinyl Tile M - Mastic CBM - Cove Base Mastic AT - Acoustic Tile SA - Spray Acoustic W - Wall P - Plaster	GA - Gasket D - Debris TSI - Thermal System Insulation R - Roof DW - Drywall JC - Joint Compound	G - Good (No Maintenance is required currently) D - Damaged (Some repair needed) SD - Significantly Damaged (Repair or replace ASAP)	LF - Linear Feet SF - Square Feet CF - Cubic Feet	A C NDA Assumed ACM	- - - - -	Amosite Asbestos Chrysotile Asbestos No Asbestos Detected No Samples Taken

Relinquished By: <u>[Signature]</u>	Relinquished By: <u>[Signature]</u>	Relinquished By: <u>[Signature]</u>
Date/Time: <u>5/5/15</u>	Date/Time: <u>5/5/15</u>	Date/Time: <u>5/5/15</u>
Received By: <u>[Signature]</u>	Received By: <u>[Signature]</u>	Received By: <u>[Signature]</u>