

January 6, 2016

Mr. Patrick Wee  
Contracting Officer Representative  
Project & Construction Management  
VA Central CA Health Care System  
2615 E. Clinton Ave., Fresno CA 93703



ARCHITECTURE  
P L A N N I N G  
INTERIOR DESIGN

235 PINE STREET  
17TH FLOOR  
SAN FRANCISCO  
CALIFORNIA 94104

TEL 415.397.3117  
FAX 415.397.1517  
WWW.POLYTECHAE.COM

**RE: Expand Community Living Center Building 31 – Phase 1**  
**Project No: 570-218**  
**Addendum No. 1 01-06-2016**

**Addendum No. 1 - Narrative of Changes:**

Below are document changes to the 100% Construction Document Submission dated November 19, 2015.

| DRAWINGS   |           |   |
|------------|-----------|---|
| Document # | Revisions | Description   |
| AS701      | Delta 1   | Revise Door Schedule Hardware Group and Comments, Door Notes 2 and add Door Note 18 and add CR and ALC Schedule Abbreviations.  |
| CS201      | Delta 1   | Removal of demolition of existing paving from scope, due to relocation of fire water piping shown on CS501.   |
| CS300      | Delta 1   | Removal of curb, concrete, and asphalt paving replacement due to fire water pipe relocations on CS501.  |
| CS301      | Delta 1   | Removal of curb, concrete, and asphalt paving replacement due to fire water pipe relocations on CS501.  |
| CS401      | Delta 1   | Removal of curb, concrete, and asphalt paving replacement due to fire water pipe relocations on CS501.  |
| CS501      | Delta 1   | Fire water service relocated to the north, away from the existing driveway. Added gate valve on new fire service, adjacent to connection to public main. Backflow preventer also relocated to the north, adjacent to the proposed building. Point of connection to building fire sprinkler lines moved to east side of proposed building from south side. Post indicator valve and fire department connection moved to a location north of existing driveway. |
| CS601      | Delta 1   | Removal of curb, concrete, and asphalt paving replacement due to fire water pipe relocations on CS501.  |
| LS101      | Delta 1   | Add BFP, SCD & FDC and PI, SCD note.  |
| LP101      | Delta 1   | Revise planting area for BFP and add Planting Notes 5.  |
| LP102      | Delta 1   | Revised planting area for BFP.  |
| LP103      | Delta 1   | Revised planting area for BFP.  |
| LI101      | Delta 1   | Revised irrigation area for BFP.  |
| MS101      | Delta 1   | Removed reference to future buried site chilled water piping.   |
| PS100      | Delta 1   | Removed reference to buried site chilled water piping. Added missing MV & O2 piping in existing CLC. Revised reference to Gas site piping routing.  |
| TD001      | Delta 1   | Add Fiber Cabling Legend.   |

| SPECIFICATIONS |  |  |
|----------------|--|--|
| 00 01 10       |  | Strikeout Section 07 27 26 Fluid-Applied Membrane Air Barrier, Vapor Permeable.  |
| 08 71 00       |  | Hardware Group Type, change floor mounted door stops to wall mounted door stops. |
| 26 05 73       |  | Revised 260573.1.2, deleted reference to Section 26 13 13 and 26 13 16.          |

Please let me know if you have any questions.

Sincerely,



Don Williams, AIA  
Architect/Associate  
POLYTECH ASSOCIATES INC.  
235 Pine Street, 17<sup>th</sup> Floor  
San Francisco, CA 94104  
Direct: (415) 926-6718  
e-mail: [dwilliams@polytechae.com](mailto:dwilliams@polytechae.com)