



Department of Veterans Affairs
Center for Verification and Evaluation
Service Disabled Veteran Owned Small Business

03.30.16

COMMUNICATION CABINET PHASING

GENERAL

Install new Cooling Racks Row C South Racks 20 and 23, Row A North Racks 1 and 12, Row B North Racks 2 and 11.

ROW A SOUTH

Refeed existing Rack 15 PDU from new Panel UPD1. Refeed existing Rack 16 PDU from existing modified Panel UPD2.

Provide new cabinet enclosure to Row A South Rack 14. Coordinate installation of fiber optic switching equipment within this rack with the VA. This will be done after hours.

ROW B SOUTH

Refeed existing Rack 15 PDU from new Panel UPD1. Refeed existing Rack 16 PDU from existing modified Panel UPD2.

Install new cabinet enclosure to Row B South Rack 14. Coordinate installation of fiber optic switching equipment within this rack with the VA. This will be done after hours.

Note that replacing Racks 20 thru 23 and 26 thru 28 is considered a bid alternate.

ROW C SOUTH

Provide new cabinet enclosures for Rows A and B North Rack 11 fiber optic switching equipment. Coordinate installation of fiber optic switching equipment within this rack with the VA. This will be done after hours.

Install new Rack 16 PDU including feeder from new Panel UPD1. Install new Rack 17 PDU from existing modified Panel UPD2.

Install fiber optic switching equipment in Row C South Rack 15 cabinet enclosure. Coordinate installation of fiber optic switching equipment within this rack with the VA. This will be done after hours.

ROW A NORTH

Install in Row A North Rack 11. Install fiber optic switching equipment in this rack. Coordinate installation of fiber optic switching equipment within this rack with the VA. This will be done after hours.

ROW B NORTH

Install cabinet enclosure in Row B North Rack 11. Install fiber optic switching equipment in this rack. Coordinate installation of fiber optic switching equipment within this rack with the VA. This will be done after hours.