

Approximate location of existing chain-link fence and property line. Contractor shall field verify.

Approximate location of future above ground sanitary holding tank.

Approx. location of existing retaining wall. Contractor shall field verify. Contractor shall install T-35 a minimum 10 feet away from retaining wall.

Approx. location for new main disconnect, transformer & pad

Install segmented retaining wall not to exceed 4 ft tall as needed to achieve proper ramp slope. Contractor to strip, fill, compact, and grade area under ramp.

Install approx. 60 LF of new 6 inch curb and gutter to connect with existing curb.

Approximate location of new underground utility trench.

Demo approx. 4 ft of existing curb and tie-in new 3ft wide x 5ft long x 4 in thick concrete landing. Modify/grind existing AC paving to be flush with new concrete landing and to be ADA compliant.

Install new 6 inch curb with hand rails around north and east edges of new landing to be ADA compliant.

P.O.C. for Existing Electrical Utilities (Panel "EHPGDP")

Room-106A
Communications Closet.
Pull New Fiber Optic
Cable to this Location.

BUILDING 211
GARAGE & EOC

ADA Accessible Ramp
Not to exceed 1:12

NOT TO SCALE

662-16-012 Relocate T-35 Trailer

New Site to be Developed for T-35 Relocation -
Northwest SFVAMC Property Line



DRAWING
B

San Francisco VA Medical Center - 4150 Clement St, San Francisco CA 94121