

CANNONDESIGN

MEMORANDUM

Date 06.20.2016
To Doug Jones
From Ian Waldschmidt
Project 657-351, Construct Clinical and Urgent Care Addition
Project No. 003850.05

Please see below for a reply to the (4) bid questions received on 06.16.2016:

- 1) Is the VA supplying the equipment, labor, etc. on the Communications scope?
 - No. All communication scope defined within the Contract Documents shall be included by the bidding contractor.
- 2) Request for Substitution – Spring Valley H150 iCLAD Thermal Spacer in lieu of Cascadia Thermal spacer in Section 07 48 00.
 - It is CannonDesign's opinion that the horizontal girt in the provided alternate detail would provide a shelf for water to collect and create a gap in the insulation. Because of this, CannonDesign recommends not accepting this substitution request.
- 3) Who is quoting the concrete wall panels on the project? Is there a contact?
 - This is up to the bidder to decide. The panels must meet the requirements noted in the contract documents.
- 4) What is the existing BMS system and who is the contractor?
 - It is CannonDesign's understanding that the existing campus utilizes the American Auto-Matrix DDC Control System. The new control system must connect and provide interoperability to the existing graphical workstations for monitoring and controlling. The installing contractor is believed to be:

Integrated Facility Services
Brian Schuhmacher | Vice President
O: 636-680-2100
M: 314-210-6052
1055 Cassens Industrial Ct., Fenton, MO 63026
www.intfs.com

