

MEMORANDUM

Date 06.22.2016
To Doug Jones
From Ian Waldschmidt
Project 657-351, Construct Clinical and Urgent Care Addition
Project No. 003850.05

Please see below for a reply to the (7) bid questions received after the question period was officially closed on 06.16.2016 at 10:00 am:

- 1) There are two windows in xray rooms 1208 and 1210. Are these hollow metal? Do they require lead lining? If they require lead lining, can you provide the thickness?
 - Yes, hollow metal frames, refer to 13 49 00 Radiation Protection for lead lining requirements.
- 2) An amended substitution request for a vertical version of the iClad clip that was noted in the previous list of questions was submitted.
 - This is an acceptable substitution
- 3) The hardware spec does not include what brand keying system is existing. I would assume it is Best. Can you verify?
 - Per the VA, Stanley Security Solutions 9000 series 7 pin
- 4) Spec section 074213.23 calls for fire retardant core (2.2.B.2). Since there are only 200 sf on the job, there could be significant ups required depending on the color selected. Only a fraction of ACM panel colors are stocked in Fire Retardant core. What is the specific color that will be selected so I can bid appropriately? Spec refers to a finish legend but I have not located that on the architectural drawings dated 12/14/15.
 - Color to match Centria 181 Slate Gray, architect to approve samples
- 5) Bid Item 8 (alternate 5) states: All work in bid item 7, except eliminating Green Roof System. Sheet CS-101A, General Construction Note 10 states: For Bid Alternate #5 Parking Re-Striping, Remove Existing Striping, Provide Seal-Coat and Re-Stripe as shown on CS-101A. Can you please clarify?
 - Please disregard note 10 on CS-101A. Alternates are to be as described in the project manual.
- 6) What differences do the plan markings of CG, CG2, CG3, & CG4 have on plan sheet AI-111? There is nothing that specifies what type of corner guard these markings represent and what lengths of corner guards are needed.
 - Please refer to spec section 09 06 00 schedule for finishes. Note, CG is scheduled as CG1.
- 7) There is also nothing to note the difference between the plan markings of WP & WP2.
 - Please refer to spec section 09 06 00 schedule for finishes. Note, WP is scheduled as WP1.