

NOTES TO THE CONTRACTOR:

- ① CONTRACTOR TO PROVIDE AND INSTALL A TEMPORARY CONSTRUCTION WALL, DOOR, FRAME WITH STICK MATS. TEMPORARY WALL TO BE SEALED AT EDGES.
- ② CONTRACTOR TO PROVIDE AND INSTALL A TEMPORARY CONSTRUCTION WALL AT ELEVATOR DOORS. ALL EDGES TO BE SEALED WITH TAPE.
- ③ CONTRACTOR TO PROVIDE AND INSTALL NEGATIVE AIR MACHINES AND MAINTAIN NEGATIVE PRESSURE WITH HEPA FILTRATION, EXHAUST TO BE ROUTED OUTSIDE OF THE BLDG.
- ④ CONTRACTOR TO SEAL OFF EXISTING DOOR TO CORRIDOR WITH TAPE AND PLASTIC.

HOSPITAL.



1) ALL WORK IN PHASE 1 IS ALLOWED DURING NORMAL BUSINESS HOURS 7:30 A.M. TO 4:30 P.M. OR NIGHT WORK FROM 6:00 P.M. TO 6:00 A.M. WEEKEND WORK WILL BE CONSIDERED WITH ADVANCED NOTICE AND APPROVAL OF THE PHASE CONTRACTOR. SEE NOTES ①, ②, ③ THAT APPLY TO THIS PHASE. CONTRACTOR TO USE ACCESS ROUTE FOR ALL DEMO OF MATERIALS AND EQUIPMENT. PRIOR TO THE START OF WORK IN THIS SECTION THE CONTRACTOR WILL MOVE ALL FURNITURE IN 113B, 113C, 113D, 113E TO ROOMS 157, 158, 159, 159A, AND 159B. THE CUBICLES IN 112 AND 112A WILL BE MOVED TO A WAREHOUSE ONSITE (SEE SHEET 110, NOTE 9D). FURNITURE TO BE MOVED BACK TO ITS ORIGINAL LOCATION WHEN THIS PHASE IS COMPLETE.

1) ALL WORK IN THIS PHASE IS ALLOWED DURING NORMAL BUSINESS HOURS 7:30 A.M. TO 4:30 P.M. OR NIGHT WORK FROM 6:00 P.M. TO 6:00 A.M.. WEEKEND WORK WILL BE CONSIDERED WITH ADVANCED NOTICE AND APPROVAL OF THE VA ENGINEER. CONTRACTOR ACCESS WILL BE THROUGH ONE DOOR AS SHOWN ON THE PLANS. SEE NOTES ①, ③, ④ THAT APPLY TO THIS PHASE. PRIOR TO THE START OF WORK THE FURNITURE IN ROOMS 157, 158, 159, 159A AND 159B WILL BE MOVED TO ROOMS 113C, 113D, AND 113E AND 113B. MORE FURNITURE IN ROOMS 138 AND 140 TO THE 7TH FLOOR.

1) ALL WORK IN THIS PHASE IS ALLOWED AT NIGHT FROM 6:00 P.M. TO 6:00 A.M.. WEEKEND WORK WILL BE CONSIDERED WITH ADVANCED NOTICE AND APPROVAL OF THE VA ENGINEER. UPON COMPLETION OF THE DAILY NIGHT WORK AT 6:00 A.M. ALL CONSTRUCTION DEBRIS, EQUIPMENT, BARRIERS, AND MATERIALS WILL BE REMOVED AND THE CONTRACTOR WILL BE BACK TO A NORMAL HOSPITAL ENVIRONMENT. CONTRACTOR SHALL FOLLOW GENERAL REQUIREMENTS, SPECIFICATION SECTION 1 00 00, 1.5 FIRE SAFETY. CONTRACTOR TO PROVIDE AND INSTALL PLASTIC AT LOCATIONS OF MISSING CEILING TILES. SEAL PLASTIC AT ALL LOCATIONS OF CEILING DEVICES AND WORK ALONG THE WALL TO CREATE A SMOKE TIGHT SEAL. WORK DURING THIS PHASE WILL BE IN MANAGEABLE SECTIONS WITH ADVANCED APPROVAL OF THE VA ENGINEER. IF THE VA DETERMINES THE SECTIONS ARE TOO LARGE AND NOT MANAGEABLE THE VA RESERVES THE RIGHT TO ADJUST THE SECTION SIZE.

PHASE 4 NOTES:

1) ALL WORK IN THIS PHASE IS ALLOWED DURING NORMAL BUSINESS HOURS 7:30 A.M. TO 4:30 P.M. OR NIGHT WORK FROM 6:00 P.M. TO 6:00 A.M.. WEEKEND WORK WILL BE CONSIDERED WITH ADVANCED NOTICE AND APPROVAL OF THE VA ENGINEER. SEE NOTES ①, ③ THAT APPLY TO THIS PHASE. PRIOR TO THE START OF WORK THE FURNITURE IN ALL ROOMS WILL BE MOVED TO THE 1<sup>ST</sup> FLOOR.

1) ALL WORK IN THIS PHASE IS ALLOWED DURING NORMAL BUSINESS HOURS 7:30 A.M. TO 4:30 P.M. OR NIGHT WORK FROM 6:00 P.M. TO 6:00 A.M., WEEKEND WORK WILL BE CONSIDERED WITH ADVANCED NOTICE AND APPROVAL OF THE VA ENGINEER. SEE NOTES ①, ③ THAT APPLY TO THIS PHASE. PRIOR TO THE START OF WORK THE FURNITURE IN ALL ROOMS WILL BE MOVED TO THE 7TH FLOOR.

## FINANCING PLAN

Room #	Room Name	Room Size	Room Type	Room Status	Room Location	Room Description
113C	113C	1	✓	✓	✓	✓
113D	113D	1	✓	✓	✓	✓
113E	113E	1	✓	✓	✓	✓
113F	113F	1	✓	✓	✓	✓
112	112	1	✓	✓	✓	✓
112A	112A	1	✓	✓	✓	✓
138	138	2	✓	✓	✓	✓
140	140	2	✓	✓	✓	✓
113A	113A	4	✓	✓	✓	✓
105	105	4	✓	✓	✓	✓
105A	105A	4	✓	✓	✓	✓
110B	110B	4	✓	✓	✓	✓
110A	110A	4	✓	✓	✓	✓
110	110	4	✓	✓	✓	✓
109A	109A	4	✓	✓	✓	✓
109	109	4	✓	✓	✓	✓
108B	108B	4	✓	✓	✓	✓
108A	108A	4	✓	✓	✓	✓
108	108	4	✓	✓	✓	✓
105B	105B	4	✓	✓	✓	✓
106	106	4	✓	✓	✓	✓
106A	106A	4	✓	✓	✓	✓
107	107	4	✓	✓	✓	✓
107A	107A	4	✓	✓	✓	✓
107B	107B	4	✓	✓	✓	✓
107C	107C	4	✓	✓	✓	✓
119	119	4	✓	✓	✓	✓
119A	119A	4	✓	✓	✓	✓
119B	119B	4	✓	✓	✓	✓
120A	120A	4	✓	✓	✓	✓
120	120	4	✓	✓	✓	✓
120B	120B	4	✓	✓	✓	✓