

MCC-11 **Bldg 1** **10th floor Penthouse** **800 AMP 480 VOLTS** **Fed from Substation 6**

SWITCH/STARTER FEEDS	FUSE	BREAKER	STARTER	Control Volts	
Spare					
Spare					
Spare					
Spare					
Spare					
P101		20 Amp	NEMA 1	120 V	EF-9E ISO RM. SW
Lighting Panel		100 Amp	N\A		LPS
Lighting Trans.		15 Amp	N\A		
P103		20 Amp	NEMA 1	120 V	AC 7 south runaround pump
Morgue		40 Amp	N\A		EF
SF101		100 Amp	NEMA 3	120 V	AC 7 South supply fan
RF101		20 Amp	NEMA 1	120 V	AC 7 South return fan
1-SF-1		50 Amp	NEMA 2	120 V	Exhaust fan ISO RM. SW
1-RF-1		50 Amp	NEMA 2	120 V	Fan 1-AC-11
EF-101		20 Amp	NEMA 1	120 V	7 South Exhaust - roof (B-903)
P-1		20 Amp	NEMA 1	120 V	
P-2		20 Amp	NEMA 1	120 V	
Elev		20 Amp	NEMA 1	120 V	VENT-MTR
EF-1		20 Amp	NEMA 1	120 V	5 & 6 East General Exhaust
AT&T Cell Site	150 Amp		N\A		200 Amp disconnect switch
SPRINT		175 Amp	N\A		Feed for 75 KVA transformer
Exhaust Fan 1-10-NW-EF-5	5 Amp		NEMA 1	120 V	Fused disconnect switch
AC-13	5 Amp		NEMA 1	120 V	Fused disconnect switch
1-10-NW-RAF-1	20 Amp		NEMA 1	120 V	Fused disconnect switch
1-10-NW-SAF-1	35 Amp		NEMA 2	120 V	Fused disconnect switch
Total Switches MCC 11	5 fused switch				
	15 circuit breakers				
	15 contactors				

bldg 2
