


RFI FORM**Contractor Name: BVB Construction****Address: 1650 Palma Drive, Ventura CA****Phone/Fax: (805) 642-8381 / (805) 642-8382****Send to: cecil.nichols@va.gov**

RFI (REQUEST FOR INFORMATION)			
PROJECT NO.:	600-CSI-101	RFI NO.:	029
PROJECT NAME:	MRI Renovation & Expansion	DATE REQUESTED:	04/13/2017
SOLICITATION NO.:	VA262-17-B-0095	REFERENCE:	
DRAWING:		SPECIFICATION SECTION:	
DESCRIPTION OF PROBLEM OR INFORMATION BEING REQUESTED			
Please be specific as possible: Do all the underground duct banks need to be completely removed? Per sheet C100, it appears there's more duct banks leaving towards the south of the manhole that may need to be removed. Please confirm.			
PROJECT MANAGER'S RESPONSE			
IMEG Response: The existing manhole MH-2 has only A1 and A2 12kv feeders passing through. The site has to be field verified, see General Notes 5 on Sheet ES101. <i>Arnel Caparros - IMEG</i> 4/19/2017			
TRACKING NO.:		AMENDMENT NO.:	
VA PROJECT ENGINEER/MANAGER: 		DATE: 04/21/2017	