

**REQUEST FOR INFORMATION (RFI)**  
**VA-251-12-B-0086**

PROJECT NUMBER:	553-10-109	<b>Please ensure that before submitting questions or requests for clarification that you thoroughly read the solicitation, specifications, drawings and other pertinent documents. When submitting questions on this project the Government requires contractors to specifically identify the specification and/or solicitation section(s) or drawing number(s) in reference to the question or request for clarification submitted. No question or request for clarification will be answered by the Government unless the above requirements are met. Failure to comply may prevent the Government from responding in a timely manner.</b>	
PROJECT TITLE:	Expand Hemodialysis		
PROJECT LOCATION:	Department of Veterans Affairs John D. Dingell VA Medical Center 4646 John R. Street Detroit, MI 48201		
SUBMITTED BY:	NICK SHELTON- HOMELAND GOVERNMENT SERVICES	City/State:	FARMINGTON HILLS, MI
PHONE NO.:	248-921-1340		

**TO:**

Sonny Earls, Contract Specialist  
Department of Veterans Affairs  
Aleda E. Lutz VA Medical Center  
1500 Weiss St.  
Saginaw, MI 48602

RFI NO.: <b>002</b>	DATE: 5/24/12	SPEC/DWG. REFERENCE:  Varies- See Below
REPLY NEEDED BY: ASAP		

**INFORMATION NEEDED:**

**11-52-13 Projection Screens:** Cannot locate the size of the screen. Please advise?

**AI-121:** Equipment list indicates we are to provide the dialysis chairs. Cannot find a spec. Please advise?

**AI-121:** Equipment list indicates we are to provide the patient TV's. Cannot find a spec. Please advise?

**AI-121:** Please provide basis of design models for mounts required for dialysis cube counter mounted TV's and wall mounted monitors.

**10-26-00:** Please indicate if "chair rail (CH-R)" is provided under this section and if so what material is to be used?

**10-26-00:** Please indicate what material "IWP" is per the drawing.....acrylic wall panel or high impact thermoplastic?

**Temporary Walls:** Are the temporary walls required to be constructed off hours? It would seem this would be necessary so the VA could continue its operations during construction. Please advise?

**10-11-00:** Please provide the size of the marker board located in room C2918

11-52-13 - Project Screens are to be 7' x 7' Manual Type Units  
AI-121 - Patient (Non -Bariatric) are based on Fresenius Novo X 330 Series and Bariatric Type - 450 lb rated are based on Nemschoff - Pristo II  
AI-121 Patient TV's are Low Voltage LCD Televisions - PDI Communication Systems, Inc. Model PDI P15X on Table Mount Swing Arm Brackets - PDI-508C-12 - 14" High Standard Height.  
10-26-00: Please refer to Sheet IN600 Room Finish Schedule for CH-R1 material.  
10-26-00: Please refer to Sheet IN600 Room Finish Schedule for IWP material. The abbreviation for high impact thermoplastic is HIT-A1 which is also on Sheet IN600.  
Temporary walls are to be constructed during off shift hours of 8:00 PM to 5:00 AM  
10-11-00 The marker Board in Room C2918 is 4' x 8'.  
Response from: Keith Pounders, Kahn Sr. PM 5/29/12