

**VA Long Beach Healthcare System**  
**Building Numbers and Square Footage**

<b>Building Name/Number</b>	<b>Square Footage</b>
Bldg. 1, Admin Clinics	89,500
Bldg. 2, Canteen, Chapel	89,888
Bldg. 3, Day Treatment	36,000
Bldg. 5, Engineering/Safety/EMS	28,000
Bldg. 6, Warehouse No. 1	12,400
Bldg. 7, Out-Patient Pharmacy	36,000
Bldg. 8, Offices: Education. Med & Surg	36,020
Bldg. 11, R.E.M.C.	22,175
Bldg. 46, Minor Improvement	4,625
Bldg. 50, Voluntary Services	13,600
Bldg. 126, Hospital Admin	352,570
Bldg. 126 (OP), Out Patient Building	81,000
Bldg. 128, J, K, L & M Wards	92,188
Bldg. 133, Nursing Homes Care	58,760
Bldg. 136, PIER Building	2,648
Bldg. 138, Research & Development	61,658
Bldg. 149, Warehouse Supply	53,000
Bldg. 150, 120 Bed Spinal Cord Injury	142,704
Bldg. 160, M.R.I.	3,100
Bldg. 161, Radiation Therapy	11,260

**VA Long Beach Healthcare System  
Asbestos Abatement Events  
Listed in Previous Triennial Survey**

**Building 126:**

1. Asbestos Abatement event, prepared by H2 Environmental, Project #1390211AM – abatement of 1000 SF of floor tile/mastic at the main corridor, April 2011;

**Building 126OP:**

No abatement data

**Building 128:**

1. Asbestos Abatement Air Monitoring event, prepared by H2 Environmental (Project 1581512 AM), November 2012. Approximately 1,640 square feet of floor tile and mastic were removed from an undisclosed corridor.
2. Asbestos Abatement Air Monitoring event, prepared by H2 Environmental (Project 1172909 AM), March 2009. Approximately 410 square feet of floor tile and mastic and 90 square foot “transite” counter were removed from Room A224.
3. Asbestos Abatement Air Monitoring event, prepared by H2 Environmental (Project 1050508 AM), March 2008. Approximately 200 linear feet of thermal system insulation from piping systems were removed from Room C104.
4. Asbestos Abatement Air Monitoring event, prepared by H2 Environmental (Project 351402 AM), August 2002. Approximately 1,800 square feet of floor tile and mastic counter were removed from Rooms J208, J209, J210, J211, J212, J213, J213A, J214, J215, J216 and J217.

**Building 133:**

1. Asbestos Abatement Air Monitoring event, prepared by H2 Environmental (Project 1581512 AM), November 2012. Approximately 3,140 square feet of floor tile and mastic were removed from two undisclosed corridors.

**Building 2:**

1. Asbestos Abatement Event – H2 Project #129900AM (April 2000) – Abatement of floor tile/mastic at the basement Morgue Corridor;
2. Asbestos Abatement Event – H2 Project #558104AM (February 2004) – Abatement of 43 TSI fittings at the basement electrical room;
3. Asbestos Abatement Event – H2 Project #562904AM (June 2004) – Abatement of 420 SF of floor tile and mastic at the basement hallway;
4. Asbestos Abatement Event – H2 Project #616404AM (December 2004) – abatement of 100 SF of 12” floor tile and mastic at the basement room 50BB;
5. Asbestos Abatement Event – H2 Project #1077808AM) (June 2008) – Abatement of 2,400 SF of floor tile and mastic at the 3rd floor room 345;

6. Asbestos Abatement Event – H2 Project #1240409 (October 2009) – Abatement of 80 SF of mirror mastic at the Canteen;
7. Asbestos Abatement Event – H2 Project #1257309 (November 2009) – Abatement of 300 SF of 12" floor tile and mastic at the Canteen Vendor Office;
8. Asbestos Abatement Event – H2 Project #1366110 (October 2010) – Abatement of 220 SF of carpet mastic at the Cafeteria Office;
9. Asbestos Abatement Event – H2 Project #1375810 (November 2010) – Abatement of 52 SF of floor tile and mastic at Room 345A
10. Asbestos Abatement Event – H2 Project #1390211AM (February 2011) – Abatement of 2,000 SF of 12" floor tile and mastic at the main hallway;
11. Asbestos Abatement Event – H2 Project #1484211AM (December 2011) – Abatement of 150 SF of 9" floor tile and mastic at Room 250 Kitchen;
12. Asbestos Abatement Event – H2 Project #1498712AM (January 2012) – Abatement of 480 SF of floor tile and mastic and undisclosed amount of carpet mastic;
13. Asbestos Abatement Event – H2 Project #1508412AM (February 2012) – Abatement of 340 SF of floor tile and mastic at Room 256;
14. Asbestos Abatement Event – H2 Project #1625313AM (June 2013) – Abatement of 300 SF of floor tile and mastic at 2nd Floor Audiology area;
15. Asbestos Abatement Event – H2 Project #167213AM (December 2013) – Abatement of 90 SF of HVAC insulation and 4 TSI elbows;
16. Asbestos Abatement Event – H2 Project #17000141AM (May 2015) – Abatement of 600 SF of floor tile and mastic at Call Center Room N108A

#### **Building 1:**

1. Asbestos Abatement Event – H2 Project #363802AM (September 2001) – Abatement of floor tile/mastic at 3rd floor rooms 303, 303a, 303b, 304 through 311, approximately 2,000 square feet;
2. Limited Asbestos Inspection, prepared by H2 Environmental, Project #207501AS, June 2001;
3. Asbestos Abatement Event – H2 Project #375002AM (November 2002) – Abatement of floor tile/mastic at 2nd floor Pharmacy;
4. Asbestos Abatement Event – H2 Project #389703AM (February 2003) – Abatement of 800 SF floor tile and mastic at 3rd floor elevator lobby and adjoining south corridor;
5. Asbestos Abatement Event – H2 Project #578104AM (August 2004) – Cleanup/decontamination of Room 438;
6. Asbestos Abatement Event – H2 Project #610504AM (November 2004) – Abatement of 100 SF 9" floor tile/mastic at 4th floor elevator lobby area;
7. Asbestos Abatement Event – H2 Project #1390211AM (January 2011) – Abatement of 1,400 SF of floor tile/mastic at the main corridors of 1st floor;
8. Asbestos Abatement Event – H2 Project #1516612AM (March 2012) – Abatement of 12 SF of Thermal System Insulation in basement corridor ceiling cavity;
9. Asbestos Abatement Event – H2 Project #1332710AM (June 2010) – Abatement of 21 LF of Thermal System Insulation gaskets in the Boiler Plant;

#### **Building 7:**

1. Asbestos Abatement Event – H2 Project #188001AM (March 2001) – Abatement of HVAC duct cover insulation in the Linen Room – quantity not reported

2. Asbestos Abatement Event – H2 Project #599404AM (October 2004) – Abatement of five (5) thermal system insulated elbows from Mechanical Room 218;
3. Asbestos Abatement Event – H2 Project #1610313AM (March 2013) – Abatement of thermal system insulation/HVAC duct work from the basement;
4. Asbestos Abatement Event – H2 Project #1647613AM (September 2013) – Abatement of 4,500 SF of floor tile and mastic from 1st floor rooms 102 through 103;

**Buildings 8, 150, 149, 138, 3, 11, 160, 161, 46: No abatement data was included for review**

**Building 5:**

1. Asbestos Abatement Event – H2 Project #188101AM (April/May 2001) – Abatement of floor tile/mastic at motor vehicle pool room, student room, break room; abatement of acoustical plaster at 1st floor north wing;
2. Asbestos Abatement Event – H2 Project #245801AM (October 2001) – Abatement of floor tile/mastic at 1st floor north wing;
3. Asbestos Abatement Event – H2 Project #334702AM (July 2007) – Abatement of 100 LF of Thermal system Insulation;
4. Asbestos Abatement Event – H2 Project #1024707AM (December 2007) – Abatement of 55 LF of Thermal system Insulation;
5. Asbestos Abatement Event – H2 Project #1101208AM (August 2008) – Abatement of 24 Thermal System Insulation gaskets in the Boiler Plant;
6. Asbestos Abatement Event – H2 Project #1139208AM (November 2008) – Abatement of 80 SF of floor tile/mastic at the Boiler Office;
7. Asbestos Abatement Event – H2 Project #1259009AM (November 2009) – Abatement of 10 LF of Thermal System Insulation gaskets in the Boiler Plant;
8. Asbestos Abatement Event – H2 Project #1332710AM (June 2010) – Abatement of 21 LF of Thermal System Insulation gaskets in the Boiler Plant;
9. Asbestos Abatement Event – H2 Project #1450511AM (July 2011) – Abatement of Thermal System Insulation in the Boiler Plant;
10. Asbestos Abatement Event – H2 Project #1439911AM (June 2011) – Abatement of 90 SF floor tile/mastic at 1st floor rest room;

**Buildings 6, 136: No abatement data was included for review**

**Building 50:**

Abatement activity reported the removal of approximately 536 square feet of 9" tile and mastic from the 1st floor lobby in December, 2008.