



SAW Contracting, Inc.

2625 Production Rd, Ste A
Virginia Beach, VA 23454

www.sawcontracting.com

REQUEST FOR INFORMATION

Subject: Prebid RFIs

No.

PROJECT: Replacement of Energy Plant Boilers Building 100

DATE: 5/17/18

TO: Department of Veterans Affairs

Contract #: 36C24818R0121

ATTN: Thomas Lucas

STARTED:

REQUIRED:

REQUEST:

In speaking with the pile manufacturer, the Sheet S205, detail 8 indicates a rebar cage that most likely is not achievable. They recommend either one center rebar with grout, or just grout. Please advise.

The pile manufacturer also indicates the need for overhead clearance of about 25 feet in order to install the piles. Please advise if the plant has this clearance.

Request By: SAW Contracting, Inc.

Signed: _____

Date: 05/17/2018 _____

RESPONSE:

Note 1 on Sheet S201 has been revised. Please refer to the new Sheet Notes, numbers 1-5. It is unlikely there is 25' of clearance above each of the piles to be installed, therefore piling may need to be installed in sections.

Answered By:

Signed: _____

Date: 5/24/18 _____

Richard Wheeler, PE