



SITE LOGISTICS PLAN NOTES

- | # | DESCRIPTION |
|---|---|
| 1 | CONTRACTOR STAGING AREA - THE LEAD CONTRACTOR IS RESPONSIBLE TO COORDINATE REQUIRED SPACE NEEDED BY OTHER CONTRACTORS, AND SHALL KEEP ALL WORK AREAS NEAT AND ORDERLY THROUGHOUT DEMOLITION AND CONSTRUCTION. RESTORE TO ORIGINAL CONDITIONS. |
| 2 | TEMPORARY CONSTRUCTION FENCING BY GENERAL CONTRACTOR. THE GENERAL CONTRACTOR IS RESPONSIBLE TO PROTECT EXISTING SURFACES SCHEDULED TO REMAIN AND/OR RESTORE TO PREVIOUS CONDITION AFTER COMPLETION OF WORK. |
| 3 | CONSTRUCTION DUMPSTER LOCATIONS - GENERAL CONTRACTOR TO PROVIDE AND MAINTAIN AREA IN A CLEAN ORDERLY MANNER. GENERAL CONTRACTOR RESPONSIBLE FOR ANY DAMAGE THE DUMPSTER(S), TRUCKS OR ANY EQUIPMENT MAY CAUSE, AND SHALL REPAIR OR REPLACE ANY SITE PAVING OR CONCRETE SURFACES BACK TO THEIR ORIGINAL CONDITION, OR BETTER. COORDINATE FINAL DUMPSTER LOCATIONS AND COORDINATE REQUIREMENTS WITH CONSTRUCTION WASTE MANAGEMENT PLAN PER THE SPECIFICATIONS. LOCATIONS AS DETERMINED BY CONTRACTOR. |
| 4 | MAINTAIN TWO WAY TRAFFIC FLOW THROUGH THIS AREA. GENERAL CONTRACTOR SHALL COORDINATE WITH THE OWNER ANY REQUIRED USE OF THIS AREA TO PERFORM WORK AS WELL AS FOR CONSTRUCTION DELIVERIES. SHUT-DOWNS SHALL OCCUR ONE LANE AT A TIME, KEEPING OTHER LANE(S) OPEN AND USABLE. GENERAL CONTRACTOR SHALL PROVIDE TWO WEEKS NOTICE IN WRITING TO THE OWNER PRIOR TO SHUT-DOWN. |
| 5 | CONTRACTORS' CONSTRUCTION TRAILER. FINAL LOCATION AS DETERMINED BY CONTRACTOR. |
| 6 | CONTRACTORS ACCESS TO BUILDING AND BASEMENT PROJECT SITE TO BE THROUGH STAIRWELL. EMERGENCY EXIT TO BE MAINTAINED AT ALL TIMES. BUILDING ELEVATORS MAY NOT BE UTILIZED BY ANY CONTRACTORS WITHOUT PRIOR WRITTEN AUTHORIZATION BY OWNER. |

SITE LOGISTICS GENERAL NOTES

- A NEGATIVE PRESSURE MACHINES TO BE USED WITH HEPA FILTRATION FOR DURATION OF CONSTRUCTION. SEE GENERAL REQUIREMENTS SPECIFICATION SECTION FOR MORE INFORMATION REGARDING INFECTION PREVENTION MEASURES.
- B NO CONTRACTOR PARKING ON VA CINCINNATI CAMPUS.
- C GENERAL CONTRACTOR IS RESPONSIBLE FOR SECURING CONSTRUCTION SITE. THIS INCLUDES FULL HEIGHT BARRICADE TO DECK AT INTERIOR AND SECURE FENCE WITH GATE THAT IS KEPT CLOSED AT ALL TIMES AND LOCKED AT NIGHT AT EXTERIOR.
- D GENERAL CONTRACTOR IS RESPONSIBLE FOR ALL SAFETY SIGNAGE.
- E INTERIOR CONSTRUCTION BARRIER TO INCLUDE NEGATIVE PRESSURE MONITOR. CONSTRUCTION SITE ENTRANCE DOOR, WHICH IS PART OF THE TEMPORARY BARRIER, SHALL BE LATCHING, SELF-CLOSING, AND FITTED WITH A CORBIN RUSSWIN LOCK WHICH CAN BE KEYED TO A CONTRACTOR'S KEY BY THE VA LOCKSMITH. FINAL LOCATION PER OWNER.