

6A - QUESTIONS

COMPANY SUBMITTING QUESTIONS

Company Name: Nacci Construction Services, INC.

QUESTIONS

Question #1: The area of work is 14,773 SF and the asbestos flooring scope area in 13,000 SF. Can we identify the areas of Floor 6A that do not have asbestos flooring?

TMM Response-Drawings indicate you should anticipate all areas are hot. Specs allow for 10% variance from listed quantity. Note that we cannot test every space so all spaces are potentially suspect. You should anticipate any and all spaces are hot. Negligible cost issue. Added quantity must be justified by contractor

Question #2: Do we know if there's any sheet vinyl flooring associated with the asbestos scope?

TMM Response-see response to 1

Question #3: Will the entire floor be isolated from the active hospital as a single-phase project?

TMM Response-wing will be isolated

Question #4: Do you intend to provide a buckhoist? If not, provide "load-out" route.

VA Response – NO buckhoist. Load out route will be the Research Elevators in to the back dock.

Question #5: We need to know location of dumpster staging to determine the waste load-out effort.

VA Response: The dumpsters will be located on the back dock.

Question #6: We will need to remove a few windows to exhaust the filtered air. Will this be allowed by the general contractor?

VA Response: Yes

Question #7: Will the flooring abatement occur before or after demolition?

TMM Response-Documents define requirements

Question #8: Has the VA given consideration for removal of contaminated leveling compound beneath the flooring?

TMM Response-Documents define requirements. Provide clean to conc slab

