

VAMC RICHMOND CLINIC LAB PROJECT # 652-319

SUMMARY OF SHEET REVISIONS:

September 10, 2019

1. Revised page 2, Bid Item #1 per Tina's email on 11.30.2018 and page 7, on Spec Section 01 00 00 GENERAL REQUIREMENTS, Section 1.6 Operations and Storage area, Item G, we added "The construction must be done in a manner that keeps adjacent and existing lower floor operational during the construction period".
2. Revised Page 5 on Spec Section 07 53 23 ETHYLENE – PROPYLENE – DIENE-MONOMER ROOFING, Part 2 Products, System description, Item 3, we added "The roofing membrane must comply with the minimum SRI value of 78 for slope roofs".

3. Revised General sheets:

GI001 Sheet Index Symbols and Legends; Show sheets that had been revised.

GX001 Building Code Summary; Added note under General Description: "The construction must be done in a manner that keeps adjacent and existing lower floor operational during the construction period".

GX002 Deductive Bid Alternates Plan; DBA#1: Delete guardrail installed on Roof on the description and on the drawing. Per Tina's email on 11.30.2018

GX003 Laydown Area; Added "Chain Link" to the fence description Per Tina's email on 11.30.2018 and calling out the crane staging area per Bidder RFI question #2.

4. Revised Architectural and Interior Sheets:

AE131 Adjusted chase location under Hematology area.

AI131.3 Adjusted chase location under Hematology area, revised equipment tags.

AE511 Roof details revised

AE602 Roof details revised

5. Revised Mechanical Sheets:

MH131 Adjusted hood numbering, layout, and airflow to match architectural plans. Includes adding a hood for a total of 4 in Histology

MH133 Added and adjusted exhaust ductwork to match new airflow from higher flow hoods and additional hood.

MH601 Revised hood schedule to match architectural layout. Revised fan schedule to reflect higher flow, larger fan and higher hp motor on EF-3.

6. Revised Electrical Sheets:

EL132 revised circuit callout. Changed all lighting to emergency life safety, revised keynote 2 to indicate the same.

EP101 added a callout to vault 4.

EP131 revised circuit home runs. Revised keynote. Revised electrical room layout.

EP131.1 Revised keynote. Revised electrical room layout.

EP131.2 Revised keynote. Revised electrical room layout.

EP132 Revised circuit callouts.

EP132.1 revised circuit callouts.

EP133 revised circuit callouts.

EP133.1 revised circuit callouts

EP141 revised circuit callouts

EP501 updated panel schedules

EP502 updated panel schedules

EP601 Revised diagram components. Revised keynotes. Updated load calculations. Updated wire diagram.