

REQUEST FOR INFORMATION (RFI)
VA-251-14-B-0005

PROJECT NUMBER:	515-12-122	Please ensure that before submitting questions or requests for clarification that you thoroughly read the solicitation, specifications, drawings and other pertinent documents. When submitting questions on this project the Government requires contractors to specifically identify the specification and/or solicitation section(s) or drawing number(s) in reference to the question or request for clarification submitted. No question or request for clarification will be answered by the Government unless the above requirements are met. Failure to comply may prevent the Government from responding in a timely manner.	
PROJECT TITLE:	INSTALL CHILLER		
PROJECT LOCATION:	Department of Veterans Affairs Battle Creek 5500 Armstrong Rd Battle Creek, MI 49037		
SUBMITTED BY:	Harry Armitage / J&L Electric	City/State:	Battle Creek, MI
PHONE NO.:	269-962-0774 X116		

TO:

Richmond McCloud, Contract Specialist
Department of Veterans Affairs
Attn: 90NCO
2215 Fuller Rd.
Ann Arbor, MI 48105
richmond.mccloud@va.gov

RFI NO.: 1	DATE: 10/312/2013	SPEC/DWG. REFERENCE: CS101 EP101
REPLY NEEDED BY:		

INFORMATION NEEDED:

HV cable size and conduit size for feed to new transformer

REPLY:

S-6 was determined to be 600A as per the VA.
Based upon NEC Table 310.77, 105°C 5kV cable copper, with conduits 7.5" apart C-to-C as shown in detail 2 in NEC 310.6, feeder size to be (2) sets of 3#350kcmil in 4" conduit.

REPLY FROM: Terry W. Thornsbury, AIA	DATE: 04 NOV 2013
ATTACHMENTS: NONE	COPY TO: VA COR